



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-9361

April 1, 2025

Mr. David W. Pelton P.E.
DeKalb County Transportation Division
1950 West Exchange Place, Rm 400
Tucker, GA 30084

CWM Job No. 3013
Cedar Grove Road Bridge Replacement
Design-Build Project – DeKalb County
Project Cost Escalation and Time Extension Request

Dear Mr. Pelton,

The above referenced project was awarded to C.W. Matthews Contracting Company, Inc. (CWM) by DeKalb County Government on June 27, 2023. A formal Notice to Proceed (NTP) was issued by the County to CWM which was acknowledged and signed on September 29, 2023. The contract duration is defined as 18-months (548-days) beginning at the NTP date which produces a completion date of March 30, 2025.

As DeKalb County is aware, the subject project schedule has been significantly delayed due to utility conflicts with the proposed project construction. On April 12, 2024, CWM provided a Notification of Potential Delay (NOPD)(Exhibit A) to the County illustrating the known utility conflicts, the construction activities they preclude, and the events leading up to the notice. The notice also included projected schedules that had been provided to CWM by Atlanta Gas Light (AGL) and AT&T, which are the two utility owners contributing to the delays. The NOPD stated that resolution of this potential impact would require AGL to be complete with their relocation by June 14, 2024, and AT&T would have to reduce their relocation duration to 36-calendar days. On June 18, 2024, CWM provided DeKalb County with a Notice of Delay (NOD)(Exhibit B). The NOD referenced the Baseline Project Schedule (BPS)(Exhibit C) that was provided to the County on February 22, 2024, and stated that as of June 15, 2024, CWM was officially delayed by the AGL relocation performance.

On January 31, 2025, AGL mobilized their contractor to the project site, and they completed their relocation on March 24, 2025. This concluded the AGL Delay and allowed CWM to fully begin to execute the Stage I Bridge Demolition following the retirement of the existing gas main facility. These updates were captured in the March 2025 Schedule Update (Exhibit D) producing a projected Substantial Completion Date of May 26, 2026. This schedule projection includes the anticipated AT&T Relocation Duration provided to CWM by AT&T. However, the outstanding AT&T delay cannot be fully quantified as that work scope will not begin until Stage I Bridge Construction is completed.

It is with the above updates, schedule projections, and exhibits attached that CWM requests a time extension for the **Substantial Completion Date be amended to May 26, 2026**. Please be assured that CWM will make every effort to complete the project in advance of the requested Substantial Completion Date; however, CWM herewith reserves the right to request additional time and escalation costs should there be any additional delays/issues beyond the control of CWM impacting the final delivery of the project.

In addition to the project requiring additional time be added to the project schedule, the delays have placed unforeseen costs onto CWM by shifting the project construction into later calendar years than anticipated and defined in the executed contract. The shifted project construction will financially impact CWM due to increased material, labor, equipment, and subcontractor costs distributed across the project. Also, the current conditions of the labor market have forced CWM to increase wages to retain current employees and attract new employees. The Project Cost Escalation detailed within this package does not address increased costs incurred past the requested Substantial Completion Date of May 26, 2026. Should in the future, additional impacts outside the control of CWM be encountered, CWM reserves the right to address them separately with required additional time and/or escalation cost.

CWM respectfully requests that the following amount be added to the contract to cover cost escalations that have and will be incurred due to the described rising material, labor, equipment, and subcontractor costs in the current market with a **Grand Total of \$1,371,845.00**. The breakdown of this escalation cost by schedule of value item is found on Exhibit E. It is important to note that CWM did not include any additional cost related to the Design Complete item. CWM is also requesting material allowance on the March 2025 Payment Application for all the bridge beams to prevent any cost increase from the vendor; therefore, no additional cost was included for the fabrication of bridge beams within this package.

Please know that we are very committed to facilitating construction in a manner that will allow the project to be constructed in as timely of a manner as possible. Should you have questions regarding the preceding contents, please contact and so inquire of me.

Respectfully,
C.W. Matthews Contracting Co., Inc.



Austin Williams
Project Manager
470.232.2561

CWM Job No. 3013
Project Cost Escalation and Time Extension Request (04/01/2025)

Cc: Project File 3013
Adam Grist
Joe Defiore
Joey Visockis
Jordan Wilmert
Anthony Jacobsen
Chris Kingsbury



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-9361

April 12, 2024

Mr. David W. Pelton P.E.
DeKalb County Transportation Division
1950 West Exchange Place, Rm 400
Tucker, GA 30084

CWM Job No. 3013
Cedar Grove Road Bridge Replacement
Design-Build Project – DeKalb County
Notice of Potential Delay – Utility Conflicts

Dear Mr. Pelton,

The above referenced project was awarded to C.W. Matthews Contracting Company, Inc. (CWM) by DeKalb County Government on June 27, 2023. A formal Notice to Proceed (NTP) was issued by the County to CWM which was acknowledged and signed on September 29, 2023. The contract duration is defined as 18-months (548-days) beginning at the NTP date which produces a completion date of March 30, 2025.

Utility Coordination began during the conceptual design and proposal development phase of the subject project pursuit. CWM communicated with a representative of each utility owner in order to obtain facility information including service status of the present facilities. Following award of the Project and receiving the NTP, CWM scheduled and conducted the Utility Kickoff Meeting on October 17, 2023. A URPN 1A Letter and First Submission Utility Plans containing known existing utility facilities were distributed to all utility owners on November 29, 2023, and ultimately, CWM received concurrence or corrections from each utility owner. On December 18, 2023, project plans were distributed to all utility owners to be used for conflict identification/verification and relocation design. CWM communicated to the utility owners that the distributed plans were to be considered final plans regarding relocation designs; therefore, CWM would be at risk for roadway design changes required due to conflicts generated through final roadway plan development. This was done to advance utility relocation designs and ultimately expedite conflict resolution to maintain the project schedule. The Final Roadway Plans Package was sent to utility owners on February 22, 2024, for conflict verification, aside from Georgia Power Transmission, who received the plans on March 13, 2024. The utility conflicts/relocations that have been identified to potentially create significant delays are Atlanta Gas Light and AT&T.


Atlanta Gas Light (AGL) has a gas main facility attached to the existing bridge which conflicts with Stage 1 Demolition, and they provided CWM with the final relocation design plan for the gas main in conflict on March 11, 2024. The design scheme is to relocate the existing facility under the NS right-of-way, and the facility has to remain active throughout the project. CWM provided concurrence to the said design plan on March 12, 2024, which was required to initiate their internal approval process that

precludes their submittal of the Norfolk Southern (NS) Permit Application. AGL indicated this internal approval process will require 8 to 10 weeks to complete, at which time, they will submit the permit application to NS. As part of the anticipated schedule that AGL provided, it was stated the estimated time to acquire the NS Permit would be 6-months. CWM included a 30-day duration in the Project Schedule as the 6-month provided estimate seemed unreasonable, but the actual timeframe is unknown at this time. A 16 to 20-week duration was provided by AGL to complete the relocation after the NS Permit is obtained inclusive of a 4-week mobilization period. The completion of the AGL relocation precludes the Stage 1 Demotion Activity required for CWM to begin substantial work on the Project; therefore, this delay significantly jeopardizes the progress and completion of the Project.

AT&T has an underground duct bank facility that is attached to the existing bridge that conflicts with Stage 2 Demolition. A completed relocation design plan was provided to CWM on March 15, 2024, and the design requires the relocated facility to be attached to the proposed project bridge. The bridge attachment facility must be installed between Stage 1 Bridge Construction and Stage 2 Bridge Demolition; therefore, the progression of the proposed project will essentially be paused until the new AT&T facility is constructed and service cutover from the existing facility to the new facility. CWM agreed to construct a portion of the duct bank facility in order to expedite the overall schedule and reduce opportunity for coordination issues. CWM provided AT&T with a quote for the installation on March 15, 2024. AT&T has provided a schedule for the relocation activities that will follow Stage 1 Bridge Construction. The total schedule duration will include duct bank installation, material procurement, placing cables, splicing, and service considerations which has been estimated to be 149-weekdays. Completion of the AT&T relocation being a dependent activity of Stage 2 Bridge Demolition potentially creates significant delay to the project schedule and ultimately the completion date.

We have incorporated the forecasted durations for AGL and AT&T design, permitting, and construction activities into the project schedule. Due to the durations of AGL and AT&T's work, the schedule currently forecasts a potential delay beyond the contract completion date. Resolution of this potential delay would require AGL's relocation to be complete by June 14, 2024, and for AT&T's relocation activities to be reduced to a duration of 36 calendar days. Please know that we are very committed to facilitating construction in a manner that will allow the project to be constructed in as timely of a manner as possible. Should you have questions regarding the preceding contents, please contact and so inquire of me.

Respectfully,
C.W. Matthews Contracting Co., Inc.




Austin Williams

Cc: Project File 3013

Adam Grist
Mike Nadolski
Kristen Orton
Chris Kingsbury


EXHIBIT A



MATCH LINE STA. 104+00 SEE SHEET 24-0001

MATCH LINE STA. 109+50 SEE SHEET 24-0003


PROPERTY AND EXISTING R/W LINE
REQUIRED R/W LINE
CONSTRUCTION LIMITS
EASEMENT FOR CONSTR
& MAINTENANCE OF SLOPES
EASEMENT FOR CONSTR OF SLOPES
EASEMENT FOR CONSTR OF DRIVES



BEGIN LIMIT OF ACCESS.....BLA
END LIMIT OF ACCESS.....ELA
LIMIT OF ACCESS
REQ'D R/W & LIMIT OF ACCESS
ORANGE BARRIER FENCE
ESA - ENV. SENSITIVE AREA
(SEE ERIT TABLE)



Michael Baker
INTERNATIONAL





REVISION DATES

UTILITY PLANS
CEDAR GROVE RD OVER NORFOLK SOUTHERN RR
STA 104+00 TO 109+50

CHECKED:	DATE:	DRAWING No.
BACKCHECKED:	DATE:	24-0002
CORRECTED:	DATE:	
VERIFIED:	DATE:	

EXHIBIT B - SCHEDULE COMPARISONS





C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-9361

June 18, 2024

Mr. David W. Pelton P.E.
DeKalb County Transportation Division
1950 West Exchange Place, Rm 400
Tucker, GA 30084

CWM Job No. 3013
Cedar Grove Road Bridge Replacement
Design-Build Project – DeKalb County
Notice of Delay – Atlanta Gas Light

Dear Mr. Pelton,

The above referenced project was awarded to C.W. Matthews Contracting Company, Inc. (CWM) by DeKalb County Government on June 27, 2023. A formal Notice to Proceed (NTP) was issued by the County to CWM which was acknowledged and signed on September 29, 2023. The contract duration is defined as 18-months (548-days) beginning at the NTP date which produces a completion date of March 30, 2025.

Utility Coordination with Atlanta Gas Light (AGL) began during the conceptual design and proposal development phase of the subject project pursuit. CWM communicated with a representative of the utility owner in order to obtain facility information including service status of the present gas facility. Following award of the Project and receiving the NTP, CWM scheduled and conducted the Utility Kickoff Meeting on October 17, 2023. A URPN 1A Letter and First Submission Utility Plans containing known existing utility facilities were distributed to AGL on November 29, 2023, and ultimately, CWM received concurrence from AGL on the shown existing gas facility. On December 18, 2023, project plans were distributed to AGL to be used for conflict identification/verification and relocation design. CWM communicated to AGL that the distributed plans were to be considered final plans regarding relocation designs; therefore, CWM would be at risk for roadway design changes required due to conflicts generated through final roadway plan development. This was done to advance utility relocation designs and ultimately expedite conflict resolution to maintain the project schedule. The Final Roadway Plans Package was sent to AGL on February 22, 2024.

As you are aware, AGL has a gas main facility attached to the existing bridge which conflicts with Stage 1 Demolition, and they provided CWM with the final relocation design plan for the gas main in conflict on March 11, 2024. The design scheme is to relocate the existing facility under the NS right-of-way, and the facility has to remain active throughout the project. CWM provided concurrence to the said design plan on March 12, 2024, which was required to initiate their internal approval process that precludes their submittal of the Norfolk Southern (NS) Permit Application. AGL indicated this internal approval process will require 8 to 10 weeks to complete, at which time, they will submit the permit application to NS. As part of the anticipated schedule that AGL provided, it was stated the estimated


time to acquire the NS Permit would be 6-months. A 16 to 20-week duration was provided by AGL to complete the relocation after the NS Permit is obtained inclusive of a 4-week mobilization period. The completion of the AGL relocation precludes the Stage 1 Demotion Activity required for CWM to begin substantial work on the Project.

Following the issuance of the Released for Construction (RFC) Plans for the Project, CWM distributed a URPN 2 Letter and RFC Utility Plans to all Utility Owners on June 11, 2024, for confirmation of all final utility relocation designs and to make all utility owners aware of all required relocations to accommodate the Project.

As per the Baseline Project Schedule (BPS) that was provided to the County on February 22, 2024, AGL was required to complete their relocation by June 14, 2024, in order for the Project to be completed within the contract period. **As of June 15, 2024, CWM is delayed by AGL's relocation performance on the Project which is an event outside of the Contract and the control of CWM.** The extent of the delay is not known at this time as AGL has not yet completed their work nor started the work. At the conclusion of AGL's work, we will quantify the additional time and cost associated with this delay and submit a request to the County to amend the contract completion date and to adjust the contract sum to the extent they are affected by this delay.

Please know that we are very committed to facilitating construction in a manner that will allow the project to be constructed in as timely of a manner as possible. Should you have questions regarding the preceding contents, please contact and so inquire of me.

Respectfully,
C.W. Matthews Contracting Co., Inc.

A handwritten signature in black ink that reads "Austin Williams". The signature is written in a cursive, flowing style.

Austin Williams

Cc: Project File 3013

Adam Grist
Mike Nadolski
Kristen Orton
Chris Kingsbury

<div><div></div></div>		C.W. Matthews Contracting Co., Inc.		BASELINE PROJECT SCHEDULE_JAN 2024							Submitted Date: 22-Feb-24 Page 1 of 7											
Activity ID		Activity Name		Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar		2024			2025			2026			J27
													Q	Q	Q	Q	Q	Q	Q	Q	Q	
Cedar Grove Road over Norfolk Southern Railroad - Proposal Schedule					625.9	461.9	29-Sep-23 A	07-May-25		0.0			07-May-25, Cedar Grove Road over Norfolk Southern Railroad - Proposal Schedule									
Administrative					625.9	461.9	29-Sep-23 A	07-May-25		0.0			07-May-25, Administrative									
A3100	Project Duration (Maximum 548 Days)		In Progress	537.0	422.0	29-Sep-23 A	28-Mar-25	100%	2.0	7-Day No Holiday		Project Duration (Maximum 548 Days)										
Milestones					625.9	406.9	29-Sep-23 A	07-May-25		0.0			07-May-25, Milestones									
Start Milestones					0.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Workweek (Holidays)		29-Sep-23 A, Start Milestones									
A1020	Contract Execution Date and Notice to Proceed		Completed	0.0	0.0	29-Sep-23 A		100%		5-Day Workweek (Holidays)		Contract Execution Date and Notice to Proceed										
Intermediate Milestones					59.0	57.0	29-Sep-23 A	23-May-24		349.9	7-Day No Holiday		23-May-24, Intermediate Milestones									
A1870	RFC Roadway		Not Started	0.0	0.0	27-Mar-24		0%	68.0	7-Day No Holiday		◆ RFC Roadway										
A1890	RFC Bridge		Not Started	0.0	0.0	23-May-24		0%	41.0	7-Day No Holiday		◆ RFC Bridge										
A1900	RFC Utility Bridge - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A		100%		7-Day No Holiday		▶ RFC Utility Bridge - DELETED SCOPE										
Finish Milestones					39.9	39.9	28-Mar-25	07-May-25		0.0	7-Day No Holiday		▼ 07-May-25, Finish Milestones									
A1860	Substantial Completion/Bridge Opening Date (March 30, 2025)		Not Started	0.0	0.0		28-Mar-25*	0%	2.0	7-Day No Holiday		◆ Substantial Completion/Bridge Opening Date (March 30, 2025)										
A1910	Final Acceptance Completion		Not Started	0.0	0.0		07-May-25	0%	0.0	7-Day No Holiday		◆ Final Acceptance Completion										
Project Management Plans					63.0	0.0	29-Sep-23 A	29-Sep-23 A					29-Sep-23 A, Project Management Plans									
Design					586.9	461.9	29-Sep-23 A	07-May-25		0.0			07-May-25, Design									
Geotechnical Investigations					166.0	41.0	29-Sep-23 A	12-Mar-24		420.9			12-Mar-24, Geotechnical Investigations									
Bridge					166.0	41.0	29-Sep-23 A	12-Mar-24		420.9			12-Mar-24, Bridge									
A1450	DB Team Conducts Bridge Foundation Investigations		Completed	28.0	0.0	09-Nov-23 A	16-Nov-23 A	100%		5-Day Roadway/Pave		└ DB Team Conducts Bridge Foundation Investigations										
A1460	DB Team Prepares Utility Bridge BFI - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		└ DB Team Prepares Utility Bridge BFI - DELETED SCOPE										
A1470	Dekalb County Reviews/Comments on Utility Bridge BFI - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Workweek (Holidays)		└ Dekalb County Reviews/Comments on Utility Bridge BFI - DELETED SCOPE										
A1480	DB Team Revises Utility Bridge BFI - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		└ DB Team Revises Utility Bridge BFI - DELETED SCOPE										
A1490	Dekalb County Reviews/Accepts Utility Bridge BFI - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Workweek (Holidays)		└ Dekalb County Reviews/Accepts Utility Bridge BFI - DELETED SCOPE										
A1500	DB Team Conducts Utility Bridge Foundation Investigations - DELETED SCOPE		Completed	0.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		└ DB Team Conducts Utility Bridge Foundation Investigations - DELETED SCOPE										
A3180	DB Team Prepares Cedar Grove Bridge BFI		In Progress	28.0	7.0	08-Jan-24 A	07-Feb-24	0%	81.0	7-Day No Holiday		└ DB Team Prepares Cedar Grove Bridge BFI										
A3190	Dekalb County Reviews/Comments on Cedar Grove Bridge BFI		Not Started	10.0	10.0	08-Feb-24	22-Feb-24	0%	56.0	5-Day Workweek (Holidays)		└ Dekalb County Reviews/Comments on Cedar Grove Bridge BFI										
A3210	Dekalb County Reviews/Accepts Cedar Grove Bridge BFI		Not Started	10.0	10.0	28-Feb-24	12-Mar-24	0%	57.0	5-Day Workweek (Holidays)		└ Dekalb County Reviews/Accepts Cedar Grove Bridge BFI										
A3240	DB Team Revises Cedar Grove Bridge BFI		Not Started	5.0	5.0	23-Feb-24	27-Feb-24	0%	79.0	7-Day No Holiday		└ DB Team Revises Cedar Grove Bridge BFI										
Walls					103.0	41.0	06-Nov-23 A	12-Mar-24		65.0			12-Mar-24, Walls									
A1550	DB Team Conducts Wall Foundation Investigations		Completed	15.0	0.0	06-Nov-23 A	16-Nov-23 A	100%		5-Day Roadway/Pave		└ DB Team Conducts Wall Foundation Investigations										
A1560	DB Team Prepares WFI		In Progress	20.0	7.0	08-Jan-24 A	07-Feb-24	0%	67.0	7-Day No Holiday		└ DB Team Prepares WFI										
A1570	Dekalb County Reviews/Comments on WFI		Not Started	10.0	10.0	08-Feb-24	22-Feb-24	0%	46.0	5-Day Workweek (Holidays)		└ Dekalb County Reviews/Comments on WFI										
A1580	DB Team Revises WFI		Not Started	5.0	5.0	23-Feb-24	27-Feb-24	0%	65.0	7-Day No Holiday		└ DB Team Revises WFI										
A1590	Dekalb County Reviews/Accepts WFI		Not Started	10.0	10.0	28-Feb-24	12-Mar-24	0%	47.0	5-Day Workweek (Holidays)		└ Dekalb County Reviews/Accepts WFI										
Preliminary Design					133.0	0.0	23-Oct-23 A	23-Jan-24 A					23-Jan-24 A, Preliminary Design									
Survey					35.0	0.0	23-Oct-23 A	03-Nov-23 A			7-Day No Holiday		▼ 03-Nov-23 A, Survey									
A3330	DB Team Verifies Survey Package		Completed	35.0	0.0	23-Oct-23 A	03-Nov-23 A	100%		7-Day No Holiday		└ DB Team Verifies Survey Package										
Roadway					71.0	0.0	20-Nov-23 A	09-Jan-24 A					09-Jan-24 A, Roadway									
A1600	DB Team Prepares Preliminary Roadway Plans		Completed	42.0	0.0	20-Nov-23 A	22-Dec-23 A	100%		7-Day No Holiday		└ DB Team Prepares Preliminary Roadway Plans										
A1610	Dekalb County Review/Comments Preliminary Roadway Plans		Completed	10.0	0.0	22-Dec-23 A	09-Jan-24 A	100%		5-Day Workweek (Holidays)		└ Dekalb County Review/Comments Preliminary Roadway Plans										
A1620	DB Team Revises Preliminary Roadway Plans - DELETED SCOPE		Completed	10.0	0.0	01-Jan-24 A	01-Jan-24 A	100%		7-Day No Holiday		└ DB Team Revises Preliminary Roadway Plans - DELETED SCOPE										
A1630	Dekalb County Review/Approves Preliminary Roadway Plans - DELETED SCOPE		Completed	10.0	0.0	01-Jan-24 A	01-Jan-24 A	100%		5-Day Workweek (Holidays)		└ Dekalb County Review/Approves Preliminary Roadway Plans - DELETED SCOPE										
<div><div></div> Primary Baseline</div> <div><div></div> Actual Work</div>				<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div>				<div><div></div> Milestone</div> <div><div></div> Summary</div>				CEDAR GROVE ROAD DESIGN BUILB PROJECT DEKALB COUNTY, GEORGIA							Data Date: 01-Feb-24 Completion Date: March 30, 2025			

Activity ID		Activity Name	Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar	Gantt Chart												
											2024	2025	2026	2027									
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
1	Bridge				127.0	0.0	01-Nov-23 A	23-Jan-24 A			23-Jan-24 A, Bridge												
	A1640	DB Team Prepares Preliminary Bridge Plans	Completed	14.0	0.0	01-Nov-23 A	27-Nov-23 A	100%		7-Day No Holiday	DB Team Prepares Preliminary Bridge Plans												
	A1650	Dekalb County Review/Comments Preliminary Bridge Plans	Completed	10.0	0.0	28-Nov-23 A	18-Dec-23 A	100%		5-Day Workweek (Holidays)	Dekalb County Review/Comments Preliminary Bridge Plans												
	A1660	DB Team Revises Preliminary Bridge Plans - DELETE SCOPE	Completed	5.0	0.0	01-Jan-24 A	01-Jan-24 A	100%		7-Day No Holiday	DB Team Revises Preliminary Bridge Plans - DELETE SCOPE												
	A1670	Dekalb County Review/Approves Preliminary Bridge Plans - DELETED SCOPE	Completed	10.0	0.0	01-Jan-24 A	01-Jan-24 A	100%		5-Day Workweek (Holidays)	Dekalb County Review/Approves Preliminary Bridge Plans - DELETED SCOPE												
	A1680	Norfolk Southern Review/Approves Preliminary Bridge Plans	Completed	30.0	0.0	27-Nov-23 A	23-Jan-24 A	100%		5-Day Workweek (Holidays)	Norfolk Southern Review/Approves Preliminary Bridge Plans												
	Final Design				237.0	112.0	29-Sep-23 A	22-May-24		349.9	22-May-24, Final Design												
	Roadway				88.0	55.0	10-Jan-24 A	26-Mar-24		66.0	26-Mar-24, Roadway												
	A1730	DB Team Prepares Final Roadway Plans	In Progress	42.0	15.0	10-Jan-24 A	15-Feb-24	0%	70.0	7-Day No Holiday	DB Team Prepares Final Roadway Plans												
	A1740	Dekalb County Review/Comments Final Roadway Plans	Not Started	10.0	10.0	16-Feb-24	01-Mar-24	0%	49.0	5-Day Workweek (Holidays)	Dekalb County Review/Comments Final Roadway Plans												
	A1750	DB Team Revises Final Roadway Plans	Not Started	7.0	7.0	02-Mar-24	08-Mar-24	0%	69.0	7-Day No Holiday	DB Team Revises Final Roadway Plans												
	A1760	Dekalb County Review/Approves Final Roadway Plans	Not Started	10.0	10.0	13-Mar-24	26-Mar-24	0%	47.0	5-Day Workweek (Holidays)	Dekalb County Review/Approves Final Roadway Plans												
	Structures				237.0	112.0	29-Sep-23 A	22-May-24		349.9	22-May-24, Structures												
	Utility Bridge				1.0	0.0	29-Sep-23 A	29-Sep-23 A			7-Day No Holiday	29-Sep-23 A, Utility Bridge											
	A3110	DB Team Prepares Final Utility Bridge Plans - DELETED SCOPE	Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday	DB Team Prepares Final Utility Bridge Plans - DELETED SCOPE												
	A3120	Dekalb County Review/Comment Final Utility Bridge Plans - DELETED SCOPE	Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday	Dekalb County Review/Comment Final Utility Bridge Plans - DELETED SCOPE												
	A3130	DB Team Address Comments Final Utility Bridge Plans - DELETED SCOPE	Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday	DB Team Address Comments Final Utility Bridge Plans - DELETED SCOPE												
	A3140	Dekalb County Review/Approve Final Utility Bridge Plans - DELETED SCOPE	Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday	Dekalb County Review/Approve Final Utility Bridge Plans - DELETED SCOPE												
	A3150	Norfolk Southern Review/Approve Final Utility Bridge Plans - DELETED SCOPE	Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday	Norfolk Southern Review/Approve Final Utility Bridge Plans - DELETED SCOPE												
	Bridge				112.0	112.0	19-Dec-23 A	22-May-24		28.0	22-May-24, Bridge												
	A1770	DB Team Prepares Final Bridge Plans	In Progress	42.0	0.0	19-Dec-23 A	01-Feb-24	0%	26.0	7-Day No Holiday	DB Team Prepares Final Bridge Plans												
	A1780	Dekalb County Review/Comments Final Bridge Plans	Not Started	10.0	10.0	01-Feb-24	14-Feb-24	0%	17.0	5-Day Workweek (Holidays)	Dekalb County Review/Comments Final Bridge Plans												
	A1790	DB Team Revises Final Bridge Plans	Not Started	14.0	14.0	15-Feb-24	28-Feb-24	0%	26.0	7-Day No Holiday	DB Team Revises Final Bridge Plans												
	A1800	Dekalb County Review/Approves Final Bridge Plans	Not Started	10.0	10.0	29-Feb-24	13-Mar-24	0%	56.0	5-Day Workweek (Holidays)	Dekalb County Review/Approves Final Bridge Plans												
	A1810	Norfolk Southern Review/Approves Final Bridge Plans	Not Started	60.0	60.0	29-Feb-24	22-May-24	0%	18.0	5-Day Workweek (Holidays)	Norfolk Southern Review/Approves Final Bridge Plans												
	Post Construction				39.9	39.9	29-Mar-25	07-May-25		0.0	07-May-25, Post Construction												
	A1920	DB Team Prepares As-Built Plans	Not Started	7.0	7.0	29-Mar-25	04-Apr-25	0%	2.0	7-Day No Holiday	DB Team Prepares As-Built Plans												
	A1930	Dekalb County Review/Comments As-Built Plans	Not Started	10.0	10.0	07-Apr-25	18-Apr-25	0%	0.0	5-Day Workweek (Holidays)	Dekalb County Review/Comments As-Built Plans												
	A1940	DB Team Revises As-Built Plans	Not Started	5.0	5.0	18-Apr-25	23-Apr-25	0%	0.1	7-Day No Holiday	DB Team Revises As-Built Plans												
	A1950	Dekalb County Review/Approves As-Built Plans	Not Started	10.0	10.0	24-Apr-25	07-May-25	0%	0.0	5-Day Workweek (Holidays)	Dekalb County Review/Approves As-Built Plans												
	Utilities				322.0	260.0	06-Oct-23 A	17-Oct-24		0.0	17-Oct-24, Utilities												
	Coordination and SUE Investigations				97.0	0.0	06-Oct-23 A	08-Dec-23 A			08-Dec-23 A, Coordination and SUE Investigations												
	QL-B Verification				25.0	0.0	06-Oct-23 A	27-Oct-23 A			27-Oct-23 A, QL-B Verification												
	A1960	DB Team Distributes URPN Letter 1 to Utility Owners	Completed	1.0	0.0	06-Oct-23 A	06-Oct-23 A	100%		5-Day Workweek (Holidays)	DB Team Distributes URPN Letter 1 to Utility Owners												
	A1970	Owners Respond to URPN Letter 1	Completed	10.0	0.0	09-Oct-23 A	20-Oct-23 A	100%		5-Day Workweek (Holidays)	Owners Respond to URPN Letter 1												
	A1980	DB Team Develops Preliminary UIA based on Letter 1 Responses	Completed	10.0	0.0	23-Oct-23 A	27-Oct-23 A	100%		7-Day No Holiday	DB Team Develops Preliminary UIA based on Letter 1 Responses												
	QL-A Investigations				72.0	0.0	30-Oct-23 A	08-Dec-23 A			7-Day No Holiday	08-Dec-23 A, QL-A Investigations											
	A1990	DB Team Conducts QL-B Investigations based on UIA	Completed	40.0	0.0	30-Oct-23 A	15-Nov-23 A	100%		7-Day No Holiday	DB Team Conducts QL-B Investigations based on UIA												
	A2000	DB Team Prepares Final UIA and QL-A Investigations	Completed	30.0	0.0	04-Dec-23 A	08-Dec-23 A	100%		7-Day No Holiday	DB Team Prepares Final UIA and QL-A Investigations												
	Final Utiltiy Relocation Plans				111.0	111.0	01-Feb-24	21-May-24		111.0	21-May-24, Final Utiltiy Relocation Plans												
Water				111.0	111.0	01-Feb-24	21-May-24		98.0	21-May-24, Water													
A2040	DB Team Develops Final Utility Relocation Plans in Coordination with Dekalb Water	Not Started	30.0	30.0	01-Feb-24	01-Mar-24	0%	122.0	7-Day No Holiday	DB Team Develops Final Utility Relocation Plans in Coordination with Dekalb Water													

 Primary Baseline
 Remaining Work
 Milestone

 Actual Work
  Critical Remaining Work
  Summary

CEDAR GROVE ROAD DESIGN BUILD PROJECT
DEKALB COUNTY, GEORGIA

<p>Data Date: 01-Feb-24</p> <p>Completion Date: March 30, 2025</p>
--

Activity ID		Activity Name	Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar	2024												2025				2026				J27																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q

 Primary Baseline
 Remaining Work
 Milestone

 Actual Work
  Critical Remaining Work
  Summary


CEDAR GROVE ROAD DESIGN BUILD PROJECT
DEKALB COUNTY, GEORGIA

<p>Data Date: 01-Feb-24</p> <p>Completion Date: March 30, 2025</p>
--

<div><div></div></div>		C.W. Matthews Contracting Co., Inc.		BASELINE PROJECT SCHEDULE_JAN 2024							Submitted Date: 22-Feb-24 Page 4 of 7														
Activity ID		Activity Name		Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar		2024			2025			2026			J27			
													Q	Q	Q	Q	Q	Q	Q	Q	Q				
	A2260	DB Team Prepares Utility Bridge Shop Drawings - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		DB Team Prepares Utility Bridge Shop Drawings - DELETED SCOPE												
	A2310	Dekalb County Review/Approves Utility Bridge Shop Drawings - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		Dekalb County Review/Approves Utility Bridge Shop Drawings - DELETED SCOPE												
	A2340	Norfolk Southern Review/Approves Utility Bridge Shop Drawings - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Workweek (Holidays)		Norfolk Southern Review/Approves Utility Bridge Shop Drawings - DELETED SCOPE												
	A2490	Dekalb County Review/Comments Utility Bridge Shop Drawings - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		Dekalb County Review/Comments Utility Bridge Shop Drawings - DELETED SCOPE												
	A3160	DB Team Addresses Comments Utility Bridge Shop Drawings - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		DB Team Addresses Comments Utility Bridge Shop Drawings - DELETED SCOPE												
	A3170	DB Team Fabricate Utility Bridge Materials - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		7-Day No Holiday		DB Team Fabricate Utility Bridge Materials - DELETED SCOPE												
Construction					547.0	422.0	29-Sep-23 A	28-Mar-25		39.9			28-Mar-25, Construction												
Mobilization					537.0	422.0	29-Sep-23 A	28-Mar-25		2.0			28-Mar-25, Mobilization												
	A2320	Roadway Crew Mobilizes to Project		Not Started	1.0	1.0	27-Mar-24	27-Mar-24	0%	38.0	5-Day Roadway/Pave		Roadway Crew Mobilizes to Project												
	A2330	Bridge Crew Mobilizes to Project		Not Started	3.0	3.0	03-Jul-24	09-Jul-24	0%	0.0	5-Day Bridge		Bridge Crew Mobilizes to Project												
	A3250	Monthly Project Management		In Progress	537.0	422.0	29-Sep-23 A	28-Mar-25	0%	2.0	7-Day No Holiday		Monthly Project Management												
Clearing and Removals					7.0	7.0	29-Mar-24	09-Apr-24		38.0	5-Day Roadway/Pave		09-Apr-24, Clearing and Removals												
	A2350	Clear and Grub		Not Started	2.0	2.0	29-Mar-24	01-Apr-24	0%	38.0	5-Day Roadway/Pave		Clear and Grub												
	A2360	Remove Existing Roadway Elements		Not Started	3.0	3.0	05-Apr-24	09-Apr-24	0%	38.0	5-Day Roadway/Pave		Remove Existing Roadway Elements												
Erosion Control and Traffic Control					5.0	5.0	28-Mar-24	04-Apr-24		38.0	5-Day Roadway/Pave		04-Apr-24, Erosion Control and Traffic Control												
	A2370	Install Traffic Control Devices		Not Started	1.0	1.0	28-Mar-24	28-Mar-24	0%	38.0	5-Day Roadway/Pave		Install Traffic Control Devices												
	A2380	Install Erosion Control Devices		Not Started	2.0	2.0	02-Apr-24	04-Apr-24	0%	38.0	5-Day Roadway/Pave		Install Erosion Control Devices												
Bridge Construction					530.0	268.0	29-Sep-23 A	11-Mar-25		56.9			11-Mar-25, Bridge Construction												
Cedar Grove Road Bridge- Stage 1					72.0	72.0	17-Jun-24	27-Aug-24		0.0			27-Aug-24, Cedar Grove Road Bridge												
Demolition					12.0	12.0	17-Jun-24	02-Jul-24		0.0	5-Day Bridge		02-Jul-24, Demolition												
	A3360	Demolish Existing Cedar Grove Road Bridge Stage 1		Not Started	12.0	12.0	17-Jun-24	02-Jul-24	0%	0.0	5-Day Bridge		Demolish Existing Cedar Grove Road Bridge Stage 1												
Foundations					8.0	8.0	11-Jul-24	23-Jul-24		14.0	5-Day Roadway/Pave		23-Jul-24, Foundations												
Piles					8.0	8.0	11-Jul-24	23-Jul-24		14.0	5-Day Roadway/Pave		23-Jul-24, Piles												
End Bent 1					4.0	4.0	18-Jul-24	23-Jul-24		14.0	5-Day Roadway/Pave		23-Jul-24, End Bent 1												
	A3450	Install Piles - End Bent 1 Stage 1		Not Started	4.0	4.0	18-Jul-24	23-Jul-24	0%	14.0	5-Day Roadway/Pave		Install Piles - End Bent 1 Stage 1												
End Bent 2					4.0	4.0	11-Jul-24	16-Jul-24		0.0	5-Day Roadway/Pave		16-Jul-24, End Bent 2												
	A3460	Install Piles - End Bent 2 Stage 1		Not Started	4.0	4.0	11-Jul-24	16-Jul-24	0%	0.0	5-Day Roadway/Pave		Install Piles - End Bent 2 Stage 1												
Substructure					32.0	32.0	25-Jul-24	25-Aug-24		0.0			25-Aug-24, Substructure												
End Bent 1					9.0	9.0	25-Jul-24	02-Aug-24		23.0			02-Aug-24, End Bent 1												
	A3480	Construct Substructure - End Bent 1 Stage 1		Not Started	4.0	4.0	25-Jul-24	30-Jul-24	0%	13.0	5-Day Bridge		Construct Substructure - End Bent 1 Stage 1												
	A3490	Cure Substructure - End Bent 1 Stage 1		Not Started	3.0	3.0	31-Jul-24	02-Aug-24	0%	23.0	7-Day No Holiday		Cure Substructure - End Bent 1 Stage 1												
End Bent 2					7.0	7.0	19-Aug-24	25-Aug-24		0.0			25-Aug-24, End Bent 2												
	A3500	Construct Substructure - End Bent 2 Stage 1		Not Started	4.0	4.0	19-Aug-24	22-Aug-24	0%	0.0	5-Day Bridge		Construct Substructure - End Bent 2 Stage 1												
	A3510	Cure Substructure - End Bent 2 Stage 1		Not Started	3.0	3.0	23-Aug-24	25-Aug-24	0%	0.0	7-Day No Holiday		Cure Substructure - End Bent 2 Stage 1												
Superstructure					2.0	2.0	26-Aug-24	27-Aug-24		0.0	5-Day Bridge		27-Aug-24, Superstructure												
Beams					2.0	2.0	26-Aug-24	27-Aug-24		0.0	5-Day Bridge		27-Aug-24, Beams												
End Span 1					2.0	2.0	26-Aug-24	27-Aug-24		0.0	5-Day Bridge		27-Aug-24, End Span 1												
	A3520	Set Beams - End Span 1 Stage 1		Not Started	2.0	2.0	26-Aug-24	27-Aug-24	0%	0.0	5-Day Bridge		Set Beams - End Span 1 Stage 1												
Permanently Anchored Wall - Abutment 2					18.0	18.0	18-Jul-24	16-Aug-24		0.0	5-Day Bridge		16-Aug-24, Permanently Anchored Wall												
	A3530	Instlal Piles and Tie-backs, Stage 1		Not Started	10.0	10.0	18-Jul-24	02-Aug-24	0%	0.0	5-Day Bridge		Instlal Piles and Tie-backs, Stage 1												
	A3540	Construct Fascia, Stage 1		Not Started	8.0	8.0	05-Aug-24	16-Aug-24	0%	0.0	5-Day Bridge		Construct Fascia, Stage 1												
Utility Bridge					1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Utility Bridge												
Construction Access					1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Construction Access												
<div><div></div> Primary Baseline</div> <div><div></div> Actual Work</div>				<div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div>				<div><div></div> Milestone</div> <div><div></div> Summary</div>				CEDAR GROVE ROAD DESIGN BUILB PROJECT DEKALB COUNTY, GEORGIA							Data Date: 01-Feb-24 Completion Date: March 30, 2025						

<div></div>		C.W. Matthews Contracting Co., Inc.		BASELINE PROJECT SCHEDULE_JAN 2024							Submitted Date: 22-Feb-24 Page 5 of 7												
Activity ID		Activity Name		Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar		2024			2025			2026			J27	
													Q	Q	Q	Q	Q	Q	Q	Q	Q		
	A2390	Grade Construction Access for Utility Bridge - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Grade Construction Access for Utility Bridge - DELETED SCOPE										
	Foundation Elements			1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Foundation Elements											
	A2400	Utility Bridge Foundations - Intermediate Bents - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Foundations - Intermediate Bents - DELETED SCOPE										
	A2410	Utility Bridge Foundations - End Bents - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Foundations - End Bents - DELETED SCOPE										
	Substructure Elements			1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Substructure Elements											
	A2420	Utility Bridge Substructure - Intermediate Bents - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Substructure - Intermediate Bents - DELETED SCOPE										
	A2430	Utility Bridge Substructure - End Bents - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Substructure - End Bents - DELETED SCOPE										
	Superstructure Elements			1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Superstructure Elements											
	A2440	Utility Bridge Superstructure - Intermediate Span(s) - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Superstructure - Intermediate Span(s) - DELETED SCOPE										
	A2450	Utility Bridge Superstructure - End Spans - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Superstructure - End Spans - DELETED SCOPE										
Demolition/Removal			1.0	0.0	29-Sep-23 A	29-Sep-23 A			5-Day Roadway/Pave		29-Sep-23 A, Demolition/Removal												
A2470	Utility Bridge Demo/Removal - DELETED SCOPE		Completed	1.0	0.0	29-Sep-23 A	29-Sep-23 A	100%		5-Day Roadway/Pave		Utility Bridge Demo/Removal - DELETED SCOPE											
Cedar Grove Road Bridge- Stage 2					145.0	145.0	18-Oct-24	11-Mar-25		7.0	11-Mar-25, Cedar Grove Road Bridge												
Demolition			8.0	8.0	18-Oct-24	29-Oct-24		0.0	5-Day Bridge		29-Oct-24, Demolition												
A2480	Demolish Existing Cedar Grove Road Bridge Stage 2		Not Started	8.0	8.0	18-Oct-24	29-Oct-24	0%	0.0	5-Day Bridge		Demolish Existing Cedar Grove Road Bridge Stage 2											
Foundations			4.0	4.0	30-Oct-24	04-Nov-24		1.0	5-Day Roadway/Pave		04-Nov-24, Foundations												
Piles			4.0	4.0	30-Oct-24	04-Nov-24		1.0	5-Day Roadway/Pave		04-Nov-24, Piles												
End Bent 1			2.0	2.0	01-Nov-24	04-Nov-24		1.0	5-Day Roadway/Pave		04-Nov-24, End Bent 1												
A2580	Install Piles - End Bent 1 Stage 2		Not Started	2.0	2.0	01-Nov-24	04-Nov-24	0%	1.0	5-Day Roadway/Pave		Install Piles - End Bent 1 Stage 2											
End Bent 2			2.0	2.0	30-Oct-24	31-Oct-24		0.0	5-Day Roadway/Pave		31-Oct-24, End Bent 2												
A2590	Install Piles - End Bent 2 Stage 2		Not Started	2.0	2.0	30-Oct-24	31-Oct-24	0%	0.0	5-Day Roadway/Pave		Install Piles - End Bent 2 Stage 2											
Substructure			31.0	31.0	05-Nov-24	05-Dec-24		0.0			05-Dec-24, Substructure												
End Bent 1			7.0	7.0	05-Nov-24	11-Nov-24		3.0			11-Nov-24, End Bent 1												
A2610	Construct Substructure - End Bent 1 Stage 2		Not Started	3.0	3.0	05-Nov-24	08-Nov-24	0%	1.0	5-Day Bridge		Construct Substructure - End Bent 1 Stage 2											
A2620	Cure Substructure - End Bent 1 Stage 2		Not Started	3.0	3.0	09-Nov-24	11-Nov-24	0%	3.0	7-Day No Holiday		Cure Substructure - End Bent 1 Stage 2											
End Bent 4			10.0	10.0	26-Nov-24	05-Dec-24		0.0			05-Dec-24, End Bent 4												
A2630	Construct Substructure - End Bent 2 Stage 2		Not Started	3.0	3.0	26-Nov-24	02-Dec-24	0%	0.0	5-Day Bridge		Construct Substructure - End Bent 2 Stage 2											
A2640	Cure Substructure - End Bent 2 Stage 2		Not Started	3.0	3.0	03-Dec-24	05-Dec-24	0%	0.0	7-Day No Holiday		Cure Substructure - End Bent 2 Stage 2											
Superstructure			90.0	90.0	06-Dec-24	05-Mar-25		6.0			05-Mar-25, Superstructure												
Beams			2.0	2.0	06-Dec-24	09-Dec-24		1.0	5-Day Bridge		09-Dec-24, Beams												
End Span 1			2.0	2.0	06-Dec-24	09-Dec-24		1.0	5-Day Bridge		09-Dec-24, End Span 1												
A2650	Set Beams - Span 1 Stage 2		Not Started	2.0	2.0	06-Dec-24	09-Dec-24	0%	1.0	5-Day Bridge		Set Beams - Span 1 Stage 2											
Deck			86.0	86.0	10-Dec-24	05-Mar-25		6.0			05-Mar-25, Deck												
A2670	Construct Subdeck		Not Started	12.0	12.0	10-Dec-24	13-Jan-25	0%	1.0	5-Day Bridge		Construct Subdeck											
A2680	Construct Deck		Not Started	17.0	17.0	14-Jan-25	13-Feb-25	0%	1.0	5-Day Bridge		Construct Deck											
A2690	Cure Deck		Not Started	10.0	10.0	14-Feb-25	23-Feb-25	0%	1.0	7-Day No Holiday		Cure Deck											
A2700	Construct Parapets		Not Started	5.0	5.0	24-Feb-25	28-Feb-25	0%	1.0	5-Day Bridge		Construct Parapets											
A2710	Construct Bridge Sidewalks		Not Started	3.0	3.0	03-Mar-25	05-Mar-25	0%	4.0	5-Day Bridge		Construct Bridge Sidewalks											
Bridge Completion Activities			24.0	24.0	31-Jan-25	11-Mar-25		4.0	5-Day Bridge		11-Mar-25, Bridge Completion Activities												
A2720	Profilograph, Grind, and Groove Bridge Deck		Not Started	4.0	4.0	06-Mar-25	11-Mar-25	0%	4.0	5-Day Bridge		Profilograph, Grind, and Groove Bridge Deck											
A2730	Construct Approach Slabs		Not Started	8.0	8.0	31-Jan-25	14-Feb-25	0%	5.0	5-Day Bridge		Construct Approach Slabs											
Permanently Anchored Wall- Abutment 2			13.0	13.0	01-Nov-24	25-Nov-24		0.0	5-Day Bridge		25-Nov-24, Permanently Anchored Wall- Abutment 2												
A3550	Install Piles and Tie-backs, Stage 2		Not Started	8.0	8.0	01-Nov-24	14-Nov-24	0%	0.0	5-Day Bridge		Install Piles and Tie-backs, Stage 2											
A3560	Construct Fascia, Stage 2		Not Started	5.0	5.0	15-Nov-24	25-Nov-24	0%	0.0	5-Day Bridge		Construct Fascia, Stage 2											
<div><div>Primary Baseline</div><div>Actual Work</div></div>				<div><div>Remaining Work</div><div>Critical Remaining Work</div></div>				<div><div>Milestone</div><div>Summary</div></div>				CEDAR GROVE ROAD DESIGN BUILD PROJECT DEKALB COUNTY, GEORGIA							Data Date: 01-Feb-24 Completion Date: March 30, 2025				

<div><div></div></div>		C.W. Matthews Contracting Co., Inc.		BASELINE PROJECT SCHEDULE_JAN 2024							Submitted Date: 22-Feb-24 Page 6 of 7												
Activity ID		Activity Name			Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar		2024			2025			2026			J27
														Q	Q	Q	Q	Q	Q	Q	Q	Q	
Roadway Construction						266.0	266.0	03-Jul-24	25-Mar-25		3.0			25-Mar-25, Roadway Const									
Walls						88.0	88.0	05-Aug-24	30-Jan-25		5.0	5-Day Roadway/Pave		30-Jan-25, Walls									
NW Wall						20.0	20.0	14-Nov-24	07-Jan-25		8.0	5-Day Roadway/Pave		07-Jan-25, NW Wall									
A2740	Excavate Wall - NW Wall			Not Started	1.0	1.0	14-Nov-24	14-Nov-24	0%	1.0	5-Day Roadway/Pave		Excavate Wall - NW Wall										
A2750	Construct Wall - NW Wall			Not Started	18.0	18.0	15-Nov-24	20-Dec-24	0%	1.0	5-Day Roadway/Pave		Construct Wall - NW Wall										
A2760	Backfill Wall - NW Wall			Not Started	1.0	1.0	07-Jan-25	07-Jan-25	0%	8.0	5-Day Roadway/Pave		Backfill Wall - NW Wall										
SW Wall						20.0	20.0	05-Aug-24	05-Sep-24		65.0	5-Day Roadway/Pave		05-Sep-24, SW Wall									
A2770	Excavate Wall - SW Wall			Not Started	1.0	1.0	05-Aug-24	05-Aug-24	0%	40.0	5-Day Roadway/Pave		Excavate Wall - SW Wall										
A2780	Construct Wall - SW Wall			Not Started	18.0	18.0	06-Aug-24	04-Sep-24	0%	40.0	5-Day Roadway/Pave		Construct Wall - SW Wall										
A2790	Backfill Wall - SW Wall			Not Started	1.0	1.0	05-Sep-24	05-Sep-24	0%	65.0	5-Day Roadway/Pave		Backfill Wall - SW Wall										
NE Wall						20.0	20.0	06-Dec-24	30-Jan-25		5.0	5-Day Roadway/Pave		30-Jan-25, NE Wall									
A2800	Excavate Wall - NE Wall			Not Started	1.0	1.0	06-Dec-24	06-Dec-24	0%	0.0	5-Day Roadway/Pave		Excavate Wall - NE Wall										
A2810	Construct Wall - NE Wall			Not Started	18.0	18.0	09-Dec-24	28-Jan-25	0%	0.0	5-Day Roadway/Pave		Construct Wall - NE Wall										
A2820	Backfill Wall - NE Wall			Not Started	1.0	1.0	30-Jan-25	30-Jan-25	0%	5.0	5-Day Roadway/Pave		Backfill Wall - NE Wall										
SE Wall						20.0	20.0	26-Aug-24	26-Sep-24		61.0	5-Day Roadway/Pave		26-Sep-24, SE Wall									
A2830	Excavate Wall - SE Wall			Not Started	1.0	1.0	26-Aug-24	26-Aug-24	0%	38.0	5-Day Roadway/Pave		Excavate Wall - SE Wall										
A2840	Construct Wall - SE Wall			Not Started	18.0	18.0	27-Aug-24	24-Sep-24	0%	38.0	5-Day Roadway/Pave		Construct Wall - SE Wall										
A2850	Backfill Wall - SE Wall			Not Started	1.0	1.0	26-Sep-24	26-Sep-24	0%	61.0	5-Day Roadway/Pave		Backfill Wall - SE Wall										
Drainage						19.0	19.0	07-Jan-25	17-Feb-25		0.0	5-Day Roadway/Pave		17-Feb-25, Drainage									
West of Bridge						8.0	8.0	07-Jan-25	23-Jan-25		1.0	5-Day Roadway/Pave		23-Jan-25, West of Bridge									
A2860	Construct Drainage Systems - West of Bridge			Not Started	8.0	8.0	07-Jan-25	23-Jan-25	0%	1.0	5-Day Roadway/Pave		Construct Drainage Systems -										
East of Bridge						8.0	8.0	30-Jan-25	17-Feb-25		0.0	5-Day Roadway/Pave		17-Feb-25, East of Bridge									
A2870	Construct Drainage Systems - East of Bridge			Not Started	8.0	8.0	30-Jan-25	17-Feb-25	0%	0.0	5-Day Roadway/Pave		Construct Drainage Systems -										
Rough Grade to Subgrade						15.0	15.0	24-Jan-25	24-Feb-25		0.0	5-Day Roadway/Pave		24-Feb-25, Rough Grade to S									
West of Bridge						4.0	4.0	24-Jan-25	30-Jan-25		1.0	5-Day Roadway/Pave		30-Jan-25, West of Bridge									
A2880	Rough Grade to Subgrade - West of Bridge			Not Started	4.0	4.0	24-Jan-25	30-Jan-25	0%	1.0	5-Day Roadway/Pave		Rough Grade to Subgrade - W										
East of Bridge						4.0	4.0	18-Feb-25	24-Feb-25		0.0	5-Day Roadway/Pave		24-Feb-25, East of Bridge									
A2890	Rough Grade to Subgrade - East of Bridge			Not Started	4.0	4.0	18-Feb-25	24-Feb-25	0%	0.0	5-Day Roadway/Pave		Rough Grade to Subgrade - E										
Fine Grade Subgrade						245.0	245.0	03-Jul-24	04-Mar-25		0.0			04-Mar-25, Fine Grade Subg									
A3340	Remove Contaminated Railroad Soils - Stage 1			Not Started	15.0	15.0	03-Jul-24	17-Jul-24	0%	39.0	7-Day No Holiday		Remove Contaminated Railroad Soils										
A3570	Remove Contaminated Railroad Soils - Stage 2			Not Started	15.0	15.0	30-Oct-24	13-Nov-24	0%	25.0	7-Day No Holiday		Remove Contaminated Railroad										
West of Bridge						4.0	4.0	03-Feb-25	10-Feb-25		1.0	5-Day Roadway/Pave		10-Feb-25, West of Bridge									
A2900	Fine Grade to Subgrade - West of Bridge			Not Started	4.0	4.0	03-Feb-25	10-Feb-25	0%	1.0	5-Day Roadway/Pave		Fine Grade to Subgrade - We										
East of Bridge						4.0	4.0	25-Feb-25	04-Mar-25		0.0	5-Day Roadway/Pave		04-Mar-25, East of Bridge									
A2910	Fine Grade to Subgrade - East of Bridge			Not Started	4.0	4.0	25-Feb-25	04-Mar-25	0%	0.0	5-Day Roadway/Pave		Fine Grade to Subgrade - Ea										
Base and Paving						36.0	36.0	11-Feb-25	18-Mar-25		0.0			18-Mar-25, Base and Paving									
West of Bridge						21.0	21.0	11-Feb-25	03-Mar-25		14.0			03-Mar-25, West of Bridge									
A2920	Place and Fine Grade GAB - West of Bridge			Not Started	4.0	4.0	11-Feb-25	18-Feb-25	0%	1.0	5-Day Roadway/Pave		Place and Fine Grade GAB -										
A2960	Pave Base and Binder - West of Bridge			Not Started	3.0	3.0	25-Feb-25	01-Mar-25	0%	7.0	6-Day Roadway/Pave		Pave Base and Binder - Wes										
A2990	Pave Topping - West of Bridge			Not Started	1.0	1.0	03-Mar-25	03-Mar-25	0%	9.0	6-Day Roadway/Pave		Pave Topping - West of Bridg										
East of Bridge						13.0	13.0	06-Mar-25	18-Mar-25		0.0			18-Mar-25, East of Bridge									
A2930	Place and Fine Grade GAB - East of Bridge			Not Started	4.0	4.0	06-Mar-25	11-Mar-25	0%	0.0	5-Day Roadway/Pave		Place and Fine Grade GAB -										
A2970	Pave Base and Binder - East of Bridge			Not Started	3.0	3.0	13-Mar-25	17-Mar-25	0%	0.0	6-Day Roadway/Pave		Pave Base and Binder - Eas										
</																							

<div></div>		C.W. Matthews Contracting Co., Inc.		BASELINE PROJECT SCHEDULE_JAN 2024							Submitted Date: 22-Feb-24 Page 7 of 7												
Activity ID		Activity Name	Activity Status	Planned Duration	Remaining Duration	Start	Finish	Physical % Complete	Total Float	Calendar													
											2024		2025			2026			J27				
											Q	Q	Q	Q	Q	Q	Q	Q	Q	Q			
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><</div>																							

				Project Team: C.W. Matthews				CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - March 2025 Update						Data Date: 31-Mar-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
Activity ID	Activity Name	Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar	2025												2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
													J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Cedar Grove Road over Norfolk Southern Railroad - MARCH 2025 UPD12		1048	460	29-Sep-23		31-Mar-25	03-Jul-26	12-Jan-24	03-Jul-26	0																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				

			Project Team: C.W. Matthews			CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - March 2025 Update							Data Date: 31-Mar-25																			
Activity ID	Activity Name	Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar	2025												2026							
													J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A
A1610	Dekalb County Review/Comments Preliminary Roadway Plans	10	0	18-Dec-23	09-Jan-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	5-Day Workweek (Holidays)																				
A1620	DB Team Revises Preliminary Roadway Plans - DELETED SCOPE	10	0	01-Jan-24	01-Jan-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	7-Day No Holiday																				
A1630	Dekalb County Review/Approves Preliminary Roadway Plans - DELETED SCOPE	10	0	01-Jan-24	01-Jan-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	5-Day Workweek (Holidays)																				
Bridge		127	0	01-Nov-23	21-Feb-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24																							
A1640	DB Team Prepares Preliminary Bridge Plans	14	0	01-Nov-23	27-Nov-23	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	7-Day No Holiday																				
A1650	Dekalb County Review/Comments Preliminary Bridge Plans	10	0	28-Nov-23	18-Dec-23	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	5-Day Workweek (Holidays)																				
A1660	DB Team Revises Preliminary Bridge Plans - DELETE SCOPE	5	0	01-Jan-24	01-Jan-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	7-Day No Holiday																				
A1670	Dekalb County Review/Approves Preliminary Bridge Plans - DELETED SCOPE	10	0	01-Jan-24	01-Jan-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	5-Day Workweek (Holidays)																				
A1680	Norfolk Southern Review/Approves Preliminary Bridge Plans	30	0	27-Nov-23	21-Feb-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	5-Day Workweek (Holidays)																				
Final Design		271	0	29-Sep-23	05-Jun-24	31-Mar-25	31-Mar-25	26-Jan-24	03-Jul-26																							
Roadway		51	0	10-Jan-24	12-Mar-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24																							
A1730	DB Team Prepares Final Roadway Plans	42	0	10-Jan-24	21-Feb-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	7-Day No Holiday																				
A1740	Dekalb County Review/Comments Final Roadway Plans	10	0	12-Mar-24	12-Mar-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	5-Day Workweek (Holidays)																				
A1750	DB Team Revises Final Roadway Plans	7	0	12-Mar-24	12-Mar-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	7-Day No Holiday																				
A1760	Dekalb County Review/Approves Final Roadway Plans	10	0	12-Mar-24	12-Mar-24	31-Mar-25	31-Mar-25	06-Sep-24	06-Sep-24		100%	5-Day Workweek (Holidays)																				
Structures		271	0	29-Sep-23	05-Jun-24	31-Mar-25	31-Mar-25	26-Jan-24	03-Jul-26																							
Utility Bridge		1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26			7-Day No Holiday																				
A3110	DB Team Prepares Final Utility Bridge Plans - DELETED SCOPE	1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																				
A3120	Dekalb County Review/Comment Final Utility Bridge Plans - DELETED SCOPE	1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																				
A3130	DB Team Address Comments Final Utility Bridge Plans - DELETED SCOPE	1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																				
A3140	Dekalb County Review/Approve Final Utility Bridge Plans - DELETED SCOPE	1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																				
A3150	Norfolk Southern Review/Approve Final Utility Bridge Plans - DELETED SCOPE	1	0	29-Sep-23	29-Sep-23	31-Mar-25	31-Mar-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																				
Bridge		118	0	26-Feb-24	05-Jun-24	31-Mar-25	31-Mar-25	26-Jan-24	21-Mar-24																							
A1770	DB Team Prepares Final Bridge Plans	42	0	26-Feb-24	26-Feb-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	7-Day No Holiday																				
A1780	Dekalb County Review/Comments Final Bridge Plans	10	0	11-Mar-24	11-Mar-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	5-Day Workweek (Holidays)																				
A1790	DB Team Revises Final Bridge Plans	14	0	12-Mar-24	12-Mar-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	7-Day No Holiday																				
A1800	Dekalb County Review/Approves Final Bridge Plans	10	0	12-Mar-24	12-Mar-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A1810	Norfolk Southern Review/Approves Final Bridge Plans	60	0	26-Feb-24	05-Jun-24	31-Mar-25	31-Mar-25	26-Jan-24	26-Jan-24		100%	5-Day Workweek (Holidays)																				
Post Construction		38	38			27-May-26	03-Jul-26	27-May-26	03-Jul-26	0																						
A1920	DB Team Prepares As-Built Plans	7	7			27-May-26	02-Jun-26	27-May-26	02-Jun-26	0	0%	7-Day No Holiday																				
A1930	Dekalb County Review/Comments As-Built Plans	10	10			03-Jun-26	16-Jun-26	03-Jun-26	16-Jun-26	0	0%	5-Day Workweek (Holidays)																				
A1940	DB Team Revises As-Built Plans	5	5			16-Jun-26	21-Jun-26	17-Jun-26	21-Jun-26	0	0%	7-Day No Holiday																				
A1950	Dekalb County Review/Approves As-Built Plans	10	10			22-Jun-26	03-Jul-26	22-Jun-26	03-Jul-26	0	0%	5-Day Workweek (Holidays)																				
Right-of-Way		0	0	29-Sep-23	28-Jan-25	31-Mar-25	31-Mar-25	12-Jan-24	12-Jan-24			7-Day No Holiday																				
A3580	Dekalb County Completes Aquisition Process	0	0																													

		Project Team: C.W. Matthews		CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - March 2025 Update								Data Date: 31-Mar-25																				
Activity ID	Activity Name	Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar	2025												2026							
													J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A
A3320	Norfolk Southern Issues Permit for Relocation - AGL	30	0	31-Jul-24	22-Oct-24	31-Mar-25	31-Mar-25	12-Jan-24	12-Jan-24		100%	7-Day No Holiday																				
Utility Relocations		484	274	01-Jul-24		31-Mar-25	29-Dec-25	12-Jan-24	17-Oct-24	-438																						
Water		30	30			04-Jun-25	15-Jul-25	06-Sep-24	17-Oct-24	-193		*Std 5 Day Week CWM (No Weather)																				
A2460	DB Team Relocates Utilities from Existing Bridge to Final Location - Dekalb Water	30	30			04-Jun-25	15-Jul-25	06-Sep-24	17-Oct-24	-193	0%	*Std 5 Day Week CWM (No Weather)			04-Jun-25																	
ATT		346	196	01-Jul-24		31-Mar-25	29-Dec-25	25-Mar-24	17-Oct-24	-312		*Std 5 Day Week CWM (No Weather)																				
A3230	Duct Bank Installation - ATT - Segment 1	30	30			04-Jun-25	15-Jul-25	25-Mar-24	03-May-24	-312	0%	*Std 5 Day Week CWM (No Weather)			04-Jun-25																	
A3380	Duct Bank Installation - ATT - Segment 2	78	0	01-Jul-24	31-Jul-24	31-Mar-25	31-Mar-25	06-May-24	06-May-24		100%	*Std 5 Day Week CWM (No Weather)																				
A3390	Material Procurement	30	30			31-Mar-25	09-May-25	25-Mar-24	03-May-24	-265	0%	*Std 5 Day Week CWM (No Weather)	1-Mar-25																			
A3400	Place Cables and Remove, Splicing, and Service Consideration	119	119			16-Jul-25	29-Dec-25	06-May-24	17-Oct-24	-312	0%	*Std 5 Day Week CWM (No Weather)				16-Jul-25													29-Dec-25			
AGL		138	0	31-Jan-25	24-Mar-25	31-Mar-25	31-Mar-25	12-Jan-24	12-Jan-24																							
A3289	Mobilization - AGL	28	0	31-Jan-25	31-Jan-25	31-Mar-25	31-Mar-25	12-Jan-24	12-Jan-24		100%	7-Day No Holiday																				
A3290	Utility Relocation - AGL	80	0	03-Feb-25	24-Mar-25	31-Mar-25	31-Mar-25	12-Jan-24	12-Jan-24		100%	*Std 5 Day Week CWM (No Weather)																				
Preconstruction		594	30	29-Sep-23		31-Mar-25	29-Apr-25	21-Mar-24	03-Jul-26	430																						
Cedar Grove Bridge Shop Drawings		257	30	12-Jun-24		31-Mar-25	29-Apr-25	21-Mar-24	11-Dec-24	-139																						
Bearing Pads		242	0	12-Jun-24	19-Mar-25	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24																							
A2080	DB Team Prepares Cedar Grove Bridge Shop Drawings - Bearing Pads	20	0	12-Jun-24	26-Jul-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
A2090	Dekalb County Review/Comments Cedar Grove Bridge Shop Drawings - Bearing Pads	10	0	26-Aug-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2100	DB Team Revises Cedar Grove Bridge Shop Drawings - Bearing Pads	5	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
A2110	Dekalb County Review/Approves Cedar Grove Bridge Shop Drawings - Bearing Pads	10	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2120	Norfolk Southern Review/Approves Cedar Grove Bridge Shop Drawings - Bearing Pads (No NS Review)	15	0	26-Aug-24	25-Oct-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2130	DB Team Fabricates/Procures Cedar Grove Bridge - Bearing Pads	30	0	19-Mar-25	19-Mar-25	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
PSC Beams		257	0	12-Jun-24	19-Mar-25	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24																							
A2140	DB Team Prepares Cedar Grove Bridge Shop Drawings - Beams	20	0	12-Jun-24	16-Aug-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
A2150	Dekalb County Review/Comments Cedar Grove Bridge Shop Drawings - Beams	10	0	26-Aug-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2160	DB Team Revises Cedar Grove Bridge Shop Drawings - Beams	5	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
A2170	Dekalb County Review/Approves Cedar Grove Bridge Shop Drawings - Beams	10	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2180	Norfolk Southern Review/Approves Cedar Grove Bridge Shop Drawings - Beams	15	0	26-Aug-24	25-Oct-24	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	5-Day Workweek (Holidays)																				
A2190	DB Team Fabricates/Procures Cedar Grove Bridge - Beams	45	0	19-Mar-25	19-Mar-25	31-Mar-25	31-Mar-25	21-Mar-24	21-Mar-24		100%	7-Day No Holiday																				
SIP Deck Forms		242	30	12-Jun-24		31-Mar-25	29-Apr-25	12-Nov-24	11-Dec-24	-139																						
A2200	DB Team Prepares Cedar Grove Bridge Shop Drawings - Deck Panels	20	0	12-Jun-24	26-Jul-24	31-Mar-25	31-Mar-25	12-Nov-24	12-Nov-24		100%	7-Day No Holiday																				
A2210	Dekalb County Review/Comments Cedar Grove Bridge Shop Drawings - Deck Panels	10	0	26-Aug-24	18-Sep-24	31-Mar-25	31-Mar-25	12-Nov-24	12-Nov-24		100%	5-Day Workweek (Holidays)																				
A2220	DB Team Revises Cedar Grove Bridge Shop Drawings - Deck Panels	5	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	12-Nov-24	12-Nov-24		100%	7-Day No Holiday																				
A2230	Dekalb County Review/Approves Cedar Grove Bridge Shop Drawings - Deck Panels	10	0	18-Sep-24	18-Sep-24	31-Mar-25	31-Mar-25	12-Nov-24	12-Nov-24		100%	5-Day Workweek (Holidays)																				
A2240	Norfolk Southern Review/Approves Cedar Grove Bridge Shop Drawings - Deck Panels	15	0	26-Aug-24	17-Oct-24	31-Mar-25	31-Mar-25	12-Nov-24	12-Nov-24		100%	5-Day Workweek (Holidays)																				

			Project Team: C.W. Matthews			CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - March 2025 Update							Data Date: 31-Mar-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
Activity ID	Activity Name		Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar	2025												2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
														J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
	A3360	Demolish Existing Cedar Grove Road Bridge Stage 1		12	9	25-Mar-25			31-Mar-25	11-Apr-25	12-Jan-24	25-Jan-24	-255	0%	5-Day Bridge	1-Mar-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

[illegible]

EXHIBIT E

PROJECT COST ESCALATIONS

ITEM NO	DEKALB CO. ITEM NO	DESCRIPTION OF WORK	UNITS	SCHEDULED QUANTITIES	UNIT PRICE	SCHEDULED VALUES	TOTAL ESCALATION	ESCALATED TOTAL	PERCENT INCREASE
DESIGN									
1000		DESIGN COMPLETE	LS	1	\$ 1,311,100.00	\$ 1,311,100.00	\$ -	\$ 1,311,100.00	0.00%
CONSTRUCTION									
10000		GENERAL CONDITIONS	LS	1	\$ 2,038,935.16	\$ 2,038,935.16	\$ 185,839.68	\$ 2,224,774.84	9.11%
11000		TRAFFIC CONTROL	LS	1	\$ 96,889.51	\$ 96,889.51	\$ 13,688.44	\$ 110,577.95	14.13%
12000		EROSION CONTROL	LS	1	\$ 221,931.30	\$ 221,931.30	\$ 31,340.94	\$ 253,272.24	14.12%
13000		GRADING COMPLETE	LS	1	\$ 1,250,490.75	\$ 1,250,490.75	\$ 55,964.50	\$ 1,306,455.25	4.48%
14000		BASE & PAVEMENT	LS	1	\$ 252,345.14	\$ 252,345.14	\$ 54,361.02	\$ 306,706.16	21.54%
15000		CONCRETE FLATWORK	LS	1	\$ 160,114.46	\$ 160,114.46	\$ 20,569.16	\$ 180,683.62	12.85%
17000		GUARDRAIL AND FENCING	LS	1	\$ 111,241.92	\$ 111,241.92	\$ 13,708.90	\$ 124,950.82	12.32%
18000		PAVEMENT MARKING	LS	1	\$ 15,027.00	\$ 15,027.00	\$ 1,122.78	\$ 16,149.78	7.47%
20000		STORM DRAIN AND DRAINAGE STRUCTURES	LS	1	\$ 284,941.69	\$ 284,941.69	\$ 16,625.36	\$ 301,567.05	5.83%
21000		BRIDGE #1_CEDAR GROVE ROAD OVER NSC RR	LS	1	\$ 5,280,899.05	\$ 5,280,899.05	\$ 763,131.11	\$ 6,044,030.16	14.45%
24000		RETAINING WALLS	LS	1	\$ 806,370.02	\$ 806,370.02	\$ 171,039.86	\$ 977,409.88	21.21%
28000		SIGNALIZATION	LS	1	\$ 4,500.00	\$ 4,500.00	\$ -	\$ 4,500.00	0.00%
33000		PERMANENT GRASSING & LANDSCAPING	LS	1	\$ 5,975.00	\$ 5,975.00	\$ 1,499.50	\$ 7,474.50	25.10%
34000		WATERLINE	LS	1	\$ 324,970.00	\$ 324,970.00	\$ 42,953.75	\$ 367,923.75	13.22%
		GRAND TOTAL:				\$ 12,165,731.00	\$ 1,371,845.00	\$ 13,537,576.00	11.28%



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-9361

March 9, 2025

Mr. David W. Pelton P.E.
DeKalb County Transportation Division
1950 West Exchange Place, Rm 400
Tucker, GA 30084

CWM Job No. 3013
Cedar Grove Road Bridge Replacement
Design-Build Project – Dekalb County
Change Order No. 1 – Underground Detention Cost Proposal

Dear Mr. Pelton,

Please find the attached price proposal for the additional underground detention scope as requested by Dekalb County. The proposed scope of work includes the complete installation of the underground detention facility as provided by Dekalb County within the Stormwater Management Memo called "Cedar Grove Underground Memo_2024-11-01.pdf". Dekalb County has also requested the Design-Build Team provide plan revisions to incorporate the final property/right-of-way information, prepared by Atlas, into the current project plans; therefore, it has also been included in this price proposal. The total price for the work scope defined within this proposal is \$170,460.00. A summary of this price is detailed in the package breakout pages provided on the following two sheets. Additionally, a resource breakdown and subcontractor quotes have been included as exhibits for reference. At this time, CWM does not anticipate this work scope to appear on the project schedule's critical path; therefore, we are not requesting additional time be added to the project contract as part of this price proposal. Please let me know if you have any questions or comments.

With kindest regards,
We are:

C. W. Matthews Contracting Co., Inc.

A handwritten signature in blue ink that reads 'Austin Williams'.

Austin Williams
Project Manager
470.232.2561

cc: Chris Kingsbury
Adam Grist
Joe DeFiore
Joey Visockis
Jordan Wilmert
Job File 3013

Pay Item	Description	QTY	UNIT	UNIT PRICE	Proposal Cost
Grading and Erosion Control					\$ 48,900.31
210-0100	GRADING COMPLETE - CO-01	1	LS	\$ 48,900.31	\$ 48,900.31
Subcontractors (Plan Revisions and Facility Install)					\$ 121,560.00
	Michael Baker International - CO-01	1	LS	\$ 24,060.00	\$ 24,060.00
	RDJE, Inc. - CO-01	1	LS	\$ 97,500.00	\$ 97,500.00
Change Order Grand Total					\$ 170,460.00



C.W. Matthews Contracting Co., INC.
PO Drawer 970
Marietta, GA 30061

CHANGE ORDER PROPOSAL

C. W. Matthews Contracting Co., Inc.

PCO# CO-01 - UG Detention

Cedar Grove Road Bridge Replacement Design-Build Project

Printed 3/5/2025

CWM Item Number 53013-CO-01 - UG Detention

Dekalb County has requested the Design-Build Team to provide a cost proposal to install the underground detention facility shown on the provided "Cedar Grove Underground Memo_2024-11-01.pdf". Additionally, Dekalb County has also requested MBI to provide plan revisions to include the final property/right-of-way information provided by Atlas.

See attached notes sheet

Summary Sheet

Below is the labor, equipment and material price.

Unit Prices

1010 Management
1020 Survey
1030 Erosion Control

QTY	Unit	Unit Price	Extended Cost
1	LS	\$ 10,915.35	\$ 10,915.35
1	LS	\$ 8,533.68	\$ 8,533.68
1	LS	\$ 2,383.13	\$ 2,383.13
Existing UP Subtotal			\$ 21,832.16

Subcontractor

1040 *Michael Baker International*
Underground Detention Revision/Survey Revision

RDJE, Inc.
1050 Underground Detention

QTY	Unit	Unit Price	Extended Cost
1	LS	\$ 24,060.00	\$ 24,060.00
1	LS	\$ 97,500.00	\$ 97,500.00
Quote Subtotal			\$ 121,560.00

Unit Price Work	\$	21,832.16
Subtotal Sub and Materials	\$	121,560.00
Overhead 10.0%	\$	14,339.22
Profit 7.0%	\$	11,041.20
Bond 1.0%	\$	1,687.73
Total	\$	170,460.00

Cost Report

C.W. Matthews Contracting Co. 56
3013C001

Austin Williams

Cedar Grove Road - Underground Detention

Page 1 of 3

3/5/2025 10:57 AM

Biditem - Parent

1000

GRADING COMPLETE - CO-01

Takeoff Qty: 1.000 LS
Bid Qty: 1.000 LS

Manhours	Unit/MH	MH/Unit	Unit/CH
159.5000	0.0063	159.5000	0.0000

Biditem

1010

MANAGEMENT

Takeoff Qty: 1.000 LS
Bid Qty: 1.000 LS

Activity: 15001-16	GENERAL SUPERINTENDENT-MAJOR PR	Quantity: .50	Unit: WEEK
--------------------	---------------------------------	---------------	------------

Calendar: F STRAIGHT TIME Hrs/Shift: 8 WC: GA0001

Resource	Description	Pcs/Wste	Quantity	Unit
8A030	→ SUPERINTENDENT, PICK UP-A30	1.00	25.00	HR
X2AGNLSUPT	→ MAJOR PROJ GENERAL SUPERINTENDENT	1.00	0.50	WK

Activity: 15002-16	SUPERINTENDENT-MAJOR PR	Quantity: 1.00	Unit: WEEK
--------------------	-------------------------	----------------	------------

Calendar: F STRAIGHT TIME Hrs/Shift: 8 WC: GA0001

Resource	Description	Pcs/Wste	Quantity	Unit
8A030	→ SUPERINTENDENT, PICK UP-A30	1.00	50.00	HR
X2BSUPT	→ MAJOR PROJ SUPERINTENDENT	1.00	1.00	WK

Activity: 15003-01	PROJECT ENGINEER-RDWY	Quantity: 1.00	Unit: WEEK
--------------------	-----------------------	----------------	------------

Calendar: B 5 EA 11 HR DAYS Hrs/Shift: 11 WC: GA0001

Resource	Description	Pcs/Wste	Quantity	Unit
8A031	→ TRUCK, PICK-UP-A31	1.00	55.00	HR
X1CENG	→ RDWY ENGINEER	1.00	1.00	WK

Biditem

1020

SURVEY

Takeoff Qty: 1.000 LS
Bid Qty: 1.000 LS

Manhours	Unit/MH	MH/Unit	Unit/CH
132.0000	0.0076	132.0000	0.0114

Activity: 15100CWMF	CWM-RDWY CONST LAYOUT FIELD	Quantity: 4.00	Unit: SH
---------------------	-----------------------------	----------------	----------

Crew Hrs/Unit	Units/Crew Hr	Shifts	Units/Shift	Shifts/Unit
11.0000	0.0909	4.0000	1.0000	1.0000

Manhours	Unit/MH	MH/Unit
88.0000	0.0455	22.0000

Calendar: B 5 EA 11 HR DAYS Hrs/Shift: 11 WC: GA0001

Crew: SS01 Survey Field Crew Prod: S 4 Eff: 100.00 Crew Hrs: 44.00 Labor Pcs: 2.00 Equipment Pcs: 1.00

Resource	Description	Pcs/Wste	Quantity	Unit
8A003	BUS-A3 91%	1.00	44.00	HR
IM	INSTRUMENT MAN	1.00	44.00	MH
SS	SURVEY SUPERVISOR	1.00	44.00	MH

Activity: 15100CWMO	CWM-RDWY CONST LAYOUT OFFICE	Quantity: 4.00	Unit: SH
---------------------	------------------------------	----------------	----------

Crew Hrs/Unit	Units/Crew Hr	Shifts	Units/Shift	Shifts/Unit
11.0000	0.0909	4.0000	1.0000	1.0000
Manhours		Unit/MH	MH/Unit	
44.0000		0.0909	11.0000	

Calendar: B5 EA 11 HR DAYS

Hrs/Shift: 11

WC: GA0001

Crew: SS02 Survey Office Engineer

Prod: S 4

Eff: 100.00

Crew Hrs: 44.00

Labor Pcs: 1.00

Equipment Pcs: 1.00

Resource	Description	Pcs/Wste	Quantity	Unit
8A031	TRUCK, PICK-UP-A31 91%	1.00	44.00	HR
SSO	SURVEY OFFICE ENGINEER	1.00	44.00	MH

Biditem

EROSION CONTROL

1030

Takeoff Qty: 1.000 LS

Bid Qty: 1.000 LS

Manhours	Unit/MH	MH/Unit	Unit/CH
27.5000	0.0364	27.5000	0.0364

Activity: 15009

EROSION CONTROL SUPERVISOR

Quantity: .50

Unit: WEEK

Crew Hrs/Unit	Units/Crew Hr	Shifts	Units/Shift	Shifts/Unit
55.0000	0.0182	2.5000	0.2000	5.0000
Manhours		Unit/MH	MH/Unit	
27.5000		0.0182	55.0000	

Calendar: B5 EA 11 HR DAYS

Hrs/Shift: 11

WC: GA0001

Crew: AAGB92 EROSION CONTROL SUPERVISOR

Prod: SU 5

Eff: 100.00

Crew Hrs: 27.50

Labor Pcs: 1.00

Equipment Pcs: 1.00

Resource	Description	Pcs/Wste	Quantity	Unit
8A031	TRUCK, PICK-UP-A31 91%	1.00	27.50	HR
ECS	RDWY-EROSION CONTROL SUPERVISOR	1.00	27.50	MH

Activity: PCI

PIPE CLEANING & INSPECTION

Quantity: 80.00

Unit: LF

Calendar: F

STRAIGHT TIME

Hrs/Shift: 8

WC: GA0001

Resource	Description	Pcs/Wste	Quantity	Unit
2PXCLN	PIPE CLEANING	1.00	80.00	LF
4PINSP	SUB PIPE INSPECTIONS	1.00	80.00	LF

Activity: 1710030

C/R Temp Silt Fence Tp C

Quantity: 50.00

Unit: LF

Calendar: B5 EA 11 HR DAYS

Hrs/Shift: 11

WC: GA0001

Resource	Description	Pcs/Wste	Quantity	Unit
21710030	Type C Silt Fence	1.00	50.00	LF

Job Notes

Comp.Date: ??/??/?? Stax=X% Amend#

Contract ID No:

Project #s:

Description:

Amendment Notes:

Estimators Notes:

*****Estimate created on: 03/05/2025 by User#: 56 - Austin Williams
Source estimate used: \\VMAPPIIS\HEAVYBID\EST\ESTMAST

Calendars Used In Estimate

F	STRAIGHT TIME
B	5 EA 11 HR DAYS

In equipment resources, Rent % and EOE % that are not 100% are represented as XXX%YYY, where XXX = Rent % and YYY = EOE %



Mr. Austin Williams
CW Matthews Contracting Co., Inc.
Via E-mail

January 29, 2025

RE: Cedar Grove Road over Norfolk Southern Railroad

Dear Mr. Williams,

The below proposal outlines our scope and fee to implement the following revisions to the RFC Plans dated 6/3/24 for Cedar Grove Road over Norfolk Southern Railroad.

The scope includes these revisions:

- Add an underground detention system as shown in the "Cedar Grove Road Underground Detention Feasibility Analysis" prepared by Aulick Engineering in November 2024
- Update the existing property database and required right-of-way provided by the County (via Atlas)

The scope assumes there are no changes to the proposed underground detention system as shown in the "Cedar Grove Road Underground Detention Feasibility Analysis" prepared by Aulick Engineering in November 2024. The scope also assumes the revised RFC Plans shall not be used for right-of-way acquisition. Atlas will prepare the plats and exhibits for right-of-way acquisition for the County through a separate contract that does not involve Michael Baker International.

Our proposed fee for this work is \$24,060.00.

The revised bridge plans will be ready for submittal to Dekalb County for review within 4 weeks of NTP.

If you have any questions, please do not hesitate to call me at 678-575-6493.

Respectfully submitted,

A handwritten signature in blue ink, appearing to read "Chad Havens".

Chad Havens, PE
Project Manager

Michael Baker

I N T E R N A T I O N A L

Cost Estimate

Date: 1/29/2025

C.W. Matthews Contracting Co., Inc.

Cedar Grove Road over Norfolk Southern Railroad

Prime Consultant: Michael Baker International

Phase: Construction

Phase No:

Direct Labor Costs				
Personnel	Est Hours	Rate/Hr	Cost (\$)	Totals
Principal-in-Charge	0	\$0.00	\$0	\$0.00
Project Manager	0	\$360.00	\$0	\$0.00
Senior Engineer	54	\$276.00	\$14,904	\$14,904.00
Engineer	0	\$180.00	\$0	\$0.00
Technician	0	\$120.00	\$0	\$0.00
Subtotal	54			\$14,904.00
Total Direct Labor				\$14,904.00
Other Direct Costs				
Mail/Fedex/Courier				
Reproduction				
Travel	Miles @	\$0.550		\$0.00
Subconsultant				
Aulick Engineering				\$9,156.00
Total Direct Costs				\$9,156.00
Total Estimate Cost				\$24,060.00

Hour Estimate

1/29/2025

C.W. Matthews Contracting Co., Inc.

Cedar Grove Road over Norfolk Southern Railroad

Prime Consultant: Michael Baker International

Phase: Construction

Phase No:

Task	Item/ Task Description	Project Manager	Sr Engineer	Engineer	Technician
	UNDERGROUND DETENTION REVISION				
	Management & Coordination		8		
	Update Cover Sheet		1		
	Update Revision Summary Sheet		2		
	Update Construction Plan		2		
	Review Drainage Area Map and Drainage Profiles		2		
	Coordinate and Review Water Utility Relocation Plans		2		
	Update Erosion Control Plans		16		
	Internal QC		2		
	SURVEY REVISION				
	Management & Coordination		2		
	Update all plan sheets with current PROP and REQD files from Atlas		16		
	Internal QC		1		
	Total	0	54	0	0



**CEDAR GROVE ROAD BRIDGE REPLACEMENT
DEKALB COUNTY, GEORGIA**

**UNDERGROUND DETENTION DESIGN SERVICES
Prepared for Michael Baker International - January 2024**

SCOPE AND FEE PROPOSAL

SCOPE

The scope of work for this stage of the project is update the construction documents to reflect the underground detention facility which was requested by DeKalb County. The individual tasks included in this scope of work are as detailed below with the associated man-hours.

Baker shall provide the following: DGN files of Project, survey, drafting of all plan sheets, geotechnical investigation, and environmental support, including delineation of any state waters and determination of waters (if needed) and any associated environmental permitting.

MANHOURS - DRAINAGE - FINAL DESIGN (UNDERGROUND DETENTION UPDATES)

<u>Task</u>	<u>Project Admin Hours</u>	<u>Engineer Hours</u>	<u>Project Engineer Hours</u>	<u>Project Engineer - Sr. Hours</u>
General Coordination with County/Design Team Surrounding Underground Detention Facility	1			2
Update 21-Series Plans and Drainage Table for Underground Detention Facility		2	2	1
Update 22-Series for Underground Detention Facility			2	1
Develop 38-Series Plan Sheets for Underground Detention Facility		8	4	4
Provide Updated Drainage Data for 53-Series for Outfall #1		1	1	1
Update Stormwater Management Report for Underground Detention Facility Design		4	4	2
Internal QA	1			4
Total Hours	2	15	13	15

TOTAL ESTIMATED DIRECT LABOR COST FINAL DESIGN (UNDERGROUND DETENTION UPDATES) DESIGN	= \$ 3,052.00
FINAL DESIGN (UNDERGROUND DETENTION UPDATES) FEE (3.0 MULTIPLIER)	= \$ 9,156.00

Cedar Grove Rd - Underground Detention



RDJE, Inc.

679 Hwy 29 South, Suite A

Newnan, GA 30263

Contact: Evan C. Bryant

Phone: 770-652-3902

Email: ebryant@rdjeinc.com

Quote To: CWM
Austin Williams

Job Name: Cedar Grove Underground Detention

Date of Plans: 10/31/24

Exhibit 01, 02, 03

Phone: 470-232-2561

Revision Date:

Email: awilliams@cwmatthews.com

ITEM	DESCRIPTION	QUANTITY	UNIT	UNIT PRICE	AMOUNT
	Excavation Complete	1.00	LS	29,200.00	29,200.00
	Geotextile Fabric	500.00	SY	5.00	2,500.00
	36" CMP Storm Pipe System	80.00	LF	210.00	16,800.00
	Precast OCS	1.00	EA	10,000.00	10,000.00
	Backfill with Stone	150.00	TN	110.00	16,500.00
	General Conditions	1.00	LS	22,500.00	22,500.00
GRAND TOTAL					\$97,500.00

NOTES:

Standard Terms & Conditions for RDJE Quotes:

- + No Engineering included.
- + No Tap fees, Permits, or Impact fees included.
- + No Stabilization Stone included.
- + No Special Licenses included.
- + Erosion Control/BMPs/Permanent grassing/sod not included.
- + Landscaping not included.
- + Asphalt/Concrete paving not included.
- + Trench rock excavation/blasting not included.
- + Traffic control not included.
- + Extra fee charged for Repair of Damages by others.
- + Extra fee charged for Locating Lines following installation.
- + Removal of Unsuitable Materials not included.
- + Removal of Hazardous Materials not included.
- + Additional Storm drainage not included.
- + All permits and easements shall be obtained by others.
- + This quote is based upon one mobilization and the continuous uninterrupted progress for each utility. Should work be interrupted by the actions or inactions of others, additional costs for delays will be invoiced at RDJE published standard T&M rates.
- + Any work outside the scope of work listed on the attached estimate sheets will be performed at T&M rates for the crew cost plus a time extension for the number of days required for the additional work.
- + All work performed under this agreement and any additions, deletions, or repairs of damages shall be

performed by RDJE for the addressee only. No third-party negotiations, payables, or receivables will be accepted by RDJE.

- + This quote is based upon knowledge of conditions existing at the time of the estimate.
- + Periodic pay applications based on work completed and materials stored will be submitted as the work progresses. Payments shall be due within thirty days of submittal date.
- + Final payment and release of any retainage shall be made within 90 days of work completion. Payments not made when due shall accrue interest at rate of 1-1/2% per month.
- + Other item, not listed, are not included. Pricing for additional items are furnished upon request.
- + Any additional work must be mutually agreed upon in writing prior to the work being performed.
- + RDJE has included using up to a 2" Pump to dewater the trench excavation. Well Point pumping is not included in this quote. If ground water in encountered, additional cost will be negotiated.
- + Because of the uncertainty of supply and the rapid increase of prices, Material Suppliers will hold quoted prices for no more than 30 days; therefore, this quote shall remain in effect for 30 days only, then shall be subject to re-evaluation.

This document along with the referenced documents can serve as our contract upon your approval and authorization as indicated by your signature in the space provided.

Accepted
For: _____

By: _____

Date: _____

Accepted
For: RDJE, Inc.

By: _____

Date: _____



C. W. MATTHEWS CONTRACTING CO., INC.

DRAWER 970

MARIETTA, GEORGIA 30061

TELEPHONE (770) 422-7520

FAX (770) 422-9361

March 21, 2025

Mr. David W. Pelton P.E.
DeKalb County Transportation Division
1950 West Exchange Place, Rm 400
Tucker, GA 30084

CWM Job No. 3013
Cedar Grove Road Bridge Replacement
Design-Build Project – Dekalb County
Change Order No. 2 – Railroad Protective Services Cost Proposal

Dear Mr. Pelton,

Please find the attached estimated price proposal for the Railroad Protective Services as requested by Dekalb County. The estimate is based on the remaining project duration to final completion as shown on the February 2025 Schedule Update (Exhibit A) submitted to the County. As directed in the Norfolk Southern – Special Provisions for Protection of Railway Interests dated January 1, 2022, the workdays are assumed to be 12-hour shifts with 8-hours being standard, non-overtime manhours, and 4-hours of the shifts being considered overtime manhours. C.W. Matthews Contracting Co., Inc. (CWM) referenced the first RailPros Field Services, Inc. (RailPros) invoice (Exhibit B) and applied the “Standard Shift” rate to the estimated available workdays remaining in the previously mentioned schedule, and additionally, the same number of days were assigned 4-hours of overtime each at the “Overtime Hours” rate on the invoice.

CWM will acquire an agreement with RailPros upon formal acceptance of this proposal. Once the agreement has been fully executed, CWM will assume the role of paying the invoices for the Railroad Protective Services from RailPros as they are received. CWM will place the invoiced amounts in a request form where our standard mark-up amount shown in this proposal will be applied. This request form will be submitted to the County with our monthly pay application at the beginning of each month.

CWM is submitting this proposal as an anticipated projection of the required Railroad Protective Services to complete the Project with the assumption RailPros provides the services for the entirety of the Project and does not increase unit cost rates. This proposal does not include additional service requirements due to unforeseen events outside the control of CWM. In the event additional services are required, CWM will submit a supplemental request for additional contract funds to cover the Railroad Protective Services.

Please advise if you have any questions or concerns regarding this proposal.

With kindest regards,
We are:

C. W. Matthews Contracting Co., Inc.

A handwritten signature in dark blue ink that reads "Austin Williams". The signature is written in a cursive, flowing style.

Austin Williams
Project Manager
470.232.2561

cc: Chris Kingsbury
Adam Grist
Joe DeFiore
Joey Visockis
Jordan Wilmert
Job File 3013

Railroad Protective Services - Estimated Totals	\$	481,109.48
Standard Shifts	\$	262,800.00
Overtime Hours	\$	141,912.00
Overhead Items	\$	76,397.48
 Change Order Grand Total	 \$	 481,109.00



C.W. Matthews Contracting Co., INC.
PO Drawer 970
Marietta, GA 30061

CHANGE ORDER PROPOSAL

C. W. Matthews Contracting Co., Inc.

PCO# CO-02 - Railroad Protective Services

Cedar Grove Road Bridge Replacement Design-Build Project

Printed 3/20/2025

CWM Item Number 53013-CO-02 - Railroad Protective Services

Dekalb County has requested the Design-Build Team to provide a cost proposal to cover the Railroad Protective Services for the subject project construction. The cost proposal is based off anticipated, projected railroad flagman shifts/manhours required to complete the Project. The manhour projection estimate is based on a standard 5-day workweek. Unforeseen circumstances outside the control of CWM could require additional manhours that are not included in this price proposal at increased unit rates. In the event additional funds are required to complete the Project, CWM will submit an additional supplemental request to cover the costs.

Summary Sheet

Subcontractor

RailPros Field Services, Inc.

Standard Shifts

Overtime Hours

QTY	Unit	Unit Price	Extended Cost
219	DAY	\$ 1,200.00	\$ 262,800.00
876	HR	\$ 162.00	\$ 141,912.00
Quote Subtotal			\$ 404,712.00

Subtotal Sub and Materials	\$	404,712.00
Subtotal Self Performed	\$	-
Overhead 10.0%	\$	40,471.20
Profit 7.0%	\$	31,162.82
Bond 1.0%	\$	4,763.46
Total	\$	481,109.00

Project Team: C.W. Matthews				CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - February 2025 Update								Data Date: 28-Feb-25																																	
Activity ID	Activity Name	Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar	2024							2025							2026																		
													O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
Cedar Grove Road over Norfolk Southern Railroad - FEB		1048	491	29-Sep-23		28-Feb-25	03-Jul-26	13-Dec-23	03-Jul-26	0																																			
Administrative		1048	491	29-Sep-23		28-Feb-25	03-Jul-26	13-Dec-23	03-Jul-26	0																																			
A3100	Project Duration (Maximum 548 Days)	537	453	29-Sep-23		28-Feb-25	26-May-26	13-Dec-23	30-Mar-25	-422	100%	7-Day No Holiday																																	
Milestones		1048	38	29-Sep-23		28-Feb-25	03-Jul-26	13-Dec-23	03-Jul-26	0																																			
Start Milestones		0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	13-Dec-23	13-Dec-23			5-Day Workweek (Holidays)																																	
A1020	Contract Execution Date and Notice to Proceed	0	0	29-Sep-23		28-Feb-25		13-Dec-23			100%	5-Day Workweek (Holidays)	Contract Execution Date and Notice to Proceed																																
Intermediate Milestones		70	0	29-Sep-23	11-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	03-Jul-26			7-Day No Holiday																																	
A1870	RFC Roadway	0	0	11-Jun-24		28-Feb-25		15-Dec-23			100%	7-Day No Holiday																																	
A1890	RFC Bridge	0	0	11-Jun-24		28-Feb-25		25-Jan-24			100%	7-Day No Holiday																																	
A1900	RFC Utility Bridge - DELETED SCOPE	0	0	29-Sep-23		28-Feb-25		03-Jul-26			100%	7-Day No Holiday	RFC Utility Bridge - DELETED SCOPE																																
Finish Milestones		38	38			26-May-26	03-Jul-26	30-Mar-25	03-Jul-26	0		7-Day No Holiday																																	
A1860	Substantial Completion/Bridge Opening Date (March 30, 2025)	0	0				26-May-26		30-Mar-25	-422	0%	7-Day No Holiday																																	
A1910	Final Acceptance Completion	0	0				03-Jul-26		03-Jul-26	0	0%	7-Day No Holiday																																	
Project Management Plans		63	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
Design Quality Management Plan		37	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
A1110	DB Team Prepares Design Quality Managment Plan	5	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1120	Dekalb County Review/Comments Design Quality Managment Plan	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1130	DB Team Revises Design Quality Managment Plan	5	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1140	Dekalb County Review/Approves Design Quality Managment Plan	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
Project Schedule		46	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
A1150	DB Team Prepares Baseline Project Schedule	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1160	Dekalb County Review/Comments Baseline Project Schedule	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1170	DB Team Revises Baseline Project Schedule	5	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1180	Dekalb County Review/Approves Baseline Project Schedule	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
Phasing Plan		17	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
A1050	DB Team Prepares Phasing Plan	5	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1060	Dekalb County Review/Approve Phasing Plan	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
Safety Plan		38	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
A1190	DB Team Prepares Safety Plan	5	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1200	Dekalb County Review/Comments Safety Plan	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1210	DB Team Revises Safety Plan	2	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1220	Dekalb County Review/Approves Safety Plan	10	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
Design		1009	38	29-Sep-23		28-Feb-25	03-Jul-26	13-Dec-23	03-Jul-26	0																																			
Geotechnical Investigations		400	0	29-Sep-23	04-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	03-Jul-26																																				
Bridge		223	0	29-Sep-23	14-Mar-24	28-Feb-25	28-Feb-25	15-Dec-23	03-Jul-26																																				
A1450	DB Team Conducts Bridge Foundation Investigations	28	0	09-Nov-23	16-Nov-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1460	DB Team Prepares Utility Bridge BFI - DELETED SCOPE	0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																																	
A1470	Dekalb County Reviews/Comments on Utility Bridge BFI - DELETED SC	0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	03-Jul-26	03-Jul-26		100%	5-Day Workweek (Holidays)																																	
A1480	DB Team Revises Utility Bridge BFI - DELETED SCOPE	0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	03-Jul-26	03-Jul-26		100%	7-Day No Holiday																																	
A1490	Dekalb County Reviews/Accepts Utility Bridge BFI - DELETED SCOPE	0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	03-Jul-26	03-Jul-26		100%	5-Day Workweek (Holidays)																																	
A1500	DB Team Conducts Utility Bridge Foundation Investigations - DELETED	0	0	29-Sep-23	29-Sep-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A3180	DB Team Prepares Cedar Grove Bridge BFI	28	0	26-Feb-24	26-Feb-24	28-Feb-25	28-Feb-25	05-Feb-24	05-Feb-24		100%	7-Day No Holiday																																	
A3190	Dekalb County Reviews/Comments on Cedar Grove Bridge BFI (No Cc	10	0	14-Mar-24	14-Mar-24	28-Feb-25	28-Feb-25	05-Feb-24	05-Feb-24		100%	5-Day Workweek (Holidays)																																	
A3210	Dekalb County Reviews/Accepts Cedar Grove Bridge BFI (No Commen	10	0	14-Mar-24	14-Mar-24	28-Feb-25	28-Feb-25	05-Feb-24	05-Feb-24		100%	5-Day Workweek (Holidays)																																	
A3240	DB Team Revises Cedar Grove Bridge BFI (No Comments Received)	5	0	14-Mar-24	14-Mar-24	28-Feb-25	28-Feb-25	05-Feb-24	05-Feb-24		100%	7-Day No Holiday																																	
Walls		337	0	06-Nov-23	04-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23																																				
A1550	DB Team Conducts Wall Foundation Investigations	15	0	06-Nov-23	16-Nov-23	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1560	DB Team Prepares WFI	20	0	08-Jan-24	18-Mar-24	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1570	Dekalb County Reviews/Comments on WFI (No Comments Received)	10	0	04-Jun-24	04-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
A1580	DB Team Revises WFI (No Comments Received)	5	0	04-Jun-24	04-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	7-Day No Holiday																																	
A1590	Dekalb County Reviews/Accepts WFI (No Comments Received)	10	0	04-Jun-24	04-Jun-24	28-Feb-25	28-Feb-25	15-Dec-23	15-Dec-23		100%	5-Day Workweek (Holidays)																																	
Preliminary Design		133	0	23-Oct-23	21-Feb-24	28-Feb-25	28-Feb-25	13-Dec-23	25-Jan-24																																				
Survey		35	0	23-Oct-23	03-Nov-23	28-Feb-25	28-Feb-25	13-Dec-23	13-Dec-23			7-Day No Holiday																																	
A3330	DB Team Verifies Survey Package	35	0	23-Oct-23	03-Nov-23	28-Feb-25	28-Feb-25	13-Dec-23	13-Dec-23		100%	7-Day No Holiday																																	
Roadway		71	0	20-Nov-23	09-Jan-24	28-Feb-25	28-Feb-25	13-Dec-23	15-Dec-23																																				
A1600	DB Team Prepares Preliminary Roadway Plans	42	0	20-Nov-23	18-Dec-23	28-Feb-25	28-Feb-25	13-Dec-23	13-Dec-23		100%	7-Day No Holiday																																	
Remaining Work Critical Path Milestone							Page 1 of 6 TASK filter: All Activities																																						

[illegible]

[illegible]

		Project Team: C.W. Matthews				CWM Job No. 3013 - Cedar Grove Road Bridge Replacement Design-Build Project - February 2025 Update										Data Date: 28-Feb-25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name		Original Duration	Remaining Duration	Actual Start	Actual Finish	Early Start	Early Finish	Late Start	Late Finish	Total Float	Physical % Complete	Calendar				2024												2025												2026																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
														O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	A3360	Demolish Existing Cedar Grove Road Bridge Stage 1		12	12			27-Mar-25	14-Apr-25	08-Jan-24	23-Jan-24	-257	0%	5-Day Bridge																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

[illegible]

[illegible]



INVOICE

Remit To:
RailPros Field Services, Inc.
Lockbox - Denver #5205
PO Box 5205
Denver, CO 80217-5205
Phone: (682) 223-6897
accounting.fs@railpros.com

Invoice To
DEKALB COUNTY TRANSPORTATION

1950 West Exchange Place,
Rm 400
Tucker, GA 30084

Location: Conley, GA

Period: Services from 01/06/2025 through 01/09/2025

Description: Replace existing bridge - Conley, GA - Coastal Div -
161.47-H - BR0011856

Total Due : \$6,339.00

Invoice Number : DC5101920250131
Invoice Date : 03 Feb 2025
PO Number :
WO Number :
Task Order Number : 51019-F

DESCRIPTION	QUANTITY	RATE	AMOUNT
Quincy Ross			
Standard shift (Days)	4.00	\$1,200.00	\$4,800.00
Overtime hours (Hours)	9.50	\$162.00	\$1,539.00

TOTAL: \$6,339.00

Thank you for your business!

Terms: Due on receipt

**Request for Taxpayer
Identification Number and Certification**

Go to www.irs.gov/FormW9 for instructions and the latest information.

**Give form to the
requester. Do not
send to the IRS.**

Before you begin. For guidance related to the purpose of Form W-9, see *Purpose of Form*, below.

Print or type. See Specific Instructions on page 3.	1 Name of entity/individual. An entry is required. (For a sole proprietor or disregarded entity, enter the owner's name on line 1, and enter the business/disregarded entity's name on line 2.) RailPros Field Services Inc.	
	2 Business name/disregarded entity name, if different from above.	
	3a Check the appropriate box for federal tax classification of the entity/individual whose name is entered on line 1. Check only one of the following seven boxes. <input type="checkbox"/> Individual/sole proprietor <input checked="" type="checkbox"/> C corporation <input type="checkbox"/> S corporation <input type="checkbox"/> Partnership <input type="checkbox"/> Trust/estate <input type="checkbox"/> LLC. Enter the tax classification (C = C corporation, S = S corporation, P = Partnership) _____ Note: Check the "LLC" box above and, in the entry space, enter the appropriate code (C, S, or P) for the tax classification of the LLC, unless it is a disregarded entity. A disregarded entity should instead check the appropriate box for the tax classification of its owner. <input type="checkbox"/> Other (see instructions) _____	4 Exemptions (codes apply only to certain entities, not individuals; see instructions on page 3): Exempt payee code (if any) _____ Exemption from Foreign Account Tax Compliance Act (FATCA) reporting code (if any) _____ (Applies to accounts maintained outside the United States.)
	3b If on line 3a you checked "Partnership" or "Trust/estate," or checked "LLC" and entered "P" as its tax classification, and you are providing this form to a partnership, trust, or estate in which you have an ownership interest, check this box if you have any foreign partners, owners, or beneficiaries. See instructions _____ <input type="checkbox"/>	
	5 Address (number, street, and apt. or suite no.). See instructions. 5605 N MacArthur Blvd, Suite 650	Requester's name and address (optional)
6 City, state, and ZIP code Irving, TX 75038		
7 List account number(s) here (optional)		

Part I Taxpayer Identification Number (TIN)

Enter your TIN in the appropriate box. The TIN provided must match the name given on line 1 to avoid backup withholding. For individuals, this is generally your social security number (SSN). However, for a resident alien, sole proprietor, or disregarded entity, see the instructions for Part I, later. For other entities, it is your employer identification number (EIN). If you do not have a number, see *How to get a TIN*, later.

Note: If the account is in more than one name, see the instructions for line 1. See also *What Name and Number To Give the Requester* for guidelines on whose number to enter.

Social security number									
			-				-		
or									
Employer identification number									
2	6		-	3	6	6	1	5	2 0

Part II Certification

Under penalties of perjury, I certify that:

- The number shown on this form is my correct taxpayer identification number (or I am waiting for a number to be issued to me); and
- I am not subject to backup withholding because (a) I am exempt from backup withholding, or (b) I have not been notified by the Internal Revenue Service (IRS) that I am subject to backup withholding as a result of a failure to report all interest or dividends, or (c) the IRS has notified me that I am no longer subject to backup withholding; and
- I am a U.S. citizen or other U.S. person (defined below); and
- The FATCA code(s) entered on this form (if any) indicating that I am exempt from FATCA reporting is correct.

Certification instructions. You must cross out item 2 above if you have been notified by the IRS that you are currently subject to backup withholding because you have failed to report all interest and dividends on your tax return. For real estate transactions, item 2 does not apply. For mortgage interest paid, acquisition or abandonment of secured property, cancellation of debt, contributions to an individual retirement arrangement (IRA), and, generally, payments other than interest and dividends, you are not required to sign the certification, but you must provide your correct TIN. See the instructions for Part II, later.

Sign Here	Signature of U.S. person 
------------------	--

Date **12/18/2024**

General Instructions

Section references are to the Internal Revenue Code unless otherwise noted.

Future developments. For the latest information about developments related to Form W-9 and its instructions, such as legislation enacted after they were published, go to www.irs.gov/FormW9.

What's New

Line 3a has been modified to clarify how a disregarded entity completes this line. An LLC that is a disregarded entity should check the appropriate box for the tax classification of its owner. Otherwise, it should check the "LLC" box and enter its appropriate tax classification.

New line 3b has been added to this form. A flow-through entity is required to complete this line to indicate that it has direct or indirect foreign partners, owners, or beneficiaries when it provides the Form W-9 to another flow-through entity in which it has an ownership interest. This change is intended to provide a flow-through entity with information regarding the status of its indirect foreign partners, owners, or beneficiaries, so that it can satisfy any applicable reporting requirements. For example, a partnership that has any indirect foreign partners may be required to complete Schedules K-2 and K-3. See the Partnership Instructions for Schedules K-2 and K-3 (Form 1065).

Purpose of Form

An individual or entity (Form W-9 requester) who is required to file an information return with the IRS is giving you this form because they

June 22, 2023

Dear Valued Client:

To avoid inconvenience or delayed processing and posting of payment, please make sure that all checks and remittances are sent to our address which is as follows:

RailPros Field Services, Inc.
Lockbox – Denver #5205
PO Box 5205
Denver, CO 80217-5205

Additionally, for easier processing, we welcome ACH payments.

Payee Name: RailPros Field Services, Inc.
Bank Name: KeyBank
ABA Routing #307070267
Account # 769681083630
Email for remittance advice: accounting.fs@railpros.com

For concerns or question, please email collections@railpros.com.

Have a great day.

Sincerely,

Jeff Vines
CFO



Toll Free (877) 315-0513
Lockbox - Denver #5205
Denver, CO 80217-5205
www.railpros.com

Railroad: Norfolk Southern

**Flagging and Billable Day-
Daily Work Report**

Day Classification: Billable Day

Project Information

Date:	01/06/2025	RWIC Name:	Quincy Ross
Project Location:	Conley, GA	Work Order Number:	
Client:	DeKalb County Transportation	Office Phone:	4702322561
RPFS Job#:	51019	RWIC Start Time:	07:00
Daily Mileage:	25	RWIC End Time:	17:00
Per Diem:	Booking Service: Travelliance	Total Hours:	10
Permit Number:	BR0011856		



Work Zone Information

Subdivision:	Atlanta South	Track Supervisor:	Jason Cowie
MP Location:	158.78-H	DOT Crossing:	
Status of Job:	On-going		
Type of Protection:	Track Authority		

Description of Work and Daily Itinerary / Notes:

Drove to job site from hotel. Text (STI) Quentavious Fragher at 5:40am letting him know that we will be working at milepost 161.47-H today and also I text the bridge supervisor Kevin Jones at 5:41am letting him know too that we will be working at milepost 161.47-H. Filled out my paperwork. Had a job briefing with the contractor. Get some track authority. Contractor started clearing the trees out and loading them onto dump bin on the truck to move them them for the property. Also had so contractor putting down fabric around the track under the bridge. Text at 5:00pm (STIL) Quentavious Fragher letting him know that we was done with work for today. Then drove to the hotel.

Signatures

RWIC Signature:		Date:	01/06/2025
Client Signature:		Date:	01/06/2025
Client Name:	Austin Williams		
Client Number:	4702322561		



Toll Free (877) 315-0513
Lockbox - Denver #5205
Denver, CO 80217-5205
www.railpros.com

Railroad: Norfolk Southern

**Flagging and Billable Day-
Daily Work Report**

Day Classification: Billable Day

Project Information

Date:	01/07/2025	RWIC Name:	Quincy Ross
Project Location:	Conley , GA	Work Order Number:	
Client:	DeKalb County Transportation	Office Phone:	4702322561
RPFS Job#:	51019	RWIC Start Time:	07:00
Daily Mileage:	25	RWIC End Time:	17:30
Per Diem:	Booking Service: Travelliance	Total Hours:	10.5
Permit Number:	BR0011856		



Work Zone Information

Subdivision:	coastal	Track Supervisor:	Jason Cowie
MP Location:	158.78-H	DOT Crossing:	
Status of Job:	On-going		
Type of Protection:	Track Authority		

Description of Work and Daily Itinerary / Notes:

Drove to the job site. Text (STI) Quentavious Fragher at 6:00am letting him know that we will be working at milepost 161.47-H. Also text bridge supervisor Kevin Jones at 6:01am letting him know that we will be working at milepost 161.47-H as well. Did my paperwork. Did a job briefing with the contractor. Got track authority for contractor to start work. Contractor started working on clearing out the trees and putting down fabric around the track under the bridge. Loading trees and trash in the dumpster bin. Text (STI) at 6:00pm letting him know that the contractor was done with work for today. Then drove to the hotel.

Signatures

RWIC Signature:		Date:	01/07/2025
Client Signature:		Date:	01/07/2025
Client Name:	Austin Williams		
Client Number:	4702322561		



Toll Free (877) 315-0513
Lockbox - Denver #5205
Denver, CO 80217-5205
www.railpros.com

Railroad: Norfolk Southern

**Flagging and Billable Day-
Daily Work Report**

Day Classification: Billable Day

Project Information

Date:	01/08/2025	RWIC Name:	Quincy Ross
Project Location:	Conley , GA	Work Order Number:	
Client:	DeKalb County Transportation	Office Phone:	4702322561
RPFS Job#:	51019	RWIC Start Time:	07:00
Daily Mileage:	31	RWIC End Time:	18:00
Per Diem:	Booking Service: Travelliance	Total Hours:	11
Permit Number:	BR0011856		



Work Zone Information

Subdivision:	coastal	Track Supervisor:	Jason Cowie
MP Location:	158.78-H	DOT Crossing:	
Status of Job:	On-going		
Type of Protection:	Track Authority		

Description of Work and Daily Itinerary / Notes:

Drove to the job site. Text at 5:54am (STI) Quentavious Fragher to letting him know that we will be working at milepost 161.47-H today and also text bridge supervisor Kevin Jones at 5:55am to let him know where we will be working. Did my paperwork. Had a job briefing with the contractor. Got track authority for the contractor to work. Then the contractor started working clearing out the trees and putting up Erosion fence. Text at 6:00pm (STI) Quentavious Fragher letting him know that we was done with work for today and drove to the hotel.

Signatures

RWIC Signature:		Date:	01/08/2025
Client Signature:		Date:	01/08/2025
Client Name:	Austin Williams		
Client Number:	4702322561		



Toll Free (877) 315-0513
Lockbox - Denver #5205
Denver, CO 80217-5205
www.railpros.com

Railroad: Norfolk Southern

**Flagging and Billable Day-
Daily Work Report**

Day Classification: Billable Day

Project Information

Date:	01/09/2025	RWIC Name:	Quincy Ross
Project Location:	Conley , GA	Work Order Number:	
Client:	DeKalb County Transportation	Office Phone:	7708620713
RPFS Job#:	51019	RWIC Start Time:	07:00
Daily Mileage:	123	RWIC End Time:	17:00
Per Diem:	Meals Only Per Diem	Total Hours:	10
Permit Number:	BR0011856		

Work Zone Information

Subdivision:	coastal	Track Supervisor:	Jason Cowie
MP Location:	158.78-H	DOT Crossing:	
Status of Job:	On-going		
Type of Protection:	Track Authority		

Description of Work and Daily Itinerary / Notes:

Drove to the job site. Did my paperwork. Text at 5:45am (STI)Quentavious Fragher letting him know that we will be working at milepost 161.47-H. Also text bridge supervisor Kevin Jones at 5:46am letting him know that we will be working at milepost 161.47-H. Had a job briefing with the contractor. Then contractor started working clearing out trees putting the tree limbs in trash bins and putting down fabric for Erosion.Text 5:07pm (STI) Quentavious Fragher and bridge supervisor Kevin Jones letting them know that the contractor was done on property till next month. Then I drove home.

Signatures

RWIC Signature:		Date:	01/09/2025
Client Signature:		Date:	01/09/2025
Client Name:	Garrett Sanders		
Client Number:	7708620713		