

2018-2613 Change Request Order #2
 Project Timeline Update

Project	From	To	Length (ft.)	Est. Paving Start & End Dates
Contract A Segment 1	Memorial Drive	S. Hairston Road (except for Pine Lake portion)	11,400	To be determined (Spring 2019)
Contract A Segment 2	S. Hairston Road	Stone Mountain Lithonia Road	9,200	10/5/2018 – 12/21/2018 (weather permitting)
Contract B Segment 1	Stone Mountain Lithonia Road	Stephenson Road	10,000	8/27/2018 – 10/5/2018
Contract B Segment 2	Stephenson Road	N. Deshon Road	8,400	Complete

Key:

Contract A = Replace from intersection of Rockbridge Rd and Memorial Dr to intersection of Rockbridge Rd and North Stn Mtn Lithonia Rd

Contract B = Replace from intersection of Rockbridge Rd and North Stn Mtn Lithonia to intersection of Rockbridge Rd and North Deshon Rd