

Living Walls

Scottsdale Underpass Mural

Mural Project Timeline

Dates: May-August 2024

Scottsdale: E Ponce De Leon Ave & N Decatur Rd

Design Discovery Phase (Budget approved, Contracts finalized, timeline finalized, Mockup Process)
5/17: Production Planning Site Meeting
5/27 - 5/31: Mockup/ Design Discussion
First invoice submitted
6/3 - 6/14: Living Walls Presents Potential artists for each underpass
6/14 - 6/18: Artists Chosen to create mockups
7/8: Artist Deliver Mockups - PDF presentation w/artists statement
7/8- 7/18: Mockup Revisions process
7/29: Mockups Finalized & Approved
Second invoice submitted

Pre Production Phase
July 2024: Production Planning
July 2024: Lane Closures / Permits Approved
August 2024: Wall prep & Priming

Production
August 5th: Site prep - Storage, Water, and Bathrooms confirmed
August 10th: Painting Production begins
August 29th: Mural Production Complete!

Third and final invoice submitted

Scottdale

- Curatorial Phase: Living Walls will present 6-8 artists that fit the requirements for the underpass.
- Mockup Phase: Dekalb County will choose which artists they would like to see mockups from and eventually vote on a final design.

Pre- Production

- Dekalb County will handle: the renewal of the underpass lighting, CSX repainting of the rusty bridge, lane Closures, Permits, and Wayfinding Signage.
- Living Walls will handle: The timeline + coordination for lane closures, site preparation (wall cleaning, priming). Site storage, water source.

Production

- Living Walls will handle all production during the installation of the mural.
- Coordinate with the city to ensure proper safety measures + Timing
- We will seal the wall with a non-sacrificial (permanent) anti-graffiti coating