

Living Walls

Clarkston Underpass Mural

Mural Project Timeline

Dates: May-September 2024

Clarkston: N Indian Creek Dr & E Ponce DeLeon Ave

Design Discovery Phase (Budget approved, Contracts finalized, timeline finalized, Call for artists, Mockup Process)
5/17: Production Planning Site Meeting
First invoice submitted
5/28 - 6/14: RFQ Criteria Determined / Approved
6/21: RFQ Call for Artists Opens
7/22: RFQ Call for Artists Closes
7/29 - 7/31: Clarkston Representatives Meet to Vote on Finalists
7/31 - 8/2: Artists Deliver Mockups - PDF presentation w/artists statement
8/2- 8/19: Mockup Revisions process
8/20 - 9/1: Final art voted on by community members
9/1: Winner chosen and announced
Second Invoice submitted

Pre Production Phase
July 2024: Production Planning
July 2024: Underpass Lighting Renewed
August 2024: Lane Closures / Permits Approved
September 2024: Wall prep & Priming

Production
September 10th: Site prep - Storage, Water, and Bathrooms confirmed
September 15th: Painting Production begins
September 29th: Mural Production Complete!
Third and final invoice submitted

Clarkston

- Call for Artists RFQ: Living Walls will work with Clarkston City officials and stakeholders to create an RFQ application.
- Mockup Phase: Clarkston city officials and stakeholders will choose the finalists and Living Walls will guide each finalist in creating mockups. Clarkston City officials and stakeholders will present the top two designs to the community for a final vote.

Pre- Production

- Clarkston City officials/ Dekalb County: Will handle the renewal of the underpass lighting, lane Closures, Permits, Wayfinding Signage, and Site preparation (Wall cleaning, Priming)
- Living Walls will handle: The timeline + coordination for lane closures, and guidance for materials needed.

Production

- Living Walls will handle all production during the installation of the mural.
- Coordinate with the city to ensure proper safety measures + Timing
- We will seal the wall with a non-sacrificial (permanent) anti-graffiti coating