



Mobile Modular Management Corporation  
 4301-C Stuart Andrew Blvd.  
 Charlotte, NC 28217  
 Phone: (678) 714-0744  
 Fax: (704) 519-4001  
 www.mobilemodular.com

## Sale Quotation and Agreement

Quotation Number: 341128  
 Customer PO/Ref:  
 Date of Quote: 09/21/2020

### Sign up for the Easy Sale Option (see end of document for details)

Customer Information	Site Information	Mobile Modular Contact
Dekalb County Government 1300 Commerce Drive 2nd floor Decatur, GA 30030  David Ford	Dekalb County Government 729B Camp Road Decatur, GA 30032	<b>Questions?</b> Contact: Clinton Buchanan clinton.buchanan@mobilemodular.com Direct Phone: (704) 519-4000 Fax: (704) 519-4001

Product Information	Qty	Purchase Price	Extended Purchase Price	Taxable
Office, 112x65 MS <i>MOD POD Non-Standard Configuration. Size excludes 4' towbar.</i>	1	\$331,625.00	\$331,625.00	N
Charges Upon Delivery	Qty	Charge Each	Total One Time	Taxable
<b>Office, 112x65 MS</b>				
Additional Labor, On Blvl, Other <i>Remove of access and canopy in dumpsters, Removal of existing building and dispose at landfill. Removal assumes wheels and axles under bldg and in usable condion. Electric removal by others</i>	1	\$33,188.00	\$33,188.00	N
Block and Level Building (C2)	1	\$22,396.00	\$22,396.00	N
Delivery Haulage 14 wide	8	\$1,540.00	\$12,320.00	N
Installation, Awning <i>Aluminum awnings quoted based on current config.</i>	1	\$33,187.50	\$33,187.50	N
Installation, Ramp Custom Plan <i>Aluminum Decks and Ramps quoted based on current configuration.</i>	1	\$21,250.00	\$21,250.00	N
Installation, Skirting, Metal	354	\$20.00	\$7,080.00	N
			<b>\$129,421.50</b>	
Total Estimated Charges				
		Subtotal	\$461,046.50	
		Taxes	\$0.00	
		<b>Total Charges (including tax)</b>	<b>\$461,046.50</b>	

**Special Notes**

**ABS Pads in Lieu of Poured Footers:** Modular building to be installed on ABS pads in lieu of poured footers, approved plans are available and subject to local building department approval.

**Block/Level:** Price assumes building is installed using Mobile Modular standard foundation. Mobile Modular assumes installation on the minimum foundation design criteria/tolerances. For DSA buildings, it is assumed building will be installed on the minimum amount of foundation lumber per the applicable DSA approved stockpile drawings and site will not exceed 4-1/2" out of level. Additional material and labor charges apply for installing buildings above minimum foundation design criteria, raising buildings to meet specific finish floor elevations, raising building level to adjacent buildings, landings, walkways, transitions, surface bonding, concrete footings etc. Please Check with your local jurisdiction for foundation requirements

**General:** Customer's site must be dry, compacted, level and accessible by normal truck delivery. Pricing does not include any clearing or grading of sites, obstruction removal, site or final building clean up, any asphalt transitions, dolly, crane, forklift, electrical or plumbing connections, window coverings, furniture, casework, appliances, doorstops, phone or data lines, gutters, downspouts or tie-in, temporary power, temporary fencing, traffic control, flagmen, soil and/or pull test, custom engineering, fees associated with inspections, city or county submittals and/or use permits, security screens, door bars and any item not specifically listed as being included.

**Floor Plans**