

North Decatur Road**Quantity Overrun**

Item No.	Description	Reasoning
210-0100	Graded Aggr Base CRS, INCL MATL Recycled Asph Conc	It was discovered early on that the plans omitted GAB underneath the header curb, so enough quantity was not set up.
402-3130	12.5mm	Overrun by 2.59 tons due to field conditions.
441-0740	Concrete Median, 4IN	Not enough quantity was set up in the plans for the raised concrete medians.
441-4030	Concrete Valley Gutter, 8 IN	The plans showed a proposed driveway and valley gutter at STA 312+00 LT. A pay item was set up for Conc Valley Gutter 8 IN but not for the driveway portion. The overrun was caused by the driveway concrete being added with the valley gutter quantity.
441-5002	Conc Header Curb, 6 IN, TP 2	Additional concrete header curb was used due to field conditions to provide clean tie ins to existing curbs. Overrun by 21 SY to provide for clean tie ins and to replace damaged sidewalk at the tie ins to provide a clean transition.
441-0104	Conc Sidewalk 4 IN	The ADA ramp at STA 318+20 RT was extended per request of PM to provide adequate transition space to be ADA compliant.
441-0108	Conc Sidewalk 8 IN	Per county request the drop inlets at the Springdale intersection were reconstructed twice to change the grate.
668-3010	Reconstr Drop Inlet, Group 1	
939-5010	Electrical Service Point Assembly, Aerial Service Point	An additional service point was needed to service the electrical items on the project.