



# PROPOSED CHANGE ORDER REQUEST

*Department of Watershed Management*

Contract Name: Design Build for Roof Replacement & Painting of Steel Ground Storage Tanks at Scott Candler Water Treatment Plant Date: 10/16/2018

Contractor: Reeves Young, LLC

Contract Number: 1073854 Contract Amendment Number: 1

Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

**3rd Submission**

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$7,241,636.00	3/8/2018	877	12/31/2020

NTP Start Date:	Original Performance Days:	Original Performance End Date:
3/20/2018	870	8/5/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$500,000.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$7,241,636.00	870	8/5/2020

**Description of Proposed Changes:** This request is for additional funding to address the cost of unforeseen work associated with the construction of three (3) ground storage tanks per the scope of this contract. At the time of the original bid, the contractor was not able to complete a thorough internal inspection of the tanks due to the hazardous field conditions that are still present on site. The Department of Watershed Management hereby requests a total of **\$500,000.00** in additional funding to account for any unknown and unaccounted for conditions.

**Justification of Proposed Changes:** The contract for this project did not include a Work Allowance.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
117	987	11/30/2020	12/31/2020
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date as of <span style="color: red;">(11/05/18):</span>
\$500,000.00	\$7,741,636.00		\$572,725.00

**Describe Any Risk Associated With This Change:**

**Effect of NOT Approving This Change:** If allowance isnt approved multiple independent change orders will likely be submitted under this contract.

**Upcoming Change Orders:**

- 16" Nozzle Replacement (Tank 1): \$9,000.00
- 48" Nozzle Replacement (Tank 1): \$30,000.00
- Tension Ring (Tank 1) :\$54,051.84
- Tension Ring (Tank 3) :\$54,051.84
- Knuckle Stiffner Seal Welding(Tank 1) :\$12081.90
- Over Flow Pipe Testing and Replacement (Tank #1) :\$43,000.00


**Engineering Manager's Approval:**

- Accepted
- Rejected

Signature:   
 Print Name: Kerry Williams  
 Date: October 17, 2018


**Watershed Director's Approval:**

- Accepted
- Rejected

Signature:   
 Print Name: REGINALD NEWS  
 Date: 10/19/2018


**Deputy Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature:   
 Print Name: Ted Rhinehart  
 Date: 10/29/18

**Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature:   
 Print Name: Zachary L. Williams  
 Date: 11/1/18

Contract Name: Design Build for Roof Replacement & Painting of Steel Ground  
 Contractor: Reeves Young, LLC  
 Contract Number: 1073854  
 Contract Amendment Number: 1

1580 Roadhaven Drive | Stone Mountain, GA 30083 | P: (770) 621-7200 F: (770) 621-7271

www.dekalbwatershed.com