



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger and Pole Bridge Wastewater Treatment Plant Expansion **Date:** 7/6/2020
Contractor: Parsons Water & Infrastructure, Inc.
Contract Number: 07-901001 **Contract Amendment Number:** 5
Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$29,966,822.00	12/11/2007	1847	12/31/2012

NTP Start Date:	Original Performance Days:	Original Performance End Date:
12/11/2007	1847	12/31/2012

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
#1	0	\$0.00
#2	1826	\$0.00
#3	1965	\$6,000,000.00
#4	0	\$1,129,255.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$37,096,077.00	5638	5/19/2023

Description of Proposed Changes:
See supporting documents attached.

Justification of Proposed Changes:
Construction for Snapfinger Phase 2 is approximately 77% complete, with the dewatering building (DWB) scheduled to startup in summer/fall 2020. This Amendment 5, requested for your consideration, provides for continuance of Parsons services as the Engineer of Record. Scope additions include updating the 2010 UV disinfection system design, funding for project commissioning work and better alignment of Parson's contract dates with the Contractor's overall construction schedule, including an assumed construction completion date extended to June 30, 2022 and Parsons contract completion date extended to September 30, 2025.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
865	0	9/30/2025	9/30/2025
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date:
\$5,464,563.00	\$42,560,640.00		\$36,670,155.82

Describe Any Risk Associated With This Change:

None

Effect of NOT Approving This Change:

No startup/commissioning services and no or limited continuance of services by the Engineer of Record through the remainder of construction, which could result in project delays and claims. Lack of an overall facility O&M manual and associated training, which could compel the GA EPD to not approve the project for operation.

Engineering Manager's Approval:

- Accepted
 Rejected

Signature: Keith Laguaite Digitally signed by Keith Laguaite
Date: 2020.07.09 10:26:53 -04'00'
Print Name: F. Keith Laguaite
Date: 7-9-2020


Watershed Director's Approval:

- Accepted
 Rejected

Signature: Reginald Wells Digitally signed by Reginald Wells
Date: 2020.07.09 10:47:22 -04'00'
Print Name: Reginald Wells
Date: 7/9/2020

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: 
Print Name: Zachary L. Williams
Date: 7/28/2020

Contract Name: Snappinger Advanced Wastewater Treatment Facilities Expansion - Phase 2

Contractor: Parsons Water & Infrastructure, Inc.

Contract Number: 07-901001

Contract Amendment Number: 5