



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Design/Build Roof Replacement & Painting of Steel Ground Storage Tanks at Scott Candler Water Treatment Plant Date: 1/28/2021

Contractor: Reeves Young LLC

Contract Number: 1073854 Contract Amendment Number: 3

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$7,241,636.00	3/8/2018	1029	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
3/20/2018	870	8/6/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	117	\$500,000.00
Change Order No. 2:	182	\$1,748,323.00
Change Order No. 3:	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$9,489,959.00	1169	5/31/2021	6/30/2021

Description of Proposed Changes: Due to Covid-19 there has been an impact on supply and distribution channels, and labor shortages. This impact will delay the delivery of Tank #1 roof materials included in change order #2. Reeves and Young is requesting an additional 184 performance days to the contract.

Justification of Proposed Changes: Due to the COVID-19 pandemic the production of the required roofing parts and appurtenances has been delayed. The pandemic has also resulted in supply shortages and delays in production distribution. This project has been affected by the pandemic and warrants a change order for additional time.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
213	1382	12/31/2021	12/31/2021
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (1/28/21):	
\$0.00	\$0.00	\$6,593,613.79	

Describe Any Risk Associated With This Change: There are no risk associated with this change.

Effect of NOT Approving This Change: Project has exceeded the extended timeline and may have financial repercussions with regards to payments and liquidated damages if not approved.

Engineering Manager's Approval:

- Accepted
- Rejected

Signature: Kerry Williams, P.E., PMP
Print Name: Kerry Williams
Date: February 3, 2021

Digitally signed by Kerry Williams, P.E., PMP
DN: cn=Kerry Williams, P.E., PMP, o=DeKalb County Watershed, ou=Engineering, email=kwilliams@dekalbcountyga.gov, c=US
Date: 2021.02.03 12:41:16 -0500

Watershed Director's Approval:

- Accepted
- Rejected

Signature: Reginald Wells
Print Name: Reginald Wells
Date: 2/5/2021

Digitally signed by Reginald Wells
Date: 2021.02.05 12:14:11 -0500

Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: Zachary L. Williams
Print Name: Zachary L. Williams
Date: 2/10/2015

Digitally signed by Zachary L. Williams
Date: 2021.02.10 15:00:02 -0500

Contract Name: Design/Build Roof Replacement & Painting of Steel Ground Storage Tanks at Scott Candler Water Treatment Plant
Contractor: Reeves Young LLC
Contract Number: 1073854