



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Geographical Location & Inventory of the WW Collection System Date: 9/28/2017

Contractor: Brown & Caldwell, Inc

Contract Number: 12-902566 Contract Amendment Number: 7

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$5,000,000.00	2/25/2013	365	2/25/2014

NTP Start Date:	Original Performance Days:	Original Performance End Date:
2/25/2013	365	2/24/2014

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	365	\$0.00
Change Order No. 2:	365	\$0.00
Change Order No. 3:	0	-\$1,500,000.00
Change Order No. 4:	365	\$0.00
Change Order No. 5:	188	\$0.00
Change Order No. 6:	122	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$3,500,000.00	1770	12/31/2017

Description of Proposed Changes: Amendment/Change Order No 7 is being proposed in order to add additional time to complete assignments critical to sewer GIS updates, capacity updates and sanitary sewer modeling.

Justification of Proposed Changes: Amendment/ Change Order No 7 is being proposed in order to permit the contractor to continue to gather critical field data to update our GIS system and to gather information for sewer capacity studies. The contractor will also gather information critical to the sanitary sewer model.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
365	2135	12/31/2018	12/31/2018
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date:
\$360,000.00	\$3,860,000.00		\$3,130,858.76

Describe Any Risk Associated With This Change: None.

Effect of NOT Approving This Change: Critical data needed for capacity assurance and sewer modeling will be delayed.

Deputy Director's Approval:

- Accepted
- Rejected

Signature: _____

Print Name: _____

Date: _____

Watershed Director's Approval:

- Accepted
- Rejected

Signature: Scott A. Tardo

Print Name: Scott A. Tardo

Date: 9/28/2017

Deputy Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: Ted Rhinehart

Print Name: Ted Rhinehart

Date: 9/29/17

Contract Name: Geographical Location & Inventory of the WW Collection System

Contractor: Brown & Caldwell, Inc

Contract Number: 12-902566

Contract Amendment Number: 7



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Geographical Location & Inventory of the WW Collection System Date: 9/28/2017

Contractor: Arcadis US, Inc

Contract Number: 12-902565 Contract Amendment Number: 7

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$5,000,000.00	2/25/2013	365	2/25/2014

NTP Start Date:	Original Performance Days:	Original Performance End Date:
2/25/2013	365	2/24/2014

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	365	\$0.00
Change Order No. 2:	365	\$0.00
Change Order No. 3:	0	-\$2,200,000.00
Change Order No. 4:	365	\$0.00
Change Order No. 5:	188	\$0.00
Change Order No. 6:	122	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$2,800,000.00	1770	12/31/2017

Description of Proposed Changes: Amendment/Change Order No 7 is being proposed in order to add additional time to complete assignments critical to sewer GIS updates, capacity updates and sanitary sewer modeling.

Justification of Proposed Changes: Amendment/ Change Order No 7 is being proposed in order to permit the contractor to continue to gather critical field data to update our GIS system and to gather information for sewer capacity studies. The contractor will also gather information critical to the sanitary sewer model.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
365	2135	12/31/2018	12/31/2018
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$360,000.00	\$3,160,000.00	\$2,482,121.44	

Describe Any Risk Associated With This Change: None.

Effect of NOT Approving This Change: Critical data needed for capacity assurance and sewer modeling will be delayed.

Deputy Director's Approval:

- Accepted
- Rejected

Signature: _____

Print Name: _____

Date: _____

Watershed Director's Approval:

- Accepted
- Rejected

Signature: Scott A. Tonde

Print Name: Scott A. Tonde

Date: 9/28/2017

Deputy Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: T. Cluecht

Print Name: T. Cluecht

Date: 9/29/17

Contract Name: Geographical Location & Inventory of the WW Collection System

Contractor: Arcadis US, Inc

Contract Number: 12-902565

Contract Amendment Number: 7