



# PROPOSED CHANGE ORDER REQUEST

*Department of Watershed Management*

**Contract Name:** Snapfinger Advanced Wastewater Treatment Facilities **Date:** 6/7/2018  
Expansion - Phase 2  
**Contractor:** Archer Western Construction, LLC  
**Contract Number:** 972548 **Contract Amendment Number:** 2  
**Contract Amendment Category:**     Cost     Schedule     Scope     Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$187,869,380.00	8/5/2015	1640	2/29/2020

NTP Start Date:	Original Performance Days:	Original Performance End Date:
8/26/2015	1640	2/21/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1: PENDING	0	\$350,797.46
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$187,869,380.00	1640	2/20/2020

**Description of Proposed Changes:**  
 See Exhibit "A" and supporting documentation attached.

**Justification of Proposed Changes:**  
 The referenced project is approximately 42% complete and a large amount of design and construction changes have been necessary to accommodate design changes, varying subsurface utilities and construction issues. One hundred and twenty-nine (129) Field Orders have been executed to date to accommodate these types of issues in an effort to mitigate cost and delay impacts to the project. To further assist the Owner with management and corresponding contract adjustments for these types of changes, three Proposed Change Orders (PCOs) are requested for the your consideration, including PCO #001Rev.1 - Grit Equipment Additions. This Proposed Change Order is necessary to reimburse the Contractor for sales tax and necessary startup service costs that were not included in the original scope of work for the grit removal equipment system.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	0	N/A	N/A
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$599,549.04	\$188,468,929.04	\$77,720,268.56	


**Describe Any Risk Associated With This Change:**

**Effect of NOT Approving This Change:**

- 1) Will prevent commissioning and substantial completion of the new main plant facility.
- 2) Will likely result in delay claims from the Contractor seeking reimbursement for additional cost and time.
- 3) Non-compliance with regulatory requirements, negatively impacting current NPDES discharge permit.


**Watershed Director's Approval:**

- Accepted  
 Rejected

Signature:   
Print Name: REGINALD WELLS  
Date: 8/10/18


**Deputy Chief Operating Officer's Approval:**

- Accepted  
 Rejected

Signature:   
Print Name: Ted Reinhart  
Date: 8/10/18

**Chief Operating Officer's Approval:**

- Accepted  
 Rejected

Signature:   
Print Name: Zachary L. Williams  
Date: 9-20-18

Contract Name: Snapfinger Advanced Wastewater Treatment Facilities

Contractor: Archer Western Construction, LLC

Contract Number: 972548

Contract Amendment Number: 2