



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Design/Build Services For Snapfinger Advanced Wastewater Treatment Facility Expansion-Phase 3B Project (UV) Date: 10/3/2025

Contractor: Morgan Contracting, Inc.

Contract Number: 1381109 Change Order Number: 1

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$4,922,500.00	2/14/2025	320	12/31/2025

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
4/8/2025	480	8/1/2026

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:	
Change Order No. 1:	0	\$0.00	
Change Order No. 2:	0	\$0.00	
Change Order No. 3:	0	\$0.00	
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$4,922,500.00	480	8/1/2026	12/31/2025

Description of Proposed Changes: Change order No. 1 is being requested to change scope, increase cost, performance time and contract term. This Design/Build contract originally provided UV treatment equipment for a Peak Flow of 80 MGD. This change provides for buildout of the UV treatment process with equipment for a Peak Flow of 100 MGD.

Justification of Proposed Changes: Modification to the Consent Decree commitments require that the Snapfinger AWTF have a peak UV treatment capacity of 100 MGD. Upcoming related projects for hydraulic buildout of the Snapfinger AWTF will provide a new influent pump station and buildout of the headworks fine screens and the membrane bioreactor (MBR) facility to 100 MGD plant hydraulic capacity. Allowing UV system to be able to disinfect the future flow at the peak of 100 MGD.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End	Proposed Contract End Date:
121	601	11/30/2026	12/31/2028
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract	Amount Spent To Date as of	
\$1,413,322.17	\$6,335,822.17	\$0.00	

Describe Any Risk Associated With This Change: N/A

Effect of NOT Approving This Change: Non-compliance with the Consent Decree commitments and non-compliance with the plant's NPDES (discharge) permit, which could result in fines to the County.

Engineering Manager's/Assistant Director's Approval:

Signature:
Print Name & Date:

Deputy Director's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Design/Build Services For Snapfinger Advanced Wastewater Treatment Facility Expansion-Phase 3B Project (UV Disinfection System)
Contractor: Morgan Contracting, Inc.
Contract Number: 1381109