



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Professional Engineering Services Date: 9/14/2022

Contractor: Prime Engineering
 Contract Number: 14-902884 Contract Amendment Number: 5

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$1,050,169.00	10/20/2014	2264	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
10/20/2014	1688	6/4/2019

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$527,066.00
Change Order No. 2:	0	\$50,000.00
Change Order No. 3:	0	\$100,000.00
Change Order No. 4:	1306	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$1,727,235.00	2994	12/31/2022	12/31/2022

Description of Proposed Changes: Amendment/Change Order No. 5 is being proposed in order to provide additional time for Prime Engineering to perform engineering services during construction for the Scott Boulevard Phase III Transmission Main Project, which is scheduled to start 1st quarter 2023.

Justification of Proposed Changes: Amendment/Change Order No. 5 allows The Department of Watershed to continue working with the Engineer of Record for the Scott Boulevard Phase II project. Engineering services will be required throughout the duration of construction.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
731	3725	12/31/2024	12/31/2024
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date as of <u>(9/14/22)</u> :
\$0.00	\$1,727,235.00		\$1,295,577.25

Describe Any Risk Associated With This Change: None.

Effect of NOT Approving This Change: DeKalb County will be at risk of having a gap in engineering services that will delay the Scott Boulevard Phase III project.

Engineering Manager's Approval:

- Accepted
- Rejected

Signature: Cassandra Marshall, PMP

Digitally signed by Cassandra Marshall, PMP
DN: cn=Cassandra Marshall, o=DeKalb County, ou=Engineering, email=Cassandra.Marshall@dekalbcounty.ga.gov, c=US

Print Name: Cassandra Marshall

Date: 09/15/22

Watershed Director's Approval:

- Accepted
- Rejected

Signature: David Hayes

Digitally signed by David Hayes
Date: 2022.09.15 15:58:27 -0400

Print Name: David Hayes

Date: 9.15.2022

Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: 

Print Name: Zachary L. Williams

Date: 9/15/22

Contract Name: Professional Engineering Services

Contractor: Prime Engineering

Contract Number: 14-902884