



# PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2 Date: 9/27/2024

Contractor: Archer Western Construction, LLC

Contract Number: 972548 Contract Amendment Number: 18

Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$187,869,380.00	8/5/2015	1669	2/29/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
8/26/2015	1640	2/21/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1: Amend't No.1	0	\$350,797.46
Change Order No. 2: Amend't No.1	0	\$599,549.04
Change Order No. 3: Amend't No.1	90	\$0.00
Change Order No. 4: Amend't No.2	120	\$1,650,000.00
Change Order No. 5: Amend't No.2	0	\$465,000.00
Change Order No. 6: Amend't No.2	0	\$106,519.11
Change Order No. 7: Amend't No.3	0	\$271,526.74
Change Order No. 8: Amend't No.3	0	\$1,000,000.00
Change Order No. 9: Amend't No.4	0	\$225,345.72
Change Order No. 10: Amend't No.5	0	\$0.00
Change Order No. 11: Amend't No.6	0	\$2,278,092.21
Change Order No. 12: Amend't No.7	0	\$1,111,640.00
Change Order No. 13: Amend't No.8	0	\$0.00
Change Order No. 14: Amend't No.9	0	\$1,795,139.65
Change Order No. 15: Amend't No.10	0	\$525,000.00
Change Order No. 16: Amend't No.11	0	\$0.00
Change Order No. 17: Amend't No.12	0	\$509,486.83

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$198,757,476.76	1850	9/18/2020	12/31/2024

**Description of Proposed Changes:** The department is requesting approval for the term of the contract to be extended to allow for final completion items such as project close-out items, punchlist work, final invoicing and any warranty issues that may arise.

**Justification of Proposed Changes:** The contract term needs to be extended to allow for final completion items such as project close-out items, punchlist work, final invoicing that may arise.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	0	N/A	12/31/2025
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$0.00	\$198,757,476.76	\$195,694,440.53	

**Describe Any Risk Associated With This Change:** None

**Effect of NOT Approving This Change:** Invoices beyond the current contract expiration date of 12/31/24 will not be able to processed.

**Engineering Manager's/Assistant Director's Approval:**

Signature:  
Print Name & Date:

**Deputy Director's Approval:**

Signature:  
Print Name & Date:

**Watershed Director's Approval:**

Signature:  
Print Name & Date:

**Purchasing & Contracting's Approval:**

Signature:  
Print Name & Date:

**Chief Operating Officer's Approval:**

Signature:  
Print Name & Date:

*Contract Name:* Snarfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2

*Contractor:* Archer Western Construction, LLC

*Contract Number:* 972548