



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Design/Build Services For Snapfinger Advanced Wastewater Treatment Facility Expansion-Phase 3B Project (UV Disinfection System) Date: 7/22/2026
Contractor: Morgan Contracting, Inc.
Contract Number: 1381109 Change Order Number: 2

Contract Amendment Category: ☒ Cost ☒ Schedule ☒ Scope ☐ Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$4,922,500.00	2/14/2025	320	12/31/2025
NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:	
4/8/2025	480	8/1/2026	
Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:	
Change Order No. 1:	121	\$1,413,322.17	
Change Order No. 2:	0	\$0.00	
Change Order No. 3:	0	\$0.00	
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$6,335,822.17	601	11/30/2026	12/31/2028

Description of Proposed Changes: The proposed change provides additional instrumentation, and replacement UV effluent gate actuators and changes in controls communication between the UV effluent gates and the UV system control panel to enable timely controls response time, along with associated design engineering costs. The proposed change is detailed in the attached letter from the County's Phase 3B Construction Manager (Tetra Tech) dated 6/17/26 with Subject "Proposed Change Order #2" and associated attachments.

Justification of Proposed Changes: Proposed change is essential to operating and facilitate monitoring of the UV disinfection process and will reduce UV unit process monitoring and operational oversight required of plant staff. This change will enable prompt authorization of any additional work required and mitigate future claims by the Design/Builder due to idled equipment costs and construction delays.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
94	695	3/4/2027	
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$394,309.31	\$6,730,131.48	\$979,321.86	

1580 Roadhaven Drive | Stone Mountain, GA 30083 | P: (770) 621-7200 F: (770) 621-7271

www.dekalbwatershed.com

Describe Any Risk Associated With This Change: N/A

Effect of NOT Approving This Change: Future claims by the Contractor for reimbursement of costs associated with idled equipment and construction delays.

Engineering Manager's/Assistant Director's Approval:

Signature:
Print Name & Date:

Deputy Director's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Design/Build Services For Snapfinger Advanced Wastewater Treatment Facility
Expansion-Phase 3B Project (UV Disinfection System)
Contractor: Morgan Contracting, Inc.
Contract Number: 1381109