



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Scott Candler Water Treatment Plant Ozone Generators Design and Installation Date: 6/28/2022
 Contractor: Heavy Constructors, Inc
 Contract Number: 1238641 Contract Amendment Number: 1
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$7,112,900.00	9/1/2021	486	12/31/2022

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
9/16/2021	577	4/16/2023

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$7,112,900.00	577	4/16/2023	12/31/2022

Description of Proposed Changes: Amendment/Change Order No. 1 is being proposed in order to permit the contractor additional time needed to complete work associated with the Scott Candler Water Treatment Plant Ozone Generators Design and Installation project.

Justification of Proposed Changes: Amendment/Change Order No. 1 is being proposed in order to permit the contractor additional time needed to execute the current contract. The required change is to correct the original contract end date. The approval of this contract amendment will provide the necessary additional time to complete the contract scope due to the pandemic the contractor experienced delays on the delivery of chillers, the Ozone generators and the PLCs which delayed the project total completion date.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
138	715	8/31/2023	12/31/2023
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (6/14/22):	
\$0.00	\$7,112,900.00	\$973,025.81	

Describe Any Risk Associated With This Change: There is no risk for the County if the change is approved.

Effect of NOT Approving This Change: The contract will expire if this change order is not approved and will leave the county without the necessary resources to complete the project.

Engineering Manager's Approval:

- Accepted
 Rejected

Signature: Kerry Williams, P.E., PMP, Engineering Manager Digitally signed by Kerry Williams, P.E., PMP, Engineering Manager
Date: 2022.07.06 14:56:30 -0400
Print Name: Kerry Williams
Date: July 6, 2022


Watershed Director's Approval:

- Accepted
 Rejected

Signature: David Hayes Digitally signed by David Hayes
Date: 2022.07.07 13:41:20 -0400
Print Name: David Hayes
Date: 7.7.2022

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: 
Print Name: Zachery L. Williams
Date: 7-8-22

Contract Name: Scott Candler Water Treatment Plant Ozone Generators Design and Installation
Contractor: Heavy Constructors, Inc
Contract Number: 1238641