



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Scott Candler Water Treatment Plant Ozone Generators Design and Installation Date: 9/1/2023

Contractor: Heavy Constructors, Inc

Contract Number: 1238641 Contract Amendment Number: 2

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$7,112,900.00	9/1/2021	486	12/31/2022

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
9/16/2021	577	4/16/2023

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	138	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$7,112,900.00	715	8/31/2023	12/31/2023

Description of Proposed Changes: Amendment/Change Order No. 2 is being proposed in order to permit the contractor additional time needed to complete work associated with the Scott Candler Water Treatment Plant Ozone Generators Design and Installation project.

Justification of Proposed Changes: Amendment/Changer Order No. 2 is being proposed in order to permit the contractor additional time needed to execute the current contract. The approval of this contract amendment will provide the necessary additional time to complete the contract scope due to contractor experienced delays on the delivery of Ductile Iron Pipe, chillers, the Ozone generators and the PLCs which delayed the project total completion date.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
211	926	3/30/2024	9/30/2024
Proposed Changes to Dollar Amount:		Proposed Cumulative Contract Amount:	Amount Spent To Date:
\$0.00		\$0.00	\$5,252,718.25

Describe Any Risk Associated With This Change: There is no risk for the County if the change is approved.

Effect of NOT Approving This Change: There will be no time to finish the project and approve the final pay application to close the project.

Engineering Manager's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Scott Candler Water Treatment Plant Ozone Generators Design and Installation

Contractor: Heavy Constructors, Inc

Contract Number: 1238641