



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Trenchless Sewer Line Rehabilitation and Construction and Televising Inspection Services City of Savannah Cooperative Agreement Date: 7/23/2021
 Contractor: Insituform Technologies, LLC
 Contract Number: 1177081 Contract Amendment Number: 4
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$15,681,161.35	10/10/2019	448	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
10/10/2019	448	12/31/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$437,591.60
Change Order No. 2:	273	\$0.00
Change Order No. 3:	0	\$14,686,190.20
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$30,804,943.15	721	9/30/2021

Description of Proposed Changes: Amendment/Change Order No.4 is being proposed in order to provide DWM the ability to complete additional and important infrastructure upgrades including A) Large Diameter CIPP - sanitary sewer lining work for \$14M and B) miscellaneous small diameter CIPP for \$1M. The large diameter CIPP work is an outcome of the PASARP and OSARP condition assessment work. The CIPP approach completely renews existing sewers with a new pipe constructed inside the old worn out pipe. Construction disruption is lower than traditional excavation approaches. The additional work (large diameter CIPP) took more time than anticipated to complete/approve Change Order 3 (scope addition). ITI has proven to be a "go-to" contractor for large diameter CIPP work across the US.

Justification of Proposed Changes: This change order will be utilized to provide the ability to continue progress to the implementation of the Consent Decree for the large diameter sanitary sewer CIPP and address immediate deficiencies in the water delivery to southern portions of DeKalb County. Both projects would be eligible for GEFA or WIFIA funding as well.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
273	994	6/30/2022	6/30/2022
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Actual Amount Spent to Date 7/23/21:	Amount Spent To Date as of (7/23/21):
\$0.00	\$30,804,943.15	\$15,667,826.66	\$13,373,358.94

1580 Roadhaven Drive | Stone Mountain, GA 30083 | P: (770) 621-7200 F: (770) 621-7271
 www.dekalbwatershed.com

Describe Any Risk Associated With This Change: The progress of the renewal of large diameter sewers towards the ongoing Consent Decree would be reduced and would have to be accomplished by other means. ITI has proven itself as a capable contractor for larger, more complex projects required by the water and wastewater system in DeKalb County.

Effect of NOT Approving This Change: Other contracting mechanisms would need to be used, consuming additional time and effort within the DWM and DeKalb organization. This work is necessary and important to the ongoing efforts to improve system reliability and integrity.

Engineering Manager's Approval:

- Accepted
- Rejected

Signature: Cassandra Marshall, PMP
Print Name: Cassandra Marshall
Date: 07.27.21

Digitally signed by Cassandra Marshall, PMP
Date: 2021.07.27 10:12:45 -0400

Watershed Director's Approval:


- Accepted
- Rejected

Signature: Reginald Wells
Print Name: Reginald Wells
Date: 07/30/2021

Digitally signed by Reginald Wells
Date: 2021.07.30 10:12:45 -0400

Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: 
Print Name: _____
Date: _____

Contract Name: Trenchless Sewer Line Rehabilitation and Construction and Televising Inspection Services City of Savannah Cooperative Agreement

Contractor: Insituform Technologies, LLC

Contract Number: 1177081

Contract Amendment Number: 4