



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Annual Water and Sewer Construction Contracts, Small and Large Diameter Pipe Date: 7/16/2020
GS Construction, Inc., SD & C, Inc., Granite Inliner, LLC, and The Renee Group/CamKen Consulting (RG)/CamKen JV
 Contractor:
 Contract Number: 1063844, 1063841, 1063831, 1068774 Contract Amendment Number: 2 & 3

Contract Amendment Category: Cost Schedule Scope Deliverables

Contract	Original Contract \$ Amount:	Contract Start Date:	Original Contract Days:(Term)	Original Contract End Date:
1063844	\$9,000,000.00	8/15/2017	381	8/31/2018
1063841	\$9,000,000.00	8/28/2017	368	8/31/2018
1063831	\$9,000,000.00	8/15/2017	381	8/31/2018
1068774	\$9,000,000.00	10/24/2017	372	10/31/2018

Contract	NTP Start Date:	Original Performance Days:	Original Performance End Date:
1063844	8/16/2017	365	8/31/2018
1063841	8/16/2017	365	8/31/2018
1063831	8/16/2017	365	8/31/2018
1068774	11/6/2017	365	10/31/2018

Contract	Previous Renewal:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
1063844	Renewal No. 1:	365	\$9,000,000.00
	Renewal No. 2:	365	\$11,000,000.00
1063841	Renewal No. 1:	365	\$9,000,000.00
	Renewal No. 2:	365	\$8,000,000.00
1063831	Renewal No. 1:	365	\$9,000,000.00
	Renewal No. 2:	365	\$8,000,000.00
1068774	Renewal No. 1:	365	\$9,000,000.00
	Renewal No. 2:	365	\$11,000,000.00

Contract	Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
1063844	Change Order No. 2:	0	\$6,324,125.00
1063841	Change Order No. 2:	0	\$4,351,784.00
1063831	Change Order No. 1:	0	\$9,621,083.00
1063831	Change Order No. 2:	0	\$4,108,830.00
1068774	Change Order No. 1:	0	\$9,677,049.75
1068774	Change Order No. 2:	0	\$3,206,280.25

Contract	Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
1063844	\$35,324,125.00	1095	8/15/2020
1063841	\$30,351,784.00	1095	8/15/2020
1063831	\$39,729,913.00	1095	8/15/2020
1068774	\$41,883,330.00	1095	11/5/2020

Description of Proposed Changes: Amendment/Change Order No. 3 is being requested to provide additional timing to the existing Annual Water and Sewer contracts to perform emergency repairs, the completion of the Briarcliff Waterline Replacement project and other outstanding needs of the Department of Watershed Management.

Justification of Proposed Changes:Amendment/Change Order No. 3 will provide additional time to these contracts to allow for the completion of the added scope of the Briarcliff Waterline Replacement Project and the need to respond to emergency breaks in the water and sewer system. Additional time is being requested due to the excessive amount of rain delays from October 2019 through March 2020 that have hindered the contractor's performance. In addition, these contracts need to be extended until new Annual Water and Sewer contracts are procured. The new ITB is in procurement and are expected to be procured by first quarter 2021.

Contract	Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
1063844	289	1384	5/31/2021	5/31/2021
1063841	289	1384	5/31/2021	5/31/2021
1063831	289	1384	5/31/2021	5/31/2021
1068774	207	1302	5/31/2021	5/31/2021

Contract	Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (7/16/20):
1063844	\$4,947,138.00	\$40,271,263.00	\$28,833,020.80
1063841	\$6,245,527.00	\$36,597,311.00	\$20,983,672.35
1063831	\$5,354,162.00	\$45,084,075.00	\$22,967,262.12
1068774	\$6,142,444.00	\$48,025,774.00	\$27,211,458.38

Describe Any Risk Associated With This Change: In the Briarcliff/Emory/North Decatur/Lullwater area, customer complaints dating back a number of years reached a peak in May 2019 and prompted the County to assess and use all available resources to remedy the clogged and aged watermains. This request will allow for the replacement of waterlines to ensure sufficient water service to citizens and critical facilities in the area.DeKalb County will be at risk of meeting the Consent Decree Deadline for completing PASARP Consent Decree rehabilitation work.

Effect of NOT Approving This Change: Without these contracts or a new Annual Water and Sewer contract in place, there will not be a mechanism in place to allow for response to emergency repairs and the contractor will not have enough time to complete the Briarcliff Waterline Replacement Project.

Engineering Manager's Approval:

Accepted
 Rejected

Signature: F. Keith Lagaite Digitally signed by F. Keith Lagaite
Date: 2020.07.20 11:51:51 -0400
Print Name: F. Keith Lagaite
Date: 7/20/2020


Watershed Director's Approval:

Accepted
 Rejected

Signature: Reginald Wells Digitally signed by Reginald Wells
Date: 2020.07.20 13:15:36 -0400
Print Name: Reginald Wells
Date: 7/20/2021

Chief Operating Officer's Approval:

Accepted
 Rejected

Signature: 
Print Name: Zachary L. Williams
Date: 7/30/20

Contract Name: Annual Water and Sewer Construction Contracts, Small and Large Diameter Pipe
Contractor: GS Construction, Inc., SD & C, Inc., Granite Inliner, LLC, and The Renee Group/CamKen Consulting (RGI/CamKen JV)
Contract Number: 1063844, 1063841, 1063831, 1068774
Contract Amendment Number: 2 & 3