



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Adjustment of Manhole Rings, Cover and Valves Date: 3/27/2020

Contractor: Metals Materials & Engineers, LLC

Contract Number: 1048307 Contract Amendment Number: 1

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$1,936,000.00	5/11/2017	365	5/11/2018

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
6/2/2017	365	6/2/2018

Previous Renewal:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Renewal No. 1:	365	\$1,470,900.00
Renewal No. 2:	365	\$2,500,000.00

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$5,906,900.00	1095	5/31/2020

Description of Proposed Changes: Amendment/Change Order No. 1 is being proposed in order to permit the contractor additional time needed to complete work associated with the increase in cities' and county SPLOST project resurfacing county-wide.

Justification of Proposed Changes: Amendment/Change Order No. 1 is being request to permit the contractor additional time with the current CIP initiative to access a large number of manholes for assesment and repairs. Along with the cities and municipalities growing road improvement projects. We have an urgent mission to uncover and and raise manholes and valves in a timely manner. Without this contract in place we create a huge roadblock in the CIP process as well as potential confusion during water main breaks with covered valves.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
91	1186	8/30/2020	8/30/2020
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of <u>(3/27/2020)</u> :	
\$0.00	\$5,906,900.00	\$2,332,100.00	

Describe Any Risk Associated With This Change: None - change is for time only

Effect of NOT Approving This Change: The risk of not extending this contract is that we will be without a contractor to adjust manholes and valves as the cities and GDOT perform resurfacing throughout the county.

Watershed Deputy Director's Approval:

Accepted

Rejected

Signature: David Hayes

Digitally signed by David Hayes
DN: cn=David Hayes, o=DeKalb County, ou=Department of Watershed Management, email=David.Hayes@dekalbwatershed.com, c=US
Date: 2020.04.14 09:15:41 -0400

Print Name: David Hayes

Date: 4/14/2020

Watershed Director's Approval:

Accepted

Rejected

Signature: Reginald Wells

Digitally signed by Reginald Wells
Date: 2020.04.15 10:08:58 -0400

Print Name: Reginald Wells

Date: 4/15/2020

Deputy Chief Operating Officer's Approval:

Accepted

Rejected

Signature: 

Print Name: Ted Rhinehart

Date: 4/15/2020

Contract Name:

Adjustment of Manhole Rings, Cover and Valves

Contractor: Metals Materials & Engineers, LLC

Contract Number: 1048307

Contract Amendment Number: 1