



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Scott Blvd Phase 3 Water Main Replacement Date: 7/6/2023

Contractor: Garney Companies, Inc

Contract Number: 1296980 Contract Amendment Number: 1

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$19,836,642.41	11/18/2022	408	12/31/2023

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
1/10/2023	365	1/10/2024

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$19,836,642.41	365	1/10/2024	12/31/2023

Description of Proposed Changes: Amendment/Change Order No. 1 is being proposed to provide approval from the Board of Commissioners (BOC) to increase the performance time and term of the contract. This will allow for the contractor Garney Companies, Inc. to continue work on the Scott Blvd Phase III project due to delays from pipe manufacturing and the time constraints required for work to be complete at the Museum School.

Justification of Proposed Changes: Amendment/Change Order No. 1 is needed to increase the contract performance days to allow the contractor adequate time to complete the required scope of pipe installation due to multiple delays in supply chain and scheduling issues with the DeKalb County School System.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
219	584	8/16/2024	12/31/2024
Proposed Changes to Dollar Amount:		Proposed Cumulative Contract Amount:	Amount Spent To Date:
\$0.00		\$19,836,642.41	\$0.00

Describe Any Risk Associated With This Change: DeKalb County will be at risk for having construction work being performed in front of the Museum School in Avondale during the school year. With this extension in time the contractor can perform the construction work in the summer of 2024 when school system is closed for summer vacation.

Effect of NOT Approving This Change: Not approving this change order would result in a negative impacts on the County. Contractor will be forced to install pipe during the school year putting students and school staff in close proximity of an active construction zone.

Engineering Manager's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Scott Blvd Phase 3 Water Main Replacement

Contractor: Garney Companies, Inc
Contract Number: 1296980