



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Creek AWTP Expansion - Phase II Construction Management Services Date: 9/27/2024

Contractor: Tetra Tech

Contract Number: 13-902684 Contract Amendment Number: 6

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$10,278,218.00	8/16/2013	1598	12/31/2017

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
8/20/2013	1594	12/31/2017

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	1461	\$7,221,351.53
Change Order No. 2:	0	\$0.00
Change Order No. 3:	181	\$9,162,850.00
Change Order No. 4:	519	\$0.00
Change Order No. 5:	213	\$2,781,477.40

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$29,443,896.93	3968	7/1/2024	12/31/2024

Description of Proposed Changes: This Amendment 6, requested for your consideration, extends Tetra Tech's existing scope of services until July 1, 2025, which will align with the Construction Management schedule with the Contractor's (Archer Western Construction, LLC) construction schedule for the project and provide additional term for project closeout after Final Completion of the project.

Justification of Proposed Changes: Amendment to the construction management contract with Tetra Tech for the Snapfinger AWTP Phase II Expansion project. The Contractor (Archer Western Construction, LLC) will not complete final project closeout work by the end of Tetra Tech's existing construction management contract expiration date of December 31, 2024. This amendment will extend Tetra Tech's construction management contract until December 31, 2025, which will allow for the completion of closeout activities and final invoice processing.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	NA	NA	12/31/2025
Proposed Changes to Dollar Amount:		Proposed Cumulative Contract Amount:	Amount Spent To Date:
\$1,500,000.00		\$30,943,896.93	\$27,899,552.95

Describe Any Risk Associated With This Change: None

Effect of NOT Approving This Change: No Construction Manager for the remainder of the construction project could result in delays from the Contractor. Construction Management and field inspection are required while the Contractor is working to ensure Work performed meets contractual requirements.

Engineering Manager's/Assistant Director's Approval:

Signature:
Print Name & Date:

Deputy Director's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Snapfinger Creek AWTP Expansion - Phase II Construction Management Services

Contractor: Tetra Tech

Contract Number: 13-902684