



# PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Rockbridge Road Asbestos Cement Water Main Replacement Date: 8/25/2017  
 Contractor: Reeve + Young, LLC  
 Contract Number: 1060647 Contract Amendment Number: 1  
 Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$21,872,775.00	8/11/2017	507	12/31/2018

NTP Start Date:	Original Performance Days:	Original Performance End Date:
8/11/2017	578	3/11/2019

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$21,872,775.00	578	3/11/2019

**Description of Proposed Changes:** Amendment/Change Order No. 1 is being proposed in order to permit the contractor additional time to complete the work associated with the Rockbridge Road Project. The current Contract Term is December 31, 2018 and we are requesting it be revised to June 30, 2019.

**Justification of Proposed Changes:** The contract includes 578 calendar days from the Notice to Proceed (NTP) and a Contract Term of December 31, 2018 to achieve the Final Completion for this project. Due to conflicting contract language, the contractor will only have 507 days to complete the construction work since the current term expires in December 2018. This conflicting information was a result of the contract being awarded in April 2017, but the NTP wasn't issue until August 11, 2017. The proposed amendment is being requesting to correct conflicting information in the contract and to allow the contractor the full 578 days of construction time.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	578	3/11/2019	6/30/2019 <del>12/31/2019</del>
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$0.00	\$21,872,775.00	\$0.00	

Describe Any Risk Associated With This Change: The County may not have adequate coverage to repair emergency work orders.

Effect of NOT Approving This Change: The County may not have adequate coverage to repair emergency work orders.

**Deputy Director's Approval:**

- Accepted
- Rejected

Signature: \_\_\_\_\_

Print Name: \_\_\_\_\_

Date: \_\_\_\_\_

*MET*  
Margaret E. Tanner  
8/28/2017

**Watershed Director's Approval:**

- Accepted
- Rejected

Signature: \_\_\_\_\_

Print Name: \_\_\_\_\_

Date: \_\_\_\_\_

*Scott A. Towler*  
Scott A. Towler  
9/5/2017

*Deputy*

**Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature: \_\_\_\_\_

Print Name: \_\_\_\_\_

Date: \_\_\_\_\_

*Tim Rhinehart*  
Tim Rhinehart  
9/13/17

Contract Name: Rockbridge Road Asbestos Cement Water Main Replacement

Contractor: Reeve + Young, LLC

Contract Number: 1060647

Contract Amendment Number: 1