



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2 Date: 5/14/2024

Contractor: Archer Western Construction, LLC

Contract Number: 972548 Contract Amendment Number: 17

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$187,869,380.00	8/5/2015	1669	2/29/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
8/26/2015	1640	2/21/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1: Amend't No.1	0	\$350,797.46
Change Order No. 2: Amend't No.1	0	\$599,549.04
Change Order No. 3: Amend't No.1	90	\$0.00
Change Order No. 4: Amend't No.2	120	\$1,650,000.00
Change Order No. 5: Amend't No.2	0	\$465,000.00
Change Order No. 6: Amend't No.2	0	\$106,519.11
Change Order No. 7: Amend't No.3	0	\$271,526.74
Change Order No. 8: Amend't No.3	0	\$1,000,000.00
Change Order No. 9: Amend't No.4	0	\$225,345.72
Change Order No. 10: Amend't No.5	0	\$0.00
Change Order No. 11: Amend't No.6	0	\$2,278,092.21
Change Order No. 12: Amend't No.7	0	\$1,111,640.00
Change Order No. 13: Amend't No.8	0	\$0.00
Change Order No. 14: Amend't No.9	0	\$1,795,139.65
Change Order No. 15: Amend't No.10	0	\$525,000.00
Change Order No. 16: Amend't No.11	0	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$198,247,989.93	1850	9/18/2020	12/31/2024

Description of Proposed Changes: Owner Allowance fund reimbursement due to an extensive amount of unforeseen design changes required for operation of the Membrane Bioreactor backflush pumping system. Supplementary funding of Owner Controlled Allowance Item No. 12 in the amount of \$509,486.83 is requested for unforeseen piping, valve and control design changes implemented on the backflush pumping system for conformance with the Membrane Bioreactor equipment system operating requirements. The required changes are listed as follows:

1. Allowance Directive AD-0082 / PCO#414 Rev1 MBR Backflush Pressure Relief: **\$138,458.64**
2. Allowance Directive AD-0088 / PCO#421 Rev1 MBR Backflush Pressure Relief: **\$203,433.00**
3. Allowance Directive AD-0092 / PCO#426 Rev1 MBR Backflush Pressure Control Valve: **\$120,000.00**
4. Allowance Directive AD-0093 / PCO#429 Rev1 MBR Backflush VTPs Air Relief Valves: **\$10,350.43**
5. Allowance Directive AD-0099 / PCO#437 Rev1 MBR Backflush Additional Air Relief Valve: **\$23,397.77**
6. Allowance Directive AD-0101 / PCO#426B MBR Backflush Pressure Control Valve - Addl Testing: **\$13,846.99**

Justification of Proposed Changes: This change will enable prompt authorization of any additional work required and mitigate future claims by the Contractor due to idled equipment cost(s) and construction delays.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	0	N/A	N/A
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date:
\$509,486.83	\$198,757,476.76		\$191,878,989.08

Describe Any Risk Associated With This Change: None

Effect of NOT Approving This Change: Future claims by the Contractor for reimbursement of costs associated with excusable time extensions.

Engineering Manager's Approval:

Signature:
Print Name & Date:

Watershed Director's Approval:

Signature:
Print Name & Date:

Purchasing & Contracting's Approval:

Signature:
Print Name & Date:

Chief Operating Officer's Approval:

Signature:
Print Name & Date:

Contract Name: Snapfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2

Contractor: Archer Western Construction, LLC

Contract Number: 972548