



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Creek AWTP Expansion - Phase II Construction Management Services **Date:** 5/4/2022
Contractor: Tetra Tech
Contract Number: 13-902684 **Contract Amendment Number:** 4
Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$10,278,218.00	8/16/2013	1598	12/31/2017

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
8/20/2013	1594	12/31/2017

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	1461	\$7,221,351.53
Change Order No. 2:	0	\$0.00
Change Order No. 3:	181	\$9,162,850.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$26,662,419.53	3236	6/30/2022	6/30/2022

Description of Proposed Changes:
 This Amendment 4, requested for your consideration, extends Tetra Tech's existing scope of services until November 30, 2023, which will align with the Construction Management schedule with the Contractor's (Archer Western Construction, LLC) construction schedule for the project. An amendment for additional funding will be forthcoming once Tetra Tech's existing funds are closer to be expended.

Justification of Proposed Changes:
 Amendment to the construction management contract with Tetra Tech for the Snapfinger AWTF Phase II Expansion project. The Contractor (Archer Western Construction, LLC) will not complete the project prior to Tetra Tech's existing construction management contract expiration date of June 30, 2022. This amendment will extend Tetra Tech's construction management contract until November 30, 2023, which will allow for the extension of Construction Management and field inspection services through the currently expected completion date for the project.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
519	3755	11/30/2023	11/30/2023
Proposed Changes to Dollar Amount:		Proposed Cumulative Contract Amount:	Amount Spent To Date as of 5/4/2022:
\$0.00		\$26,662,419.53	\$22,472,865.77

Describe Any Risk Associated With This Change:

None

Effect of NOT Approving This Change:

No Construction Manager for the remainder of the construction project could result in delays from the Contractor. Construction Management and field inspection are required while the Contractor is working to ensure Work performed meets contractual requirements.

Engineering Manager's Approval:

Accepted

Rejected

Signature: Cassandra M. Marshall

Digitally signed by Cassandra M. Marshall
Date: 2022.05.04 14:53:58 -04'00'

Print Name: Cassndra Marshall

Date: 05/04/22

Watershed Director's Approval:

Accepted

Rejected

Signature: David Hayes

Digitally signed by David Hayes
Date: 2022.05.12 09:42:48 -04'00'

Print Name: David Hayes

Date: 5.11.2022

Chief Operating Officer's Approval:

Accepted

Rejected

Signature: 

Print Name: Zachary L. Williams

Date: 5/16/22

Contract Name: Snapfinger Creek AWTP Expansion - Phase II Construction Management Services

Contractor: Tetra Tech

Contract Number: 13-902684