



# PROPOSED CHANGE ORDER REQUEST

*Department of Watershed Management*

Contract Name: Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 3 Date: 10/14/2021  
 Contractor: Garney Construction  
 Contract Number: 1101754 Contract Amendment Number: 2  
 Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$22,957,580.00	9/20/2018	833	12/31/2020

NTP Start Date:	Original Performance Days:	Original Performance End Date:
10/24/2018	705	9/28/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	275	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$22,957,580.00	980	6/30/2021

**Description of Proposed Changes:** Amendment/Change Order No. 2 is being proposed for Performance Time Extension only (no cost). The time extension will allow the Design Builder to complete the remaining work associated with Gravity Sewer System Rehabilitation and Replacement - Package 3.

**Justification of Proposed Changes:** Amendment/Change Order No. 2 is being proposed to allow the Design Builder to complete the remaining work for Gravity Sewer System Rehabilitation and Replacement - Package 3 due to unforeseen issues. The contractor uncovered contaminated soil during construction. This unforeseen issue and changes in procedures and protocol caused delay in schedule. Therefore, the proposed performance time extension will allow the Design Builder to complete the scope of work.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
549	1529	12/31/2022	12/31/2022
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (10/14/21):	
\$0.00	\$22,957,580.00	\$21,814,638.73	

Describe Any Risk Associated With This Change: There is no risk for the County if the change is approved.

Effect of NOT Approving This Change: The Design Builder may not finish all the remaining work within the original performance time. As stated above, this work is crucial in maintaining sewer capacity.

**Engineering Manager's Approval:**

- Accepted
- Rejected

Signature: Kerry Williams, P.E., PMP  
Print Name: Kerry Williams  
Date: October 15, 2021

Digitally signed by Kerry Williams, P.E., PMP  
DN: cn=Kerry Williams, P.E., PMP, o=DeKalb, ou=DeKalb, email=kerry.williams@dekalbcountyga.gov, c=US  
Date: 2021.10.15 16:22:38 -0400

**Watershed Director's Approval:**

- Accepted
- Rejected

Signature: Dehayes  
Print Name: David Hayes  
Date: October 17 2021

Digitally signed by Dehayes  
Date: 2021.10.17 19:32:17 -0400

**Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature: [Handwritten Signature]  
Print Name: Zachary L. Williams  
Date: 10/21/21

Contract Name: Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 3

Contractor: Garney Construction

Contract Number: 1101754

Contract Amendment Number: 2