



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Redan and Wesley Chapel Ground tank Painting Date: 4/20/2018

Contractor: Utility Service Co. Inc (USCI)

Contract Number: 1014484 Contract Amendment Number: 2

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$1,456,025.00	6/29/2016	731	6/30/2018

NTP Start Date:	Original Performance Days:	Original Performance End Date:
7/19/2016	550	1/19/2018

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	162	\$344,975.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$1,801,000.00	712	6/29/2018

Description of Proposed Changes: Amendment/Change Order No. 2 will extend both the contract term and the performance time. The contract term and performance time will be extended by 365 days and will expire June 29, 2019.

Justification of Proposed Changes: The additional performance period is required to provide the contractor sufficient time to perform the original scope of work and the changes described in Change Order 1. Tank restoration with high performance coatings is dependant upon both favorable weather and shutting water off in the tank. Weather in winter 2018 prevented the completion of the remaining scope of work (two Wesley Chapel tanks) and the changes to the scope of Change Order 1 (Redan Concrete tank). Shutting off water in the tank during the summer months is problematic because water demand is higher during this time. Extending the time allows the contractor to account for both bad weather and taking the tanks out of service during the most feasible time of the year.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
365	1077	6/29/2019	12/31/2019
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date:
\$0.00	\$1,801,000.00		\$810,730.00

Describe Any Risk Associated With This Change: none

Effect of NOT Approving This Change: The Contract performance period will expire and the County would not have a binding document with a time frame in which the scope of work can be completed.

Deputy Director's Approval:

- Accepted
- Rejected

Signature: _____
Print Name: _____
Date: _____

Watershed Director's Approval:

- Accepted
- Rejected

Signature: [Handwritten Signature]
Print Name: REGINALD WELLS
Date: 4/20/18

Chief Operating Officer's Approval:

- Accepted
- Rejected

Signature: [Handwritten Signature]
Print Name: Tae Rhinohat
Date: 7/25/18

Contract Name: Redan and Wesley Chapel Ground tank Painting

Contractor: Utility Service Co. Inc (USCI)

Contract Number: 1014484

Contract Amendment Number: 2