



# PROPOSED CHANGE ORDER REQUEST

*Department of Watershed Management*

Contract Name: Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 1 Date: 4/1/2020

Contractor: Brown and Caldwell Constructors

Contract Number: 1060049 Contract Amendment Number: 1

Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$28,247,305.50	9/5/2017	1213	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
9/15/2017	978	5/20/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$28,247,305.50	978	5/20/2020

**Description of Proposed Changes:** Amendment/Change Order No. 1 is being proposed for Performance Time Extension only (no cost). The time extension will allow the Design Builder to complete the remaining work associated with Gravity Sewer System Rehabilitation and Replacement - Package 1.

**Justification of Proposed Changes:** Amendment/Change Order No. 1 is being proposed to allow the Design Builder to complete the remaining work for Gravity Sewer System Rehabilitation and Replacement - Package 1 due to the change in original scope. This work was once removed from Design Builder's scope and then was added back to the scope at later time. The work includes the upsize of sewer main which is necessary in maintaining sufficient capacity of the sewer lines that carry the flow to Pole Bridge plant. Therefore the proposed performance time extension will allow the Design Builder to complete the scope of work with the remaining budget allocated under this Contract.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
225	1203	12/31/2020	6/30/2021
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date as of (4/1/2020):
\$0.00	\$28,247,305.50		\$22,653,745.82

**Describe Any Risk Associated With This Change:** There is no risk for the County if the change is approved.

**Effect of NOT Approving This Change:** The Design Builder may not finish all the remaining work within the original performance time. As stated above, this work is crucial in maintaining sewer capacity.

**Engineering Manager's Approval:**

- Accepted
- Rejected

Signature: Kerry Williams, P.E., PMP  
Print Name: Kerry Williams  
Date: April 2, 2020

Digitally signed by Kerry Williams, P.E., PMP  
DN: cn=Kerry Williams, o=DeKalb County, ou=Engineering, email=kerry.williams@dekalbcountyga.gov

**Watershed Director's Approval:**

- Accepted
- Rejected

Signature: Reginald Wells  
Print Name: Reginald Wells  
Date: 4/2/2020

Digitally signed by Reginald Wells  
Date: 2020.04.02 12:32:43 -0400

**Deputy Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature: *Tom Rhinckert*  
Print Name: Tom Rhinckert  
Date: 5/12/2020

**Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature: *Reginald Wells*  
Print Name: Reginald Wells  
Date: 5/12/2020

Contract Name: Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 1

Contractor: Brown and Caldwell Constructors

Contract Number: 1060049

Contract Amendment Number: 1