



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Sanitary Sewer Rehabilitation Services (Rockdale Cooperative Agreement) Date: 10/12/2020
 Contractor: IPR Southeast LLC
 Contract Number: 1154952 Contract Amendment Number: 3
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start	Original Contract Time:(TERM)	Original Contract End Date:
\$7,900,453.00	Date 7/19/2019	532	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
7/19/2019	409	8/31/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$999,995.00
Change Order No. 2:	123	\$317,500.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$9,217,918.00	532	12/31/2020

Description of Proposed Changes: Amendment/Change Order No. 1 is being proposed in order to provide the contractor additional time to complete new assigned scope that will be paid for through unused funds in the contract.

Justification of Proposed Changes: The contract has almost 1 million dollars of unallocated funds remaining in the contract after assigning the initial pipe work. Due to the contract having competitive pricing, DWM assigned new pipe segments to the contractor for completion. This work is estimated to be complete by March 2021.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
90	622	3/31/2021	3/31/2021
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (10/12/2020):	
\$0.00		\$2,074,943.83	

Describe Any Risk Associated With This Change: It will slow down the County's ability to continue to repair critical Consent Decree work and prevention of future sanitary sewer overflows.

Effect of NOT Approving This Change: Work will have to stop until the new Gravity Sewer Rehabilitation and Repair contracts are executed.

Engineering Manager's Approval:

- Accepted
 Rejected

Signature: Cassandra M. Marshall
Print Name: Cassandra Marshall
Date: 10/13/2020

Digitally signed by Cassandra M. Marshall
DN: cn=Cassandra M. Marshall, o.ou, email=cmmarshall@dekalbcountyga.gov, c=US
Date: 2020.10.13 12:01:11 -0400

Watershed Director's Approval:


- Accepted
 Rejected

Signature: Reginald Wells
Print Name: Reginald Wells
Date: 10/14/2020

Digitally signed by Reginald Wells
Date: 2020.10.14 10:43:38 -04'00'

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: 
Print Name: Zachary L. Williams
Date: 10/23/20

Contract Name:

Sanitary Sewer Rehabilitation Services (Rockdale Cooperative Agreement)

Contractor: IPR Southeast LLC

Contract Number: 1154952

Contract Amendment Number: 3