



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Sanitary Sewer Rehabilitation Services (Rockdale Cooperative Agreement) Date: 4/23/2020
 Contractor: IPR Southeast LLC
 Contract Number: 1154952 Contract Amendment Number: 1
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$7,900,453.00	6/11/2019	569	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
7/19/2019	409	8/31/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$999,995.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$8,900,448.00	409	8/31/2020

Description of Proposed Changes: Amendment/Change Order No. 1 is being proposed in order to provide DWM the ability to fund this project through WIFIA loans (additional contractual requirements not included in the original bidding for this project). The additional requirements include the American Iron and Steel Act and the Davis Bacon Act (local prevailing wages - defined by US Department of Labor). Additionally, the contract performance end date will be extended from August 30, 2020 to December 31, 2020.

Additional contract pay items are hereby added for 1) Fullwrap seal 8"/10" dia internal lateral repairs (\$2,375 each epair), 2) Lateral cleaning 8"/10" (\$125 each), 3) Fullwrap seal 12" to 24" internal lateral repairs (\$2,875 each) and 4) Lateral cleaning 12" to 24" (\$250 each). These items are being added to reduce disruption to homeowners and avoid excavation based repair methods when possible or access to easement sewers would create significant tree loss/disruption to residents.

Justification of Proposed Changes: This change order will be utilized to provide the ability of applying WIFIA loan monies/funding towards the work performed as part of this ongoing contract.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
123	532	12/31/2020	
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:		Amount Spent To Date as of (4/23/2020):
\$317,500.00	\$9,217,948.00		\$453,254.70

Describe Any Risk Associated With This Change: DeKalb County will be at risk of not having the flexibility of funding this project through WIFIA loan monies. Additionally the time extension will allow DeKalb Watershed Management to fully utilize the existing contract.

Effect of NOT Approving This Change: The County will be unable to apply WIFIA funding to the costs incurred on this contract for the rehabilitation of the sanitary sewer system.

Engineering Manager's Approval:

Accepted

Rejected

Signature: Keith Laguaite

Digitally signed by Keith Laguaite
Date: 2020.04.28 16:20:36 -0400

Print Name: F. Keith Laguaite

Date: 04/28/2020

Watershed Director's Approval:

Accepted

Rejected

Signature: Reginald Wells

Digitally signed by Reginald Wells
Date: 2020.04.29 11:25:43 -0400

Print Name: Reginald Wells

Date: 4/29/2020

Deputy Chief Operating Officer's Approval:

Accepted

Rejected

Signature: 

Print Name: Jay Chisht

Date: 5/5/2020

Chief Operating Officer's Approval:

Accepted

Rejected

Signature: 

Print Name: Zachary L. Williams

Date: 5/21/2020

Contract Name:

Sanitary Sewer Rehabilitation Services (Rockdale Cooperative Agreement)

Contractor: IPR Southeast LLC

Contract Number: 1154952

Contract Amendment Number: 1