



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Rockbridge Road Asbestos Cement Water Main Replacement Date: 8/23/2018

Contractor: Reeves + Young, LLC

Contract Number: 1060647 Contract Amendment Number: 2

Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$21,872,775.00	8/3/2017	515	12/31/2018

NTP Start Date:	Original Performance Days:	Original Performance End Date:
8/11/2017	578	3/12/2019

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$21,872,775.00	578	3/11/2019

Description of Proposed Changes: Amendment/Change Order No. 1 extended original contract term to 12/31/19. Amendment/Change Order No. 2 is being proposed to allow additional scope, time and funding for the completion of the Rockbridge Watermain Replacement Project. The original paving scope of work for the segment between S. Stone Mountain Lithonia Road to S. Hairston Road only required the contractor to mill 1.5-inches of asphalt and to place 1.5-inches of overlay (12.5mm SuperPave). After further assessment of the existing road, it was determined additional stabilization will be required in order to adequately repair the road. The new scope includes milling 5.5-inches of asphalt from the existing road and to install 4.5-inches of 19mm SuperPave with 1.5-inches of 12.5mm SuperPave. The total additional cost for the change in scope to the contract is \$1,294,961. The funding sources for the cost will be \$1,000,000 in appropriation from the SPLOST Funds. The remaining amount of \$294,961 will be funded with DWM Renewal and Extension funds. In addition to this change in scope, the schedule needs to be extended by 120 days to complete the project in its entirety.

Justification of Proposed Changes: This change order will allow the contractor, Reeves + Young LLC, to deep mill and re-pave Rockbridge Road from S. Stone Mountain to S. Hairston Road. Rockbridge Road has significant damage and needs a long term repair to mitigate ongoing issues. The additionally milling and overlay will address these issues.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Current Contract End Date:
120	698	7/10/2019	12/31/2019
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date As of 08/21/2018:	
\$1,294,961.00	\$23,167,736.00	\$15,816,195.50	

Describe Any Risk Associated With This Change: Rockbridge Road will continue to be an ongoing issue for motorists of DeKalb County due to the highly deteriorated road.

Effect of NOT Approving This Change: Rockbridge Road will continue to be an ongoing issue for motorists of DeKalb County due to the highly deteriorated road.

Watershed Director's Approval:

- Accepted
 Rejected

Signature: _____

Print Name: _____

Date: _____

R. Wells
REGINALD WELLS
8/23/18

Deputy Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: _____

Print Name: _____

Date: _____

T. Rhiecht
Ter Rhiecht
8/24/18

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: _____

Print Name: _____

Date: _____

Zachary L. Williams
Zachary L. Williams
9-10-18

Contract Name: Rockbridge Road Asbestos Cement Water Main Replacement

Contractor: Reeve + Young, LLC

Contract Number: 1060647

Contract Amendment Number: 2