



# DeKalb SPLOST Change Order Request Administrative Authorization

ITB No. 20-101281

Contract No. 1246649

Request Date 6/29/2021

Project Type Resurfacing

**Project Description** 2020 Local Maintenance and Improvement Grant Program consisting of approximately 25.15 miles of roadway resurfacing in unincorporated areas of Dekalb County

Contractor Pittman Construction Company Purchase Order Authorized Amount \$13,156,361.97

Change Order Amount \$0 Change to Purchase Order 0%

Requester Name Michael Malcom

Requester Title / Department Construction Manager / SPLOST

**Items for Proposed Change or Addition**

Item	Unit of Measure	Quantity	Unit Cost	Total Cost
Time Extension	CD	142 days		

**Explanation of Necessity for Change or Addition** Project has an Effective Date of the Contract of February 9, 2021 with 365 Calendar Days to complete resulting in a Completion Date of February 9, 2022. Contractor was not given a Notice to Proceed until June 16, 2021. Contractor is requesting an extension of 142 days resulting in a new Contract Completion date of June 30, 2022. During this delay the Liquid Asphalt Price Index has increased significantly and will more than likely result in a request for a price increase for materials.

Division Manager \_\_\_\_\_ Date \_\_\_\_\_

LOWIE A. PITTMAN, III 8/19/21  
Contractor Name Print \_\_\_\_\_ Date \_\_\_\_\_

Richard W. Lemke Digitally signed by Richard W. Lemke  
Date: 2021.10.05 09:28:15 -04'00'

Director \_\_\_\_\_ Date \_\_\_\_\_


  
Contractor Sign \_\_\_\_\_

Michael Malcom Digitally signed by Michael Malcom  
DN: C=US, E=mike.malcom@oneafias.com, CN=Michael Malcom  
Date: 2021.08.22 09:37:06-04'00'

SPLOST PM Construction Manager \_\_\_\_\_ Date \_\_\_\_\_

PRESIDENT  
Contractor Title \_\_\_\_\_

 10-5-2021  
SPLOST PM Coordinator \_\_\_\_\_ Date \_\_\_\_\_

 10-5-21  
Zachary L. Williams/COO/Executive Assistant \_\_\_\_\_ Date \_\_\_\_\_

The Chief Executive Officer or his designee shall have the authority to approve and execute a Change Order lowering the Contract Price or increasing the Contract Price up to twenty percent (20%) of the original Contract Price provided that the total amount of the increase authorized by such Change Order is less than \$100,000.