



# PROPOSED CHANGE ORDER REQUEST

*Department of Watershed Management*

**Contract Name:** Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 3      **Date:** 10/1/2020  
**Contractor:** Garney Construction  
**Contract Number:** 1101754      **Contract Amendment Number:** 1  
**Contract Amendment Category:**       Cost       Schedule       Scope       Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$22,957,580.00	9/20/2018	833	12/31/2020

NTP Start Date:	Original Performance Days:	Original Performance End Date:
10/24/2018	705	9/28/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$0.00
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$22,957,580.00	705	9/28/2020

**Description of Proposed Changes:** Amendment/Change Order No. 1 is being proposed for Performance Time Extension only (no cost). The time extension will allow the Design Builder to complete the remaining work associated with Gravity Sewer System Rehabilitation and Replacement - Package 3.

**Justification of Proposed Changes:** Amendment/Change Order No. 1 is being proposed in order to permit the contractor additional time needed to execute the current contract for sewer rehabilitation associated with the Consent Decree order by the EPD. The approval of this contract to complete the remaining work for Gravity Sewer System Rehabilitation and Replacement - Package 3 due to design changes which require new sewer alignments, plats, and new easements.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
275	980	6/30/2021	12/31/2021
Proposed Changes to Dollar Amount:		Proposed Cumulative Contract Amount:	Amount Spent To Date as of (10/1/20):
\$0.00		\$22,957,580.00	\$12,465,710.91

**Describe Any Risk Associated With This Change:** There is no risk for the County if the change is approved.

**Effect of NOT Approving This Change:** The Design Builder may not finish all the remaining work within the original performance time. As stated above, this work is crucial in maintaining sewer capacity.

**Engineering Manager's Approval:**

- Accepted
- Rejected

Signature: Kerry Williams Digitally signed by Kerry Williams  
Date: 2020.10.01 20:09:53 -0400  
Print Name: Kerry Williams  
Date: October 1, 2020


**Watershed Director's Approval:**

- Accepted
- Rejected

Signature: Reginald Wells Digitally signed by Reginald Wells  
Date: 2020.10.02 15:40:18 -0400  
Print Name: Reginald Wells  
Date: 10/2/2020

**Chief Operating Officer's Approval:**

- Accepted
- Rejected

Signature:   
Print Name: Zachary L. Williams  
Date: 10-9-20

**Contract Name:** Design Build Services for the Gravity Sewer System Rehabilitation, Replacement & Construction - Package No. 3  
**Contractor:** Garney Construction  
**Contract Number:** 1101754  
**Contract Amendment Number:** 1