



# DeKalb SPLOST Change Order Request Administrative Authorization

ITB No. 18-101024                      Contract No. 1156154                      Change Order #7  
 Request Date 4/11/2022                      Project Type Sidewalks

**Project Description** This project constructs 5-foot sidewalks with 2-foot grass strips, along with curb and gutter to fill in the voids between the existing segments of sidewalk to provide connectivity along Flat Shoals Road from the intersection of Second Avenue to just past Whites Mill Road, Henderson Road, from the intersection of Henderson Mill Road to the intersection of La Vista Road, and at Salem Road from the intersection of Panola Road to Fannin Drive. In addition, this project includes timber boardwalk and a pedestrian bridge along Henderson Road. The projects have a total gross length of 3.81 miles.

Contractor Precision 2000                      Purchase Order Authorized Amount \$6,158,843.45  
 Change Order Amount \$0                      Change to Purchase Order 0%

Requester Name Jeffery Brown                      Requester Title Project Manager

Change Order No. One Authorized Use of Host Funds

Change Order No. Two Authorized Amount \$77,840.00

Change Order Three Amount \$0

Change Order Four Amount \$85,000

Change Order Five Amount: \$0

Change Order Six Amount: \$310,462.95

Change Order Seven Amount: \$0

**Items for Proposed Change or Addition**

Item	Unit of Measure	Quantity	Unit Cost	Total Cost
Time Extension	CD	184	N/A	N/A

**Explanation of Necessity for Change or Addition** Change Order 5 extended the contract time to June 30, 2022. This change order 7 is to extend overall contract time and site completion time for Henderson Rd from June 30, 2022 to December 31, 2022. With unforeseen utility conflicts and a plan revision in process for the Henderson Rd section of the project, this time extension should allow time for the contractor to complete the work.

David W. Keltner                      4/12/2022  
 Division Manager                      Date

Precision 2000, Inc                      4/21/2022  
 Contractor Name Print                      Date

\_\_\_\_\_  
 Director                      Date

[Signature]  
 Contractor Sign

Jeffery Brown                      4/13/2022  
Digitally signed by Jeffery Brown  
 DN: c=US, e=jeffery.brown@dmxatlas.com  
 O=Atlas Technical Consultants, CN=Jeffery Brown  
 SPLOST PM Construction Manager                      Date

President  
 Contractor Title

Ernest Alexander                      4-22-2022  
 SPLOST PM Coordinator                      Date

[Signature]                      4-22-22  
 Zachary L. Williams/COO/Executive Assistant                      Date



## DeKalb SPLOST Change Order Request Administrative Authorization

The Chief Executive Officer or his designee shall have the authority to approve and execute a Change Order lowering the Contract Price or increasing the Contract Price up to twenty percent (20%) of the original Contract Price provided that the total amount of the increase authorized by such Change Order is less than \$100,000.