



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Professional Engineering Services for Department of Watershed Management Date: 3/7/2022
 Contractor: Black & Veatch
 Contract Number: 1034381 Contract Amendment Number: 5
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
\$3,000,000.00	6/1/2017	1309	12/31/2020

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
6/14/2017	1294	12/29/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	0	\$1,500,000.00
Change Order No. 2:	367	\$0.00
Change Order No. 3:	0	\$750,000.00
Change Order No. 3:	366	\$0.00

Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:	Current Contract End Date:
\$5,250,000.00	2027	12/31/2022	12/31/2022

Description of Proposed Changes: Change Order 5 is being requested in order to provide additional funding on the current On-Call A/E Engineering contract which will allow engineering consultants Black & Veatch and R2T to complete the sewer flow reversal from Gwinnett to DeKalb.

Justification of Proposed Changes: R2T is in the process of completing the design to reverse sewer flows that go from DeKalb to Gwinnett back to DeKalb. The additional funding is needed in order for the design consultant to complete the design.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	0	NA	NA
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (3/7/22):	
\$1,719,907.00	\$6,969,907.00	\$3,800,676.96	

Describe Any Risk Associated With This Change: There are no risk associated with this change.

Effect of NOT Approving This Change: Should this change order not be approved the design to convert sewer flows from Gwinnett to DeKalb will be delayed and potentially violate the intergovernmental agreement (IGA) with Gwinnett, which could result in fines to DeKalb County for violation of the IGA.

Engineering Manager's Approval:

- Accepted
 Rejected

Signature: Kerry Williams, P.E., PMP, Engineering Manager Digitally signed by Kerry Williams, P.E., PMP, Engineering Manager
Date: 2022.03.08 09:40:37 -05'00'
Print Name: Kerry Williams
Date: March 8, 2022

Watershed Director's Approval:

- Accepted
 Rejected

Signature: Dehayes Digitally signed by Dehayes
Date: 2022.03.08 10:13:24 -05'00'
Print Name: David Hayes
Date: 3.8.2022

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: 
Print Name: Leahany L. Williams
Date: 3-11-22

Contract Name: Professional Engineering Services for Department of Watershed Management
Contractor: Black & Veatch
Contract Number: 1034381