



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snappinger Advanced Wastewater Treatment Facilities **Date:** 6/7/2018
Expansion - Phase 2
Contractor: Archer Western Construction, LLC
Contract Number: 972548 **Contract Amendment Number:** 3
Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$187,869,380.00	8/5/2015	1640	2/29/2020

NTP Start Date:	Original Performance Days:	Original Performance End Date:
8/26/2015	1640	2/21/2020

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1: PENDING	0	\$350,797.46
Change Order No. 2: PENDING	0	\$599,549.04
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$187,869,380.00	1640	2/20/2020

Description of Proposed Changes:
 See Exhibit "A" and supporting documentation attached.

Justification of Proposed Changes:
 The referenced project is approximately 42% complete and a large amount of design and construction changes have been necessary to accommodate design changes, varying subsurface utilities and construction issues. One hundred and twenty-nine (129) Field Orders have been executed to date to accommodate these types of issues in an effort to mitigate cost and delay impacts to the project. To further assist the Owner with management and corresponding contract term adjustments for excusable delays encountered by the Contractor, three each Proposed Change Orders (PCO) are requested for your consideration.

Please see the summary table titled Exhibit "A" on the next page for this PCO with supporting documentation attached herein. Each PCO has been reviewed and accepted by the project team members, however approval of this Change Order will result in a Contract Term extension which requires review and acceptance by the Board of Commissioners.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
90	1730	5/20/2020	N/A
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date:	
\$0.00	\$187,869,380.00	\$77,720,268.56	

Describe Any Risk Associated With This Change:

Effect of NOT Approving This Change:

Future claims by the Contractor for reimbursement of costs associated with excusable time extensions


Watershed Director's Approval:

- Accepted
 Rejected

Signature:

Print Name:

Date:


REGINALD WELLS
8/10/18


Deputy Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature:

Print Name:

Date:


Ted Rhinset
8/10/18


Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature:

Print Name:

Date:


Zachary L. Williams
9-20-18

Contract Name: Snappinger Advanced Wastewater Treatment Facilities

Contractor: Archer Western Construction, LLC

Contract Number: 972548

Contract Amendment Number: 3