



# PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2 Date: 11/9/2020  
 Contractor: Archer Western Construction, LLC  
 Contract Number: 972548 Contract Amendment Number: 10

Contract Amendment Category:  Cost  Schedule  Scope  Deliverables

| Original Contract \$ Amount: | Contract Start Date: | Original Contract Days:(TERM) | Original Contract End Date: |
|------------------------------|----------------------|-------------------------------|-----------------------------|
| \$187,869,380.00             | 8/5/2015             | 1669                          | 2/29/2020                   |

| NTP Start Date: | Original Performance Days:(TIME) | Original Performance End Date: |
|-----------------|----------------------------------|--------------------------------|
| 8/26/2015       | 1640                             | 2/21/2020                      |

| Previous Change Order: | Previous Time Extensions Days: | Previous Changes to \$ Amount: |
|------------------------|--------------------------------|--------------------------------|
| Change Order No. 1:    | 0                              | \$350,797.46                   |
| Change Order No. 2:    | 0                              | \$599,549.04                   |
| Change Order No. 3:    | 90                             | \$0.00                         |
| Change Order No. 4:    | 120                            | \$1,650,000.00                 |
| Change Order No. 5:    | 0                              | \$465,000.00                   |
| Change Order No. 6:    | 0                              | \$106,519.11                   |
| Change Order No. 7:    | 0                              | \$271,526.74                   |
| Change Order No. 8:    | 0                              | \$1,000,000.00                 |
| Change Order No. 9:    | 0                              | \$225,345.72                   |

| Current Contract Amount: | Current Performance Days: | Current Performance End Date: |
|--------------------------|---------------------------|-------------------------------|
| \$192,538,118.07         | 1850                      | 9/18/2020                     |

**Description of Proposed Changes:**  
 An 18 month extension of the Contract Term extension to June 30, 2022, as requested by DeKalb County to align with the current contract terms.

**Justification of Proposed Changes:**  
 This extension will prevent potential Contract termination due to expiration, enable the work to continue, and continue payment to the Contractor for work performed.

| Proposed Additional Performance Days: | Proposed Cumulative Performance Days: | Proposed Performance End Date:          | Proposed Contract End Date: |
|---------------------------------------|---------------------------------------|---|-----------------------------|
| 0                                     | 0                                     | NA                                      | 6/30/2022                   |
| Proposed Changes to Dollar Amount:    | Proposed Cumulative Contract Amount:  | Amount Spent To Date as of (11/9/2020): |                             |
| \$0.00                                | \$192,538,118.07                      | \$155,136,594.81                        |                             |

**Describe Any Risk Associated With This Change:**

None

**Effect of NOT Approving This Change:**

Contract expiration which may result in a work stoppage, potential claim for demobilization/ remobilization and delayed construction completion.

**Engineering Manager's Approval:**

Accepted

Signature: F. Keith Lagaite

Digitally signed by F. Keith Lagaite  
Date: 2020.11.10 09:24:06 -05'00'

Rejected

Print Name: F. Keith Lagaite

Date: 11-10-2020

**Watershed Director's Approval:**

Accepted

Signature: Reginald Wells

Digitally signed by Reginald Wells  
Date: 2020.11.10 09:54:35 -05'00'

Rejected

Print Name: Reginald Wells

Date: 11/10/2020

**Chief Operating Officer's Approval:**

Accepted

Signature: [Handwritten Signature]

Print Name: Zechariah L. Williams

Date: 11/13/20

Contract Name: Snappinger Advanced Wastewater Treatment Facilities Expansion - Phase 2

Contractor: Archer Western Construction, LLC

Contract Number: 972548

Contract Amendment Number: 10