



PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Snapfinger Creek AWTP Expansion - Phase II Construction Date: 12/9/2019
Management Services
 Contractor: Tetra Tech
 Contract Number: 13-902684 Contract Amendment Number: 2
 Contract Amendment Category: Cost Schedule Scope Deliverables

Original Contract \$ Amount:	Contract Start Date:	Original Contract Time:	Original Contract End Date:
\$10,278,218.00	8/13/2013	1460	8/12/2017

NTP Start Date:	Original Performance Days:	Original Performance End Date:
8/20/2013	1460	8/19/2017

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to \$ Amount:
Change Order No. 1:	1230	\$7,221,351.53
Change Order No. 2:	0	\$0.00
Change Order No. 3:	0	\$0.00
Current Contract Amount:	Current Performance Time (Days):	Current Performance End Date:
\$17,499,569.53	2690	12/31/2020

Description of Proposed Changes: Construction for Snapfinger Phase 2 is approximately 68% complete. This Amendment 2, requested for your consideration, provides authorization for Tetra Tech to work overtime to be paid at time and a half for hours over 40. Scope additions include better alignment of Tetra Tech's existing contract with the Contractor's (Archer Western) approved work day schedule.

Justification of Proposed Changes: Amendment to construction management contract with Tetra Tech for the Snapfinger plant expansion project. As Archer Western, the general contractor, works to recover some time in their schedule, they are periodically working more than 40 hours per week when weather permits. Tetra Tech's contract, however, provides for payments for inspections only up to 40 hours per inspector per week. This proposed amendment would allow overtime to be paid at time and a half for hours over 40, and would budget an estimated not to exceed amount of \$448,000 through July 31, 2020, when current contract funds are estimated to be exhausted. As a separate, future item, Watershed and Tetra Tech are estimating what additional future funds will be needed based on revised Snapfinger Plant phase 2 completion in 2022.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
0	0	NA	NA
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	Amount Spent To Date as of (12/9/19):	
\$0.00	\$17,499,569.53	\$13,734,893.38	



Describe Any Risk Associated With This Change: None

Effect of NOT Approving This Change:
No Construction Manager for the Contractor's extended workday could result in construction quality issues. Construction Manager's inspection required while Contractor is working to ensure Work performed meets contractual requirements.

Watershed Director's Approval:

- Accepted
 Rejected

Signature: Reginald Wells
Print Name: Reginald Wells
Date: 12/9/2019

Digitally signed by Reginald Wells
DN: cn=Reginald Wells, o=DeKalb County, ou=Water Quality Management, email=reginald.wells@dekalbcounty.ga.gov, c=US
Date: 2019.12.09 10:44:40 -0500

Deputy Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: [Handwritten Signature]
Print Name: Ted Rhinehart
Date: 12/9/19

Chief Operating Officer's Approval:

- Accepted
 Rejected

Signature: [Handwritten Signature]
Print Name: Zachary L. Williams
Date: 12-10-19

Snappinger Creek AWTP Expansion - Phase II Construction Management
Contract Name: Services
Contractor: Tetra Tech
Contract Number: 13-902684
Contract Amendment Number: 2

2018 FEB 10 PM 1 55