



DeKalb SPLOST Change Order Request Administrative Authorization

ITB No. 18-101024 Contract No. 1156154 Change Order #8
 Request Date 9/29/2022 Project Type Sidewalks

Project Description This project constructs 5-foot sidewalks with 2-foot grass strips, along with curb and gutter to fill in the voids between the existing segments of sidewalk to provide connectivity along Flat Shoals Road from the intersection of Second Avenue to just past Whites Mill Road, Henderson Road, from the intersection of Henderson Mill Road to the intersection of La Vista Road, and at Salem Road from the intersection of Panola Road to Fannin Drive. In addition, this project includes timber boardwalk and a pedestrian bridge along Henderson Road. The projects have a total gross length of 3.81 miles.

Contractor Precision 2000 Purchase Order Authorized Amount ~~\$6,450,000.45~~ \$6,469,306.40
 Change Order Amount \$0 Change to Purchase Order 0% DWP

Requester Name Jeffery Brown Requester Title Project Manager

Change Order No. One Authorized Use of Host Funds

Change Order No. Two Authorized Amount \$77,840.00

Change Order No. Three Amount \$0

Change Order No. Four Amount \$85,000

Change Order No. Five Amount: \$0

Change Order No. Six Amount: \$310,462.95

Change Order No. Seven Amount: \$0

Change Order No Eight Amount: \$0

Items for Proposed Change or Addition

Item	Unit of Measure	Quantity	Unit Cost	Total Cost
Time Extension	CD	181	N/A	N/A

Explanation of Necessity for Change or Addition Change order 7 extended the overall contract time and site completion time for Henderson Rd to December 31, 2022. This change order is to extend the completion date from December 31, 2022 to June 30, 2023. With unforeseen utility conflicts and a plan revision for the Henderson Rd section of the project, this time extension should allow time for the contractor to complete the work.

David Pelton Digitally signed by David Pelton
Date: 2022.10.12 18:02:01 -0400'

Division Manager _____ Date _____

Contractor Name Print _____ Date 10/12/2022

Director _____ Date 10/12/2022
 Jeffery Brown Digitally signed by Jeffery Brown
Date: 2022.10.12 18:02:01 -0400'

SPLOST PM Construction Manager _____ Date _____

Contractor Sign _____

Contractor Title _____

10/13/2022

SPLOST PM Coordinator _____ Date _____

10-13-22
 Zachary L. Williams/COO/Executive Assistant Date _____



DeKalb SPLOST Change Order Request Administrative Authorization

The Chief Executive Officer or his designee shall have the authority to approve and execute a Change Order lowering the Contract Price or increasing the Contract Price up to twenty percent (20%) of the original Contract Price provided that the total amount of the increase authorized by such Change Order is less than \$100,000.