



DeKalb SPLOST Change Order Request Administrative Authorization

ITB No. 21-101463 Contract No. 1288704 Change Order # 1
 Request Date 10/31/2022 Project Type Intersection Improvement

Project Description North Decatur Road carries a significant amount of vehicular traffic through neighborhoods where pedestrians are active. The project includes mini-roundabouts on North Decatur Road at the Springdale Road and Oakdale Road intersections, including related curb, ramps, and sidewalks, which are intended to calm traffic and improve operations and safety.

Contractor SD&C Purchase Order Authorized Amount \$627,165.71

Change Order Amount \$0 Change to Purchase Order 0%

Requester Name Jeffery Brown Requester Title Project Manager

Items for Proposed Change or Addition

Item	Unit of Measure	Quantity	Unit Cost	Total Cost
Time Extension	CD	84	N/A	N/A

Explanation of Necessity for Change or Addition The NTP for this project was signed by the contractor on 9/9/2022. At the NTP meeting the contractor advised of delays in material manufacturing for the proposed traffic signals. The contractor's submitted schedule shows an anticipated completion date of March 31, 2023. Extending the completion date to 3/31/2023 should allow for adequate time for completion.

David Pelton Digitally signed by David Pelton
Date: 2022.12.02 16:51:21 -05'00'

 Division Manager Date

Tony Adibe 10/31/22

 Contractor Name Print Date

Director _____

 Director Date

Jeffery Brown Digitally signed by Jeffery Brown
DN: C=US,
E=jeffery.brown@onestas.com,
O=Alfas Technical Consultants,
OU=Jeffery Brown 11/1/2022

 SPLOST PM Construction Manager Date

Tony Adibe

 Contractor Sign

President

 Contractor Title

Ernest Ruffler 12-8-2022

 SPLOST PM Coordinator Date

[Signature] 12-12-22

 Zachary L. Williams/COO/Executive Assistant Date

The Chief Executive Officer or his designee shall have the authority to approve and execute a Change Order lowering the Contract Price or increasing the Contract Price up to twenty percent (20%) of the original Contract Price provided that the total amount of the increase authorized by such Change Order is less than \$100,000.