



## Legislation Details (With Text)

**File #:** 2022-2217    **Version:** 1    **Name:**

**Type:** Resolution    **Status:** Preliminary Item

**File created:** 9/20/2022    **In control:** Board of Commissioners

**On agenda:** 11/8/2022    **Final action:** 11/8/2022

**Title:** Commission District(s): 4  
CO - Change Order No. 6 to Contract No. 1171444 for Road Widening, Sidewalks, Bike Lanes (Rockbridge Road - Allgood to Rowland Road) - PI#s 008121/0012789: for use by Public Works - Transportation (PW-T). This contract consists of the widening of Rockbridge Road from Allgood To Rowland Road to allow for the construction of sidewalks and bike lanes. Awarded to E.R. Snell Contractors, Inc. CONTRACT TERM EXTENSION ONLY

**Indexes:**

**Attachments:** 1. AGENDA NOTES, 2. SPLOST CO

Date	Ver.	Action By	Action	Result
11/8/2022	1	Board of Commissioners	approved	Pass
11/3/2022	1	PWI-Public Works & Infrastructure Committee	recommended for approval.	Pass
11/1/2022	1	Committee of the Whole	Accepted to the BOC agenda and assigned	

**Purchasing Type:** Change Order (CO)

**Public Hearing:** YES  NO

**Department:** Purchasing & Contracting

**AGENDA ITEM:**

**Commission District(s): 4**

CO - Change Order No. 6 to Contract No. 1171444 for Road Widening, Sidewalks, Bike Lanes (Rockbridge Road - Allgood to Rowland Road) - PI#s 008121/0012789: for use by Public Works - Transportation (PW-T). This contract consists of the widening of Rockbridge Road from Allgood To Rowland Road to allow for the construction of sidewalks and bike lanes. Awarded to E.R. Snell Contractors, Inc. CONTRACT TERM EXTENSION ONLY

**Information Contact:** Michelle Butler, Esq., CPPO, Procurement Manger

**Phone Number:** (404) 687-3581

**PURPOSE:**

Awarded by the BOC on July 23, 2019, for an amount not to exceed \$3,223,197.45. On March 9, 2021, the BOC approved Change Order No. 1 for an amount not to exceed \$26,174.72 for the lowering of two (2) sanitary sewer laterals that were in conflict with the proposed drain system and increasing the contract term. On November 9, 2021, the BOC approved Change Order No. 2 to increase the contract term for an additional six (6) months due to utility relocation delays. On March 8, 2022, the BOC approved Change Order No. 3 to increase the contract term for an additional six (6) months and funding in an amount not to exceed \$194,499.40. This was to cover increases in asphalt stone market prices as well as the increased overhead, traffic control

maintenance, and erosion control caused by the continued delays in utility relocation. On September 27, 2022, the BOC approved requests to increase funding to regain funds spent out of the work allowance (CO4) and to cover increased overhead and traffic control maintenance caused by the continued delays in utility relocation (CO5). This request is to extend the contract term for completion due to continued delays to utility relocation and waterline supply issues.

**RECOMMENDATION:**

Recommend approval of Change Order No. 6 through June 30, 2023, with:

E.R. Snell Contractor, Inc., 1785 Oak Road, Snellville, GA 30078

and authorize the CEO to execute the change order and all associated documents.

**ADDITIONAL INFORMATION:**

- |                              |                                    |
|------------------------------|------------------------------------|
| 1. DBE Participation:        | 15% - PI 008121 / 14% - PI 0012789 |
| 2. Contract Effective Date:  | July 23, 2019                      |
| 3. Contract Expiration Date: | December 31, 2022                  |
| 4. Amount Spent To Date:     | \$2,762,977.37                     |