



Legislation Details (With Text)

File #: 2021-2820 **Version:** 1 **Name:**

Type: Resolution **Status:** Action

File created: 7/2/2021 **In control:** Board of Commissioners

On agenda: 8/24/2021 **Final action:** 8/24/2021

Title: Commission District(s): 3 & 7
CO - Change Order No. 1 to Contract No.1233205 for Construction of Rainbow Park Amphitheater (151 days): for use by the Department of Recreation, Parks and Cultural Affairs. This contract consists of the construction of a new amphitheater. Awarded to Bayne Development Group, LLC. Amount Not To Exceed: \$35,000.00.

Indexes:

Attachments: 1. Agenda Notes - 2021-2820, 2. UC Change Order Request - 2021-2820

Date	Ver.	Action By	Action	Result
8/24/2021	1	Board of Commissioners		
8/16/2021	1	PECS-Planning, Economic Development & Community Services Committee	recommended for approval.	Pass
8/10/2021	1	Board of Commissioners		
8/3/2021	1	Committee of the Whole	Accepted to the BOC agenda and assigned	

Purchasing Type: Change Order (CO)

Public Hearing: YES NO **Department:** Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 3 & 7

CO - Change Order No. 1 to Contract No.1233205 for Construction of Rainbow Park Amphitheater (151 days): for use by the Department of Recreation, Parks and Cultural Affairs. This contract consists of the construction of a new amphitheater. Awarded to Bayne Development Group, LLC. Amount Not To Exceed: \$35,000.00.

Information Contact: Cathryn G. Horner, Director

Phone Number: (404) 371-6334

PURPOSE:

Awarded by the BOC on November 10, 2020 for an amount not to exceed \$1,609,816.36. This contract consists of the construction of a new amphitheater and bandshell, installation of a slate scape trail and detention area, grading, landscaping and lighting. Installation of a service drive and sidewalk area is included for access into and out of the amphitheater. This request for additional funding and to extend the contract due to delays in the production of the bandshell which has an extended lead time of 6-8 weeks and to increase funding to cover site erosion control measures while the contractor waits on the delivery of the bandshell.

RECOMMENDATION:

Recommend approval of Change Order No. 1 to extend the contract through June 30, 2022 with:

Bayne Development Group, LLC, 31 S. Center Street, Winder, GA 306980

Amount Not To Exceed: \$35,000.00

and authorize the Chief Executive Officer to execute the change order and all associated documents.

ADDITIONAL INFORMATION:

- | | |
|------------------------------|----------------------------|
| 1. LSBE Participation: | 25% |
| 2. Contract Effective Date: | November 10, 2020 |
| 3. Contract Expiration Date: | December 31, 2021 |
| 4. Amount Spent to Date: | \$1,309,816.36 |
| 5. Funding: | General - Operating (RPCA) |