



Legislation Text

File #: 2017-0550, **Version:** 1

Purchasing Type: Change Order (CO)

Public Hearing: YES NO

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 4 & 7

CO - Change Order No. 6 to Contract Nos.: 12-902565 and 12-902566 Geographical Location and Inventory of the Wastewater Collection System: for use by the Department of Watershed Management (DWM). Awarded to Brown and Caldwell Inc. and Arcadis US, Inc. Contract Term Extension ONLY

Information Contact: Talisa Clark, CPPO

Phone Number: (404) 687-2797

PURPOSE:

Awarded by the BOC to three (3) contractors on September 25, 2012 for an amount not to exceed \$15,000,000.00. Change Order No. 1 was approved by the BOC on February 25, 2014 to extend the contracts' expiration date to February 25, 2015. Change Order No. 2 was approved by the BOC on January 27, 2015 to extend the contracts' expiration date to February 25, 2016. Change Order No. 3 was approved by the BOC on July 28, 2015 to reduce awarded contracts by a total amount of \$6,000,000.00 due to the reduction in the scope and cost of the remaining work. Change Order No. 4 was approved by the BOC on February 25, 2016 to extend the contracts' expiration date to February 25, 2017. Change Order No. 5 was approved on February 28, 2017 to extend the contracts' expiration date to August 31, 2017. This request is to give the remaining contractors a non-compensatory time and term extension of 122 calendar days in order to complete the assignments critical to sewer GIS updates, capacity assurance and sanitary sewer modeling.

RECOMMENDATION:

Recommend approval of Change Order No. 6 to extend the contracts' expiration date to December 31, 2017 with:

Brown Caldwell Inc., 990 Hammond Drive, Suite 440, Atlanta, GA 30328

Note: LSBE Participation: 66%

Arcadis US, Inc., 2410 Paces Ferry Road, Suite 400, Atlanta, GA 30339

Note: LSBE Participation: 30%

And authorize the Chief Executive Officer to execute the change orders and all associated documents.

ADDITIONAL INFORMATION:

1. Contract Effective Date: March 1, 2013
2. Contract Expiration Date: August 31, 2017
3. Amount Spent To Date: \$8,223,453.41
4. Funding: CIP Line No. 48 (DWM)