



Legislation Text

File #: 2023-1287, **Version:** 1

Purchasing Type: Change Order (CO)

Public Hearing: YES NO

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 2 and 6

CO - Change Order No. 3 to Contract No. 1288704 for North Decatur Road Roundabout Improvements (120 days): for use by Public Works-Transportation. Consists of construction of mini-roundabouts at the North Decatur Road intersections with Springdale Road and Oakdale Road, including related curb, ramps, and sidewalks. This request is for additional SPLOST funding to cover the cost of installed quantities that have exceeded the estimated quantities of the project. Awarded to: SD&C, Inc. Amount Not To Exceed: \$20,000.00.

Information Contact: Michelle Butler, CPPO, Procurement Manager

Phone Number: (404) 687-3581

PURPOSE:

Awarded by the BOC on April 12, 2022, for an amount not to exceed \$627,165.71. On February 16, 2023 the BOC approved Change Order No. 1 to extend the contract term for six (6) month to allow time for delays in material manufacturing for proposed traffic signals and weather and temperature delays. On May 9, 2023 the BOC approved Change Order No. 2 for additional pricing to reconstruct the roundabouts at the North Decatur Road intersections with Oakdale Road and Springdale Road and to allow for a six-months extension of the contract term. The revised design for the center islands include a 4 inch rise (domed central island) plus a 1.5 inch lip at the edges for a 5.5 inch total rise above the surrounding pavement. This request is for additional funding to cover the cost of installed quantities that have exceeded the estimated quantities of the project.

RECOMMENDATION:

Recommend approval of Change Order No. 3 for additional SPLOST funding with:

SD&C, Inc., 4473 Covington Highway, Decatur, GA 30035

Amount Not To Exceed: \$20,000.00

and authorize the Chief Executive Officer to execute the change order and all associated documents.

ADDITIONAL INFORMATION:

1. LSBE-DeKalb Firm
2. Contract Effective Date: April 12, 2022
3. Contract Expiration Date: December 31, 2023
4. Amount Spent To Date: \$584,938.25

5. Funding: SPLOST Category 1D - Transportation Enhancements