



Legislation Text

File #: 2019-3422, **Version:** 1

Purchasing Type: Change Order (CO)

Public Hearing: YES NO

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 1 & 6

CO - Change Order No. 3 to Contract No. 1038278 for Runway 21L Engineered Materials Arresting System, (EMAS) Project at the DeKalb Peachtree (PDK) Airport. The contract consists of the installation of an EMAS on Runway 21L Approach End to address the safety area limits required by the Federal Aviation Administration guidelines and the approved Airport Layout Plan. Awarded to Astra Group, Inc. CONTRACT TERM EXTENSION ONLY.

Information Contact: Talisa Clark, CPPO

Phone Number: (404) 687-2797

PURPOSE:

Awarded by the BOC on November 7, 2016 for an amount not to exceed \$5,598,888.00. On December 5, 2017, the BOC approved Change Order No. 1 for an amount not to exceed \$1,269,903.00 and extended the contract's expiration date to December 31, 2018. On December 4, 2018, the BOC approved Change Order No. 2 for an amount not to exceed \$584,730.83 and extended the contract's expiration date to March 31, 2019. The completion of the project has been delayed due to unforeseen weather conditions. This request is to extend the contract's expiration date to December 31, 2019 to allow for completion of the work.

RECOMMENDATION:

Recommend approval of Change Order No. 3 with:

Astra Group, Inc., 300 Churchill Ct., Woodstock, GA 30188

and authorize the Chief Executive Officer to execute the change order and all associated documents.

ADDITIONAL INFORMATION:

- | | |
|------------------------------|----------------------------|
| 1. DBE Participation: | 13.09% |
| 2. Contract Effective Date: | November 7, 2016 |
| 3. Contract Expiration Date: | March 31, 2019 |
| 4. Amount Spent To Date: | \$5,079,565.48 |
| 5. Funding: | Capital Projects (Airport) |