



Legislation Text

File #: 2021-3307, **Version:** 1

Purchasing Type: Change Order (CO)

Public Hearing: YES NO

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 1, 3, 5, 6 and 7

CO - Change Order No. 4 to Contract No. 1156154 for DeKalb Sidewalk Program Phase 2C - Salem Rd., Henderson Rd. and Flat Shoals Rd. - PI# 0007618/PI# 0008268 (548 days): for use by Public Works-Transportation. This contract consists of construction of sidewalks along Salem, Henderson and Flat Shoals Roads. Awarded to: Precision 2000, Inc. Contract Term Extension Only.

Information Contact: Cathryn Horner, Chief Procurement Officer

Phone Number: (404) 371-6334

PURPOSE:

Awarded by the BOC on April 9, 2019 for an amount not to exceed \$5,996,003.45. The BOC approved Change Order No. 1 on February 11, 2020 amending the original funding allocation to add HOST funds and to reduce the amount of SPLOST funds originally allocated. On August 11, 2020, the BOC approved Change Order No. 2 for an amount not to exceed \$77,840.00 to provide funds for the construction of a retaining wall needed to address design of a steep slope identified after the completion of grading work to eliminate potential erosion problems. On March 9, 2021, the BOC approved Change Order No. 3 for an amount not to exceed \$85,000.00 to allow for the excavation of numerous additional test holes to better determine the locations of utilities that are in conflict with proposed storm drain systems along Henderson Road. This request is to extend the contract term for an additional six (6) months to allow more time to address utility conflicts with proposed storm drain systems along Henderson Road.

RECOMMENDATION:

Recommend approval of Change Order No. 4 through June 30, 2022 with:

Precision 2000, Inc., 2215 Lawson Way, Atlanta, GA 30341

and authorize the Chief Executive Officer to execute the change order and all associated documents.

ADDITIONAL INFORMATION:

- | | |
|------------------------------|--------------------|
| 1. DBE Participation: | 53% |
| 2. Contract Effective Date: | July 10, 2019 |
| 3. Contract Expiration Date: | December 31, 2021 |
| 4. Amount Spent to Date: | \$6,073,843.41 |
| 5. Funding: | SPLOST Category 1B |

