



Legislation Details (With Text)

File #: 2022-2162 **Version:** 1 **Name:**
Type: Resolution **Status:** Preliminary Item
File created: 9/7/2022 **In control:** PWI-Public Works & Infrastructure Committee
On agenda: 9/20/2022 **Final action:**
Title: Commission District(s): 4
CO - Change Order Nos. 4 and 5 to Contract No. 1171444 for Road Widening, Sidewalks, Bike Lanes (Rockbridge Road - Allgood to Rowland Road) - PI#s 008121/0012789: for use by Public Works - Transportation (PW-T). This contract consists of the widening of Rockbridge Road from Allgood To Rowland Road to allow for the construction of sidewalks and bike lanes. Awarded to E.R. Snell Contractors, Inc. Amount Not To Exceed: \$221,641.23.

Indexes:

Attachments: 1. 2022-2162 CO4, 2. 2022-2162 CO5, 3. Rvsd 2162 Agenda Notes

Date	Ver.	Action By	Action	Result
9/27/2022	1	Board of Commissioners	approved	Pass
9/20/2022	1	PWI-Public Works & Infrastructure Committee	recommended for approval.	Pass
9/20/2022	1	Committee of the Whole	Accepted to the BOC agenda and assigned	

Purchasing Type: Change Order (CO)

Public Hearing: YES ☐ NO ☒

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 4

CO - Change Order Nos. 4 and 5 to Contract No. 1171444 for Road Widening, Sidewalks, Bike Lanes (Rockbridge Road - Allgood to Rowland Road) - PI#s 008121/0012789: for use by Public Works - Transportation (PW-T). This contract consists of the widening of Rockbridge Road from Allgood To Rowland Road to allow for the construction of sidewalks and bike lanes. Awarded to E.R. Snell Contractors, Inc. Amount Not To Exceed: \$221,641.23.

Information Contact: Michelle Butler, Procurement Manager

Phone Number: (404) 687-3581

PURPOSE:

Awarded by the BOC on July 23, 2019 in an amount not to exceed \$3,223,197.45. On March 9, 2021, the BOC approved Change Order No. 1 in an amount not to exceed \$26,174.72 for the lowering of two (2) sanitary sewer laterals that were in conflict with the proposed drain system and increasing the contract term. On November 9, 2021, the BOC approved Change Order No. 2 to increase the contract term for an additional six (6) months due to utility relocation delays. On March 8, 2022, the BOC approved Change Order No. 3 to increase the contract term for an additional six (6) months and funding in an amount not to exceed \$194,499.40. This was to cover increases in asphalt stone market prices as well as the increased overhead, traffic control maintenance, and erosion control caused by the continued delays in utility relocation. These requests are to increase funding to

regain funds spent out of the work allowance (CO4) and to cover increased overhead and traffic control maintenance caused by the continued delays in utility relocation (CO5).

RECOMMENDATION:

Recommend approval of Change Order Nos. 4 and 5 with E.R. Snell Contractor, Inc., 1785 Oak Road, Snellville, GA 30078. Amount Not to Exceed: \$221,641.23 and authorize the Chief Executive Officer to execute the change orders and all associated documents.

ADDITIONAL INFORMATION:

- | | |
|------------------------------|--------------------------------------|
| 1. DBE Participation: | 15% - PI 008121 / 14% - PI 0012789 |
| 2. Contract Effective Date: | July 23, 2019 |
| 3. Contract Expiration Date: | December 31, 2022 |
| 4. Amount Spent To Date: | \$2,762,977.37 |
| 5. Funding: | SPLOST (Category 1B)(Transportation) |