



DeKalb County Government

Manuel J. Maloof Center
1300 Commerce Drive
Decatur, Georgia 30030

Legislation Text

File #: 2019-3289, **Version:** 1

Purchasing Type: Change Order (CO)

Public Hearing: YES ☐ NO ☒

Department: Purchasing & Contracting

AGENDA ITEM:

Commission District(s): 3 & 7

CO - Change Order No. 5 to Contract No. 972548 Snapfinger Advanced Wastewater Treatment Facilities Expansion - Phase 2: for use by the Department of Watershed Management (DWM). This contract consists of the phase 2 expansion to the Snapfinger Advanced Wastewater Treatment Facility; inclusive of site preparation, modification of existing structures, and the construction of new structures. This request is to provide reasonable actual costs incurred because of work suspension at the Dewatering Building. Awarded to Archer Western Construction, LLC. Amount Not To Exceed: \$465,000.00.

Information Contact: Talisa Clark, CPPO

Phone Number: (404) 687-2797

PURPOSE:

Awarded by the BOC on June 9, 2015 for an amount not to exceed \$187,869,380.00. On November 13, 2018, the BOC approved Change Order No. 1 to extend the contract term to December 31, 2020 and to increase funding by an amount not to exceed \$350,797.46; Change Order No. 2 to increase funding by an amount not to exceed \$599,549.04; and Change Order No. 3 to increase the contract time by 90 days. This contract consists of blasting and clearing of rock; construction of a retaining wall; demolition of existing tankage and equipment; construction of the new headwork, biological reactors, membrane bio-reactors (MBR), chemical storage and feed facilities; and modifications to the chlorine contact basin, sludge dewatering, sludge holding tank, and odor control units. This request is to provide lump sum reasonable actual costs incurred due to work suspension at the Dewatering Building from January 28, 2016 through October 27, 2016 while DWM verified if it would be cost effective for the County to process all sludge at an existing facility.

RECOMMENDATION:

Recommend approval of Change Order No. 5 with:

Archer Western Construction, LLC, 2410 Paces Ferry Road, Suite 600, Atlanta, GA 30339

Amount Not to Exceed: \$465,000.00

and authorize the Chief Executive Officer to execute the change order and all associated documents.

ADDITIONAL INFORMATION:

- | | |
|-----------------------------|----------------|
| 1. LSBE Participation: | 15.14% |
| 2. Contract Effective Date: | August 5, 2015 |

3. Contract Expiration Date: December 31, 2020
4. Amount Spent To Date: \$103,152,466.73
5. Funding: Renewal and Extension Bond, CIP Line No. 52 (DWM)