PROPOSED CHANGE ORDER REQUEST

Department of Watershed Management

Contract Name: Construction Management Services

Date: 10/13/2021

Contractor: Tetra Tech

Contract Number: 1043467

Contract Amendment Number: 2

Contract Amendment Category: ☑ Cost ☑ Schedule ☐ Scope ☐ Deliverables

Original Contract $ Amount:	Contract Start Date:	Original Contract Time:(TERM)	Original Contract End Date:
$3,000,000.00	2/10/2017	1785	12/31/2021

NTP Start Date:	Original Performance Days:(TIME)	Original Performance End Date:
2/23/2017	1460	2/22/2021

Previous Change Order:	Previous Time Extensions (Days):	Previous Changes to $ Amount:
Change Order No. 1:	312	$1,088,000.00
Change Order No. 2:	0	$0.00
Change Order No. 3:	0	$0.00
Current Contract Amount:	**Current Performance Time (Days):**	**Current Performance End Date:**
$4,088,000.00	**1772**	12/31/2021

Description of Proposed Changes: Amendment/Change Order No. 2 is being proposed in order to provide additional time for Tetra Tech, Inc. to perform inspections and construction management services associated with the Scott Candler Ozone Generator, Pole Bridge Dewatering and Kensington LS and Force Main Projects. This change order serves as an interim solution until the new construction management services contracts are approved by the Board of Commissioners and awarded to the recommended bidders.

Justification of Proposed Changes: Amendment/Change Order No. 2 allows for a continuation of oversight without an interruption of construction management services for the Scott Candler Ozone Generator, Pole Bridge Dewatering and Kensington LS and Force Main Projects. The additonal funding requested will allow services to continue through April 2022 with the intent that once the new construction management services contracts are executed, these services will be provided through the new contract awards.

Proposed Additional Performance Days:	Proposed Cumulative Performance Days:	Proposed Performance End Date:	Proposed Contract End Date:
120	1892	4/30/2022	4/30/2022
Proposed Changes to Dollar Amount:	Proposed Cumulative Contract Amount:	ORACLE Amount Spent to Date (10/13/2021):	
$0.00	$4,088,000.00	$2,990,688.56	

Describe Any Risk Associated With This Change: Dekalb County will be at risk of having a gap in construction management services until a new contract can be procured.

Effect of NOT Approving This Change: The County will be at risk of having a gap in construction management services. County staff will have to the gaps with the limited resources on hand.

Engineering Manager's Approval:

☑ Accepted
☐ Rejected

Signature: Cassandra Marshall, PMP
Print Name: Cassandra Marshall
Date: 10/14/21

Watershed Director's Approval:

☑ Accepted
☐ Rejected

Signature: David Hayes
Digitally signed by David Hayes
Date: 2021.10.19 10:19:33 -04'00'
Print Name: David Hayes
Date: 10.19.2021

Chief Operating Officer's Approval:

☑ Accepted
☐ Rejected

Signature:
Print Name: Zachary L. Williams
Date: 10/21/21

Contract Name: *Construction Management Services*
Contractor: *Tetra Tech*
Contract Number: *1043467*
Contract Amendment Number: *2*